



---

# QUARTERLY PROGRESS REPORT OF NON – ATTAINMENT CITY AGRA

---

Submitted on behalf of State of Uttar Pradesh



OCTOBER, 2021 to DECEMBER, 2021

UTTAR PRADESH POLLUTION CONTROL BOARD

Building No. TC-12V, Vibhuti Khand, Gomti Nagar, Lucknow, Uttar Pradesh 226010

## CONTENTS

Sl.No.	Agra City	Page No.
I	Basic Information	01-01
II	Capacity Building, Monitoring Network and Source Apportionment	02-06
III	Public Outreach	07-09
IV	Road Dust and Construction & Demolition	10-23
V	Vehicles	24-33
VI	Industries	34-40
VII	Waste and Biomass- Dumping and Burning	41-47
VIII	Air Quality Data	48-48
IX	Annexure	49-237
1.	<i>Annex -CB 1</i>	50-51
2.	<i>Annex -CB 2</i>	52-53
3.	<i>Annex -CB 3</i>	54-61
4.	<i>Annex -CB 4</i>	62-62
5.	<i>Annex -CB 5</i>	63-63
6.	<i>Annex - CB 6</i>	64-65
7.	<i>Annex -PO 1</i>	66-66
8.	<i>Annex - PO 2</i>	67-69

9.	<i>Annex -RD 1</i>	70-108
10.	<i>Annex -RD 2</i>	109-122
11.	<i>Annex -RD 3</i>	123-123
12.	<i>Annex -RD 4</i>	124-162
13.	<i>Annex -RD 5</i>	163-166
14.	<i>Annex -RD 6</i>	167-167
15.	<i>Annex -RD 7</i>	168-171
16.	<i>Annex -RD 8</i>	172-180
17.	<i>Annex -C&amp;D 1</i>	181-181
18.	<i>Annex -VE 1</i>	182-209
19.	<i>Annex -VE 2</i>	210-210
20.	<i>Annex -VE 3</i>	211-212
21.	<i>Annex -IP 1</i>	213-216
22.	<i>Annex -IP 2</i>	217-225
23.	<i>Annex -IP 3</i>	226-226
24.	<i>Annex -WB 1</i>	227-277
25.	<i>Annex -WB 2</i>	228-236
26.	<i>Annex -WB 3</i>	237-237

## Basic Information

**Name of Non Attainment City**

**AGRA**

**Sate/ Union Territory**

UTTAR PRADESH

**Name of Nodal Officer at PCB/ PCC**

Chief Environmental Officer  
(Laboratory)

**Email Id**

[ceolab@uppcb.in](mailto:ceolab@uppcb.in)

**Contact Number**

0522-2720832

**Date till which progress is submitted**

Dec-21

<b>Action Point Code</b>	<b>Sector</b>	<b>Total Number of Actions</b>	<b>Number of Actions Completed</b>	<b>Number of Actions Under Progress</b>
CB	CAPACITY BUILDING, MONITORING NETWORK AND SOURCE APPORTIONMENT	<b>8</b>	<b>6</b>	<b>2</b>
PO	PUBLIC OUTREACH	<b>6</b>	<b>6</b>	<b>0</b>
RD/ C&D	ROAD DUST AND CONTRUCTION & DEMOLITION	<b>22</b>	<b>14</b>	<b>8</b>
VE	VEHICLES	<b>25</b>	<b>19</b>	<b>6</b>
IP	INDUSTRIES	<b>19</b>	<b>17</b>	<b>2</b>
BB/DF	WASTE AND BIOMASS- DUMPING AND BURNING	<b>19</b>	<b>18</b>	<b>1</b>
AQ	AIR QUALITY DATA	<b>9</b>	<b>9</b>	<b>0</b>



**CAPACITY BUILDING, MONITORING NETWORK AND SOURCE APPORTIONMENT**

Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attach ment	Attachmen t Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
<b>CB1</b>	<b>Insatllation &amp; Commissioning of Monitoring Stations</b>												
<b>CB1.1</b>	CAAQMS	05 CAAQMS are installed and in operation. Data send to CPCB & UPPCB Server.01CAAQMS is not in operational due to electricity connection issue and It may be resovled within 2weeks.	5 (As per CPCB Norms )	360 days (Dec. 2020 including grace period of 04 months due to lockdown )	No	comple ted	Numb er	YES	Detailed Micro Plan for installation of CAAQMSs by UPPCB is attached. <b><u>Annex-CB-1.</u></b>	Rs. 2.4 Cr. (CapEx + 1 year OpEx) under NCAP for 2 CAAQMS) Rs. 1.5 Cr. (Only CapEx from MoEf&CC on 50:50 cost sharing basis for the remaining 3 stations)	Rs.2.268 Cr (under NCAP) Rs. 1.5 Cr. (from MoEF& CC)	Rs.2.268 Cr (under NCAP) Rs. 1.5 Cr. (from MoEF& CC)	Rs. 0.132 Cr (yet to be released by CPCB under the sanctioned funds)

Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
CB1.2	Manual Stations	2 Manual Stations are established and are functional at following locations: 1. Bodla 2. Nunhai	1 (as per CPCB norms)	March 2021	No target date available in the City Action Plan as this is an additional action point.	1	Number	_	Data is available on UPPCB website. <a href="http://www.uppcb.com/ambient_quality.htm">http://www.uppcb.com/ambient_quality.htm</a>	Rs. 12.66 Lac/ year	Rs. 8.96 Lac	Rs. 8.96 Lac	Rs. 3.7 Lacs additional for 1 Manual monitoring station
<b>CB3</b>	<b>Assessment of sources</b>												
CB3.1	Emission Inventory	Final report is received.	100% (EI & SA Study)	June, 2021	No	As per the schedule mentioned in the detailed Micro Plan	STUDY	Yes	Detailed Micro Plan for EI & SA is attached. <b><u>Annex-CB-2.</u></b>	Rs. 92.67 lacs	Rs. 92.67 lacs	Rs. 83.4 lacs	Not Required
CB3.3	Source Apportionment Study												
<b>CB4</b>	<b>Training &amp; Capacity Building</b>												

Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
CB4.1	Training & skill development of public officials	Could not be organised due to COVID-19 pandemic conditions. Will be organised in 2021-22 as per the Training Calender enclosed.	As per the Training Calender 2021-22 (copy enclosed)	As per the Training Calender 2021-22 (copy enclosed)	Yes	As per the schedule mentioned in the Training Calender 2021-22.	As per attachment	Yes	Training Calender 2021-22. <b><u>Annex-CB-3.</u></b>	Demand Placed under 15th FC Funds	Nil	Nil	Rs. 67.63 lacs
CB4.2	Infrastructure development (Laboratory/ AQM Cell	AQM cell in UPPCB HQ in Lucknow & Air Lab in RO office Agra have already been established and are functional	01 AQM Cell & 01 Air Lab	Sep-19	No	01 AQM Cell & 01 Air Lab	Yes/No	_		Not Needed	Not Needed	Not Needed	Not Required

Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
CB4.3	Enforcement Units	02 mobile enforcement unit has been procured & established by UPPCB under NCAP funds. Beside above Task force for enforcement purposes for GRAP has been also constituted by different departments. Details are as follows: 1. Nagar Nigam-26 2. Agra smart city-15 3. ADA-01 4. UPPCB-03 (for industrial inspection) 5. NHAI-02 6. UP Jal Nigam-05 7. Cantonment Board-02 8. RTO-05	03 (by UPPCB under NCAP ) 59 ( by different departments for GRAP )	Mar-21	No target date available in the City Action Plan as this is an additional action point.	1	Units	Yes	Details of Mobile Enforcent Units. <b><u>Annex-CB-4.</u></b>	Rs. 22.50 lac	Rs. 21.2625 Lac	Rs. 16.0 Lac	Rs. 9.20 Lac (including Rs. 1.2375 lac yet to be released from the sanctioned fund)

Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
CB4.4	Organization of meeting of District Environment Committee for sensitizing the Line Departments for advance preparedness of implementation of Action Plan and following action points	District level committee is functional and meetings are held on monthly basis. DEC meetings during the last quarter held on the following dates: 29.10.2021 & 15.12.2021	Monthly	Regular activity	No	12	Number	Yes	All MOM are available on the portal ( <a href="http://www.upecp.in/HomeMeetingList.aspx">http://www.upecp.in/HomeMeetingList.aspx</a> )	Not Needed	Not Needed	Not Needed	Not Required

Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
CB5	Emergency Response System	1. GRAP is applicable in the city and monitoring is done on a regular basis by DEC. 2. For the purpose of ERS to be developed by PCB, State Disaster Management Authority and Meteorological Department as per the order of Hon'ble NGT dated 20.11.2019, the disaster Management Authority has requested for development of a guideline by NDMA. The matter also reviewed by CS,GoUP and a letter has been sent to NDMA, CPCB and MoEF&CC for issuance of a guideline for development of ERS for severe levels of air pollution. The response of MoEF&CC, CPCB & NDMA is awaited.	1. GRAP implementation 2. Development of ERS as per order of Hon'ble NGT	1. Oct-19 2.To be provided by NDMA, MoEF&C & CPCB	1. No 2.Yes as matter referred to NDMA, MoEF&CC & CPCB	1. GRAP implementation 2. Development of ERS as per order of Hon'ble NGT		1	1. Grap Implementation report <b><u>Annex-CB-5.</u></b>  2. Letter dated 22.12.2020 written by the State to NDMA, CPCB & MoEF&CC. <b><u>Annex-CB-6.</u></b>	Not Needed	Not Needed	Not Needed	Not Required

PUBLIC OUTREACH													
Action Point Code	Action Point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
PO1	Public Outreach												
PO1.1	Daily Air Quality Public Information Dissemination System	Real time data on Air quality is being made available on Sameer App.	Real time AQI on Sameer app and release of daily bulletin.	15 days and thereafter as regular activity (15.9.19)	No	365	Number	URL	Detailed action taken ( <a href="https://cpcb.nic.in/national-air-quality-index/">https://cpcb.nic.in/national-air-quality-index/</a> )	Not required	Not required	Not required	Not required
PO1.2	Social Media Platforms	Every Display Board (Agra smart city ltd.and Nagar Nigam) messages for public awareness is being displayed.	Display of awareness messages	Regular activity	No	Display of awareness messages	Yes/No	No	Location of Display Boards. <u>Annex-PO-1.</u>	Not required	Not required	Not required	Not required
PO1.3	Issue public advisory for prevention and control of air pollution	AQI bulletin along with public advisory and action taken is published on UPPCB website during GRAP period. 20 bulletins were published.	20	15 days and thereafter as regular activity (15.9.19)	No	20	Number	URL	20 Weekly bulletins ( <a href="http://www.uppcb.com/weekly-aqi.htm">http://www.uppcb.com/weekly-aqi.htm</a> )	Not required	Not required	Not required	Not required

PO1.4	Deeper public engagement and consultation (workshops/ programmes in schools/ colleges)	Public Awareness Activities could not be organised due to COVID-19 pandemic conditions. In 2021-22 Public Awareness Activities will be organised as per the Public Awareness Calender 2021-22.	As given in the Calender enclosed.	As given in the Calender enclosed.	Yes due to COVID-19 pandemic situation	As given in the Calender enclosed.	Number	Yes	Public Awareness Calender for Year 2021-22. <b><u>Annex-PO-2.</u></b>	demand raised under XV FC	demand raised under XV FC	_	Rs. 25 lacs
PO1.5	Launch mobile app to update public about status of air quality	100% AQI status of available on Sameer App and other than this, AQI bulletin is published on UPPCB's website on regular basis	100%	30 days (Sept 2019)	No	Completed	URL	Yes	URL of Sammer App ( <a href="https://play.google.com/store/apps/details?id=com.cpcb">https://play.google.com/store/apps/details?id=com.cpcb</a> )	Not required	Not required	Not required	Not required
<b>PO2</b>	<b>Public Greivance Redressal System</b>												



PO2.1	App Based System	Swachh Vayu App has been developed and is operational.	Swachh Vayu App	30 days (Sept 2019)	No	Completed	Number	Yes	Quarterly Report from oct-Dec 21 - The status of complaints received as on 31.12.2021 : Received - 17 Resolved - 17 Pending - 00 Status of disposal monitored for improvement by AQMC & DEC.	Rs. 8.5 lacs	Rs. 8.5 lacs	Rs. 8.5 lacs	Not required
-------	------------------	--	-----------------	---------------------	----	-----------	--------	-----	--	--------------	--------------	--------------	--------------

### ROAD DUST AND CONSTRUCTION & DEMOLITION

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
<b>RD1</b>	<b>Road dust</b>												
<b>RD1.2</b>	Maintain potholes free roads	All pot holes in Agra Development Authority to colony Tajnagri phase-2 and shastri puram have been filled the roads are free of pot holes	62 Km (5	90 days (Nov-2019)	No	62 km	Length in Km.	Yes	List of road stretches made pothole free. <b><u>Annex-RD-1 &amp;1A.</u></b>	2.11 Crore	2.11 Crore	2.11 Crore	Not Required
<b>RD1.3</b>	Regular cleaning of street surfaces and spraying of water to suppress dust.	03 Nos of water sprinklers and 02 Nos of Mechanical road sweeping machines have already been procured by Nagar Nigam under NCAP. At present, All the water sprinklers and 04 nos mechanical road sweeping machines are functional in 02 shifts of 08 Hrs each. A gang of 20 workers is constituted to remove the dust layer from 14 major roads identified by UPPCB as hotspots for air pollution and the	All Major roads	Road cleaning is a Regular Activity.	No	Regular Activity	Length of Roads Cleaned (Km.)	UC of NCAP	As given in Present Status	3 Cr	2.83 Cr	1	0.17 Cr
		(Assessment of Road dust present in the 10 major roads (133.6 meters)& streets in) Agra has been completed	10 major roads & streets	17-22 August, 2020	No	completed	yes	Yes	Road dust study Report. <b><u>Annex-RD-2.</u></b>	1.0 lac	1.0 lac	1.0 lac	No

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
		Removal of Road Dust on 08 major roads & streets at least twice a month in 100 Foota road to Hotal double tiree- Pratappura to Phool shayyid T.D.I mall Fatehabad road Rambag Etmadola Khandari Chauraha Budhi ka nagala Jeevani mandi Hathi ghat etc.	08 major roads (181 Km) (16 MT)	From October, 2020	No	08 major roads	Number	Yes	List of Road Segments for dust removal. <b><u>Annex-RD-3.</u></b>	Rs. 2 Cr	1.89 Cr	Nil	0.11 Cr
		Night Washing in 100 Foota road to Hotal double tiree- Pratappura to Phool shayyid T.D.I mall Fatehabad road Rambag Etmadola Khandari Chauraha Budhi ka nagala Jeevani mandi Hathi ghat etc.	Setting up Infrastructure for use of treated STP effluent (181 Km)	28.02.2021	No	ongoing	Number	Yes	As given in Present Status	1.25 Cr	0.75 Cr	Upto 28.02.21 0.322 Cr	1.128 Cr

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
RD1.4	Black-topping of unpaved road	Construction of road work is under progress and the details are attached as Annexure. (1)- Rehabilitaion of Major Road: Bituminious road- 4km completed and footpath- 9 km completed. (2)- Beautification and streetscaping of Fatehabad Road: Service road- approx 2 km completed and footpath- 9 km completed. (3)- Rehabilitation of Minor road part 1 (BT road): Bituminious road-8km completed. (4)- Rehabilitation of Minor Road part-2 (Paver and CC): PQC road- 10km, CC road- 5km, paver block- 19km and footpath- 18 km completed.	Total 55 Km	March 22	No	Total 82 Km	Number	Yes	<b>Template</b> E is Attached. List of completed & ongoing black topping road projects.	35.47 crore	35.47 crore	32.07 Crore	Not Required
RD1.6	To take appropriate action to remove road dust/silt regularly by using mechanical sweepers	Under minor roads project, M-40 PQC Road - 46% work completed out of approx 50km and BT Road - 25% work in progres out of total approx 23 km	Procurement of 02 mechanical sweepers	Feb-21	No	Procurement of 02 mechanical sweepers	Number	Yes	List of Road Segments for dust removal. <b><u>Annex-RD-3.</u></b>	Rs. 2 Cr	1.89 Cr	Nil	0.11 Cr

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
RD1.7	End-to-end paving of the road	Work of rehabilitation of major road and minor road pavement of 224 road shoulders is under progress.  At present 42000m footpath has been completed along major roads and work in remaining stretch is ongoing.	42.12 km	NA		Work of rehabilitation of major road pavement of road shoulders as per list attached	List	Yes	<b>Template F</b> is Attached. List of major roads.	99.35 crore	99.35 Cr	5.00cr	5.00cr
RD1.9	Introduce water fountain at major traffic intersection	10 intersections already have water fountain. 8 new locations have been identified for water fountain. DPR is under Preparation for the placement of fountains is underway which will be installed at Eight different places of city on Eight major intersections of Agra City.	08 water fountains	Oct-19	No	Completed	Number	Yes	As given in Present Status	1.22 crore	0.99 crore	0.99 crore	Not Required
RD1.10	Widening of Roads	Widening of Road project under NHA I is being executed under BOT mode by the concessionaire. All the cost related to environment etc are included in Project cost. Further, it is to inform that the project of Agra to Etawah section of NH-2 has been completed on 24.11.2020 and no other work of widening of roads is presently under progress under jurisdiction of PIU Agra.	3 road (2.0 Km)	Oct-19	October 2020	Complete	Number	Yes	<b>Attached as Annex-RD-6 &amp; 6A.</b> As given	2.22 cr	2.22 cr	2.22 cr	Not Required
			As given in status	Completed	July 21	As given in status	Number	Yes	As given in Present Status	2945 Cr	2945 Cr	2945 Cr	Not Required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
		Widening of Road in Six lane Awanti Bai Xing to Rohta Nahar (City Portion of Gwalior Road) Project will take six months for completion as soon as permission of Hon'ble Supreme Court is obtained for tree felling.	6.5 km	Oct-19	June 2022	6.5 km	Number	No	As given in Present Status	32.0207 cr	3.9528 cr	3.9528 cr	Not Required
		Widening of Agra-Bah-Fatehabad road in six lane unto inner ring road(km-11) from Awanti Bai Xing Project is 80% complete but rest of part requires cutting of trees and therefore will take six months for completion as soon as permission of Hon'ble Supreme Court is obtained for tree felling.	9.9 km	Oct-19	Depands upon the forest Department permisssion	Depands upon the forest Department permisssion	Number	No	As given in Present Status	99.21cr	55.9200cr	55.9200cr	Not Required
<b>RD1.11</b>	Improvement of infrastructure for decongestion of road.	Widening of Road project under NHA1 is being executed under BOT mode by the concessionaire. All the cost related to environment etc are included in Project cost. Further, it is to inform that the project of Agra to Etawah section of NH-2 has been completed on 24.11.2020 and no other work of widening of roads is presently under progress under jurisdiction of PIU Agra.	7.13 km	6 months	Yes. time is dependent on resolution of farmer dispute.	Complete	Text	Yes	Details of the deconges tion of road. <b><u>Annex-RD-6 &amp; 6A.</u></b>	2.22 cr	2.22 cr	2.22 cr	Not Required
		Widening of Road in Six lane Awanti Bai Xing to Rohta Nahar (City Portion of Gwalior Road) Project will take six months for completion as soon as permission of Hon'ble Supreme Court is obtained for tree felling.	6.5 km	Oct-19	June 2022	6.5 km	Number	No	As given in Present Status	32.0207 cr	3.9528 cr	3.9528 cr	Required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
		Widening of Agra-Bah-Fatehabad road in six lane unto inner ring road(km-11) from Awanti Bai Xing Project is 80% complete but rest of part requires cutting of trees and therefore will take six months for completion as soon as permission of Hon'ble Supreme Court is obtained for tree felling.	9.9 km	Oct-19	Feb 2022	2.40 km	Number	No	As given in Present Status	99.21 crore	70.9200cr	63.5530cr	Not Required
<b>RD1.15</b>	Create Proper Pedestrian Infrastructure	Work of rehabilitation of major road minor road pavement of road shoulders is under progress.  At present 4200m footpath has been completed along major roads and work in remaining stretch is ongoing.	major road pavement of road shoulders as per list attached.	July 2021	17 Months (July-21)	major road pavement of road shoulders as per list attached.	Text	Yes	List of major roads.	99.35 crore	5.00 Cr	5.00 Cr	Not Required
<b>RD1.16</b>	All the canals/nullah's side roads should be brick lined. Proper plantation also carried out.	All the nallahs flowing through forest areas have vegetation cover all around.  As per Irrigation Department, metalled Road and plantation of Park Minor (2.800 km) is already completed.	2800 km	Nov-20	No	Completed	Text	No	Nil	Not Required	Not Required	Not Required	Not Required
<b>RD2</b>	<b>Creation of green cover</b>												

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
RD2.2	Creation of green buffers along the traffic corridors and their maintenance	Agra Development Authority in year 2021-22 has planted 44000 tree and shrubs at various locations in Taj Nagri, Phase-1, Phase-2, Inner Ring Road, Phase-1, Phase-2. Bifurcation is as follows. 1- 4000 Trees at Central verge of Inner Ring Road, Phase-1. 2- 4000 Shurbs at slope of Ineer ring road, phase-1. 3- 24000 Trees and shrubs at green belt adjoining inner ring road, phase-1 by miyawaki method of plantation at three adjoining areas of green belt having area 4000 sqm, 2000 sqm and 2000 mt. 4- 2000 shrubs and 2000 plants at side patri of road of colonies named Taj nagri, Phase-1 and Phase-2. 5- 3000 Trees and 5000 shrubs at sides and central verge of inner ring road, phase-2	All Plantation has been completed and Regularly maintained by ADA	-	-	Completed	Text	Yes Previously submitted	As given in Present Status	13678 220.00 by ADA Fund	13678 220.00 by ADA Fund	Yes	Not Required
		In ther year 2020-21 Agra development authority had planted 16666 trees at various places of deffrent colonies in 2019-20. agra development authority had planted 40000 tree and shrubs.	Regularly maintained by ADA	2021-22	No	Regularly maintained by ADA	Number	No	As given in Present Status	50 Lacs by ADA Fund	50 Lacs by ADA Fund	Yes	Not Required



Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Fund s Utilized	Additional Funds Required
RD2.3	Necessary changes in byelaws- Greening of open areas, gardens,community places, schools and housing societies	Housing & Urban Planning Department U.P. has made necessary provisions in the byelaws for plantation in open areas, housing societies etc.	Change in Byelaws	90 days( oct-2019)	Yes	Change in Byelaws	Notification	Yes	Copy of the Notification. <b><u>Annex-RD-8.</u></b>	Not Required	Not Required	Not Required	Not Required
		14.24 Lac Plants Planted in 1267 Ha. District agra In financial Year 2021-22	completed	Sept-21	No	completed	Yes/No	Yes	As given in Present Status	Social forestry - 266.21 Lac. City Plan- 1.75 Lac. SCP- 2.30 Lac Campa (ca)- 52.34 Lac Campa( non ca)- 189.58 Lac NCAP - 0 Lac. (Total- 512.18 Lac)	Social forestry - 266.21 Lac. City Plan- 1.75 Lac. SCP- 2.30 Lac Campa (ca)- 52.34 Lac Campa( non ca)- 189.58 Lac NCAP - 0Lac. (Total- 512.18 Lac)	Social forestry -144.88 Lac. City Plan- 1.17 Lac. SCP- 1.30 Lac Campa (ca)- 16.04 Lac Campa (non ca)- 71.64 Lac NCAP - 0 Lac. (Total- 235.03 Lac)	Not Required
		Approximately 15000sqm area has been identified and planned for green buffer/ landscaping under Miyawaki technology plantation.	2020-21	Oct-19	No	ongoing	Number	Yes	As given in Present Status	80 lac	4.58 lac	2.68 lac	No

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
RD2.5	Builders should leave 25%/33% area for green belt in residential colonies to be made mandatory.	ADA is ensuring green belt as per building by-laws and norms while sanctioning layout Plans. ADA is planted 44000 trees and shrubs at various locations. The plantation work has been completed and maintain regularly.	completed	-	No	-	-	Yes, Previously submitted	Location of tree plantation had been mentioned	140.00 Lac for trees	Not Required	Not Required	Not Required
RD2.7	Implementation of maintaining at least 33% forest cover area in the city in master plan.	All the forest plantations are being maintained. Forest department has very less land within Agra city. During past three years an extensive drive for plantation (208060 plants) is carried by AMC within city limits i.e. which covers area of 4041 Sq.km. the details are as follows. In FY 2018-19 total plantation of 99060 plants has been done In FY 2019- 20 total plantation 109000 plants has been done 2. For the current FY 2020-21 a total of 103511 plants are planted. As per ADA, forest area is not mentioned separately in the Master Plan 2021.However it includes entertainment and open areas which are 875.40 hectare and 421.58 hectare respectively in area, which is approximately 6.47% of master plan area.	completed	Completed	No	Completed	Yes/No	Yes	As given in Present Status	2.14 Crore	89.58 Lac	88.88 lac	Not Required
C&D1	<b>Construction Activities</b>												

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
C&D1.1	Ensure transportation of construction materials in covered vehicles	All the material are handled and conveyed carefully by covering during transportation at construction site of inner ring road phase-2 so that the fugitive emissions do not occur. All the material are handled and conveyed carefully at inner ring road phase-2 so that the fugitive emissions do not occur. Self Audit/Registration Completed by 17 Project Proponents. Verified by agencies from time to time.	-	-	-	95% of work completed	-	-	-	-	-	-	-

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
C&D1.2	Strict enforcement of CPCB guidelines for construction (use of green screens, side covering of digging sites, etc.)	<ul style="list-style-type: none"> <li>•UPPCB as launched dustapp <a href="http://www.upecp.in/dustapp">www.upecp.in/dustapp</a> for the purpose of dust control self audit and a public notice was issued u/s 31A of Air act in the newspaper and through e-advertisement for the same</li> <li>•The app is functional since October 2020 and 16 construction projects have submitted online self dust control audit assessment online and 3 project Audit sheet closed as compliance ,5 project Audit sheets closed as non compliance and 2 sites pending due to supreme court clearence for tree cutting, Directions have been issued to rest 4 sites for compliance.</li> <li>•UPPCB ha also taken initiative for installation of PTZ cameras at all the major construction sites with open access to the UPPCB server. Installation of PTZ Camera is not applicable for Agrra Smart City Limited as per UPPCB. However, 19 PTZ Camera have been installed at various locations in ABD Area and are live at ICC. They can be accessed by UPPCB Officers as per requirement.</li> <li>•Geotagging of C&amp; D Waste alongside the roads, streets &amp; in open plots by Physical verification is being done while collecting</li> </ul>	Ongoing activity	Regular Activity	No	Regular Activity	Text	No	Nil	Not required	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
<b>C&amp;D1.3</b>	Restriction on storage of construction materials along the road.	(Nagar Nigam- Within all 210 wards of ULBs, construction and demolition work (if any) being always carried out as per Enforcement of Construction & Demolition Rules 2016. ULB charges penalty as per By-laws published in case of any violation seen) Penalty imposed Rs. 1913950.00 (Nagar Nigam Agra) UPPCB has imposed Rs 6.83 cr on NHAI for causing air pollution due to non compliance of C&D rule,2016.	Ongoing activity	Regular Activity	No	Ongoing	Number	Yes	As given in Present Status	Not required	Not required	Not required	Not required
<b>C&amp;D1.4</b>	Covering of construction site.	Construction site at inner ringroad phase-2 which are not metalled, are kept moist during construction. Metalled road which are complete, are regularly broomed by machnical broomer and also by manual labourers, so that fugitive emissions are controlled to minimum.	Ongoing activity	feb-22	No	Ongoing	Number	No	Nil	Not required	Not required	Not required	Not required
<b>C&amp;D1.8</b>	Enforcement of Construction and Demolition Waste Rules	(ADA-Due to the MOEF & CC imposed ad-hoc moratorium on date 08-09-2016 in Taj Trapezium zone and set up of new industries and expansion in existing industries of red, orange and green categories except white category. There has been no new major constructions exceeding covered area 5000 sqm.	-	-	-	-	-	-	-	-	-	-	-

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachm ent Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
<b>C&amp;D1.9</b>	Control measures for fugitive emissions from material handling-conveying and screening operations	All the materials at inner ring road phase-2, which is major construction site, are handled carefully and not dumped during gusty winds and materials are transported in vehicles after covering the material so that the fugitive emissions are controlled to minimum.	Zero Tolerance	Regular Activity	No	Regular activity.	Text	No	Nil	Not required	Not required	Not required	Not required
<b>C&amp;D1.12</b>	Frame and implement policy for segregation of construction and demolition waste and provide a network of decentralized C&D waste segregation and collection sites across the city.	The construction & demolition waste are reused at the site. (DA)/Nagar Nigam reuse of C& D waste of itself (Nagar Nigam). 12 sites established. Approx. 20 TPD C&D waste generated in Agra.	12 sites established (20 TPD C&D waste generated)	Completed	No	12 sites established (20 TPD C&D waste generated)	Yes/No Number	Yes	Attached as <b>Annex-C&amp;D-2.</b>	Not required	Not required	Not required	Not required
<b>C&amp;D1.13</b>	Promote recycling of construction and demolition waste.	Work for establishment of 5 TPD C&D Management facility is Completed 95%. Only shed work and electricity connection is balanced. IEC will be done to aware the the public to reuse the C&D Waste.	Development of 5 TPD C&D waste management facility	44562	Yes, Jan-22	95%	Text	No	Nil	Rs. 1.5 Cr	1.41 Cr	1.41 Cr	0.09 Cr

**VEHICLES**

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE1	<b>Improve and</b>												
VE1.1	Number of PUC centers in the city	107 centre working	0	180 days (June-2020 including the grace period of COVID-19 pandemic situation)	No	Ongoing	Number	Yes	List of PUC Centres. <b><u>Annex-VE-1.</u></b>	Not required	Not required	Not required	Not required
VE1.2	Regular checking of Vehicular emission and issue of Pollution under Control Certificate (PUC)	44319 PUCC issued from Sep-21 to Dec-21	Regular Activity	180 days (June-2020 including the grace period of COVID-19 pandemic situation)	No	Ongoing	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
VE1.4	linking of PUC centres with remote server and eliminate manual intervention in PUC testing.	linking of PUC centres with remote server and eliminate manual intervention in PUC testing.	Total Online. No intervention	Zero	180 days (June-2020 including the grace period of COVID-19 pandemic situation)	No	Completed	Number	No	Nil	Not required	Not required	Not required
VE3	<b>Freight transport</b>												

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE3.1	Use of off-peak passenger travel times to move freight and restrict the entry of heavy vehicles into cities during the day to continue	Heavy Vehicles are restricted during day time to enter city areas.	100% restriction	Regular activity	No	Regular activity	Text	No	Nil	Not required	Not required	Not required	Not required
VE3.2	Provide truck rest areas/parks along national and state highways to prevent entry of trucks into cities during peak hours.	Truck rest areas have been provided on major highway and expressways.	Regular Activity	Regular activity	No	Regular activity	Yes/No	No	Nil	Not required	Not required	Not required	Not required
VE3.3	Diversion of truck traffic	Heavy Vehicles are not allowed to enter city areas during day time and are being passed through outer roads. Inner ring road phase-II is also under construction which is nearly 88% complete and targeted to be completed by December 2021 taken to be completed by march 2021.	1	Regular Activity	No	Regular Activity	Text	No	Nil	Not required	Not required	Not required	Not required
VE3.4	Check overloading: Use weigh-in-motion bridges / machines (WIM) and Weigh bridges at entry points to the city to check the payload of commercial vehicles. As per the CMVR, a penalty of 10 times the applicable rate for overloaded vehicles is applicable.	Three motion bridges are operational. 1.Gwalior Road, Saiya 2.Bharatpur Road, Fatehpur Sikri 3. South Bypass, raibha. 246 vehicles were challaned and 145 vehicles siezed in overweight from 15-dec-20 to 28-feb-21.	weigh-in-motion bridges at all major entry points	Feb-20	No	Completed	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required



Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE4	<b>Clean fuel and fuel Quality</b>												
VE4.1	Check on fuel adulteration and random monitoring of fuel quality data	It has been informed by the sales managers of the oil companies that the retail outlets established in Agra metropolis have been checked online (ROIR / other system) in view of the lockdown imposed by the state government, according to which in total 53 retail outlets established in Agra city From 53 retail outlets have been checked which were found to be correct . Apart from this, potted Pulsars have been installed at all retail outlets. • Sale of Euro-6 fuel is carried out in the district which reduces air pollution.	Regulatory	30 days (Sept-2019)	No	Ongoing. None found during drives carried out	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
VE4.2	Alternative clean fuel policy for vehicle	According to information provided by Oil Company/ GGL Sales Officers CNG/PNG Non Domestic M/S Green Gas limited is presently supplying PNG to 61 nos. of non domestic customers in Agra City and will connect additional customers as and when they approach to GGL for the same and also in case of CNG company having sufficient CNG dispensing capacity for automotive use through 25 CNG stations. Current month approx. requirement (equivalent sal) of 90000-95000 kg/Day for CNG vehicles running in Agra. while GGL gas the capacity to dispense 2,06,000 kg/Day. which is sufficient to cater the CNG demand in Agra City.	Notification of policy for clean fuel vehicles.	30 days (Sept-2019)	No	Ongoing. None found during drives carried out	Number	Yes	Company Report. <b><u>Annex-VE-2</u></b>	Not required	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE 4.4	Use of Bioethanol in the city/urban transport system/waste to energy.	National Policy on Bio fuels has been approved by cabinet (Gov. Of India) on 16-May-2018. Department of Biotechnology (Ministry of science & technology) has given report on (First Biomass to ethanol plant and its commercialization) states that "The country's first second Generation (2G) ethanol plant was inaugurated by Union Minister for Science and Technology and Earth Sciences Dr Harsh Vardhan at Kashipur in Uttarakhand. Subsequently, the technology was transferred to Bharat Petroleum Corporation Limited (BPCL) and Hindustan Petroleum Corporation Limited (HPCL) to build commercial scale biomass to ethanol plants entirely based on the technology. The plants are scheduled to be operated by 2018. As soon as bio-fuel will be available in market, pilot project for public vehicles can be started. No such fuel is available presently in Agra.	Ongoing Activity	Nov-20	No	Regular Activity	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
<b>VE5</b>	<b>Parking Management</b>												
VE5.1	Prevent parking of vehicles in the non-designated areas	Continues drive are being carried out against the defulter to prevent parking of vehicles in the non-designated area.	Regular Activity	As regular activity	No	Regular Activity	Number	No	Nil	18.57 Lacs	18.57 Lacs	18.57 Lacs	Not required
VE5.2	Development of Multi-layer parking	ADA has no multilevel parking facilities and at present has no plan for constructing multilevel parking facilities. ADA has sanctioned 4 major project with provision of multilevel parking total number of parking provided 885.	4	Nov-20	No	Ongoing	Number	Yes	As detailed in present status	25 crore	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE5.3	Penalise parking of vehicles in non designated areas	Transport Department Vehicle to be checked- 10346 Number of Pollution under control certificate issued- 40142.	1	As regular activity	No	Ongoing Enforcement	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
<b>VE6</b>	<b>Strengthening of Public Transportation</b>												
VE6.5	Introduction of new electric buses (with proper infrastructure facilities such as charging stations) and CNG buses for public transport which will reduce plying of private vehicles on road and help to curb tail-pipe emissions.	Agra Development Authority is operating 9 Battery operated buses and 40 Battery operated golf cart for public transport at Tajmahal and 9 CNG buses at Fatehupur Sikri monuments. 100 electric buses for Agra are sanctioned by Directorate of Urban Transport, GoUP under FAME scheme and the land for maintenance depot and charging infrastructure is also finalized. Buses are set to be in operation by March 2021 No E-bus has been still registered for public transport in Agra (Transport Department -An Agreement between city Transport Directorate & M/S P.M.I. Electrobility solution Pvt Ltd was entered into in March, 2020. Because of impact of Corona pandemic the implementation there-of has been deferred to Sept.2020 when	100 electric buses and charging stations	Nov-19	Mar-21	NA	Number	Yes	As detailed in present status	Rs. 12.9cr	Rs. 9.69cr	Rs. 7.73 Cr	Not required
VE6.7	Steps for promoting battery operated vehicles like Erickshaw/ECart	RTO Office, Agra has registered battery operated 3983 E-Rickshaw, 117 e-cart, 1235 motor Cycle/Scooter and 5 Cars. Establishment of charging has not been done yet.	Ongoing	Mar-21	Dec-22	Ongoing	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
<b>VE7.</b>	<b>Traffic Congestion</b>												

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE7.1	Conducting audit of traffic intersections and install functional traffic signals at all major intersections	100%completed. 63 ATCS Signals work has been completed. Police trial is in process.	ATCS Signals at 63 Junctions	Feb-20	March 22	Completed	Number	Yes	As detailed in present status	12.12 Crore	6.00 Cr	6.00 Cr	Not required
VE7.2	Synchronize traffic movements/Introduce intelligent traffic system for lane-driving	100% completed. 43 ITMS junctions has been installed.	ITMS at 43 junctions	Feb-20	March 22	Completed	Number	Yes	As detailed in present status	27 Crore	12.50 Cr	12.50 Cr	Not required
		12 traffic congestion hotspots have been identified which are listed below: 1)Lohamandi Crossing Hashimpur Road 2)MadiyaKatra Crossing Lala Lajpat Rai Marg 3)Hariparwat Crossing 4)Delhi Gate 5)Bodla crossing 6)NH-19Cut near Rainbow Hospital 7)NH-19Cut near Transport Nagar 8)Meena Bazar Field 9)GIC Ground 10) Ent ki Mandi Bodla-Sikandra Road 11) Front of Central Park Awas Vikas Colony 12) Agra Fort Parking.	Reduce vehicle idling time by smooth flow of traffic	Regular activity	No	Completed	Yes/No	Yes	As detailed in present status	Not required	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
		Directions u/s 31A of Air act has been issued to SP Traffic for preparation and implementation of Interim Traffic Decogestion Plan.	Issue if diection	Dec-20	No	Issue of direction	Text	Yes	Copy of Direction. <b><u>Annex-VE-3</u></b>	Not required	Not required	Not required	Not required
VE7.3	Prepare plan for construction of diversion ways/ bypasses to avoid congestion due to nondestined vehicles.	Two Flyovers at two intersections are undergoing at Agra Etawah Section of NHAI. Further, it is to inform that the project of Agra to Etawah section of NH-2 has been completed on 24.11.2020	constru ction of two flyovers	Oct-19	October 2021	Ongoi ng	Numb er	Yes	As detailed in present status	101 Cr (two new flyovers)	101 cr	101 cr	Not required
		Two Flyovers at two intersections are undergoing at Faridabad Agra Section of NHAI.	constru ction of two flyovers	Oct-19	44398	Ongoi ng	Numb er	Yes	As detailed in present status	Not required	Not required	Not required	Not required
		Agra inner ring road Phase-I constructed by ADA has been commenced. Phase –II is under progress. More than 60% work is completed.	7.8 km	October 2020	October 2021	Ongoi ng	Numb er	Yes	As detailed in present status	250.78 cr	250.78 cr	150 cr	70 cr
		Agra inner ring road Phase-III	7.77km	Jan-23	No	Ongoi ng	Numb er	Yes	As detailed in present status	Not required	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE7.4	Prepare plan for widening of road and improvement of infrastructure for decongestion of road.	(A) Under Junction improvement Pan City and ABD Area project, improvement of junction geometry including island for proper traffic movement, provision of footpaths, provision of median/ kerbstone - all within 50m radius of the junction has been completed at- 1.Hariparvat, 2.St. John's, 3. Bijlighar crossing, 4.Babu jagjeevan ram chowk (Near Howard Park Plaza), 5.Commisionary chowk, 6.Amar hotel junction Work Under progress at- 1.Saikatakia, 2.Bodhla junction, 3. Taj view crossing 4. TDI Mall T- crossing, 5. Tiraha crossing, 6. Hotel Marriot T-junction7. Jaypee hotel, 8. Basai police chowki crossing 2.0 Km in 3 road to be widened.	8 no. of Road  3 road (2.0 Km )	Oct-19	44531	Ongoing	Number	Yes	As given in Present Status	5.71cr	5.71cr	5.71cr	Not required
		Widening of Agra-Bah-Fatehabad road in six lane upto inner ring road(km-11) from Awanti Bai Xing 9.9 km Project is 80% complete but rest of part requires cutting of trees and therefore will take six months for completion as soon as permission of Hon'ble Supreme Court is obtained for tree felling.	9.9 Km	Oct-20	Aug-21	Ongoing	Number	Yes	As detailed in present status	99.21cr	99.21cr	70 cr	Not required
VE8	Launch Public awareness campaign for air pollution control, vehicle maintenance, minimizing use of personal vehicle, lane discipline, etc.	Road safety week organized Every year transport department allots fund for road safety week. This year we have organized road safety month in which various road safety awarness programmes were held.	0	As regular activity	No	Ongoing	Text	No	Nil	6.71 Lacs for rto	6.71 lac	2.35 lac for rto	0

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
VE10	To check the calibration of emission monitoring equipments, housed in Emission Testing Centers (ETCs) once in 6 months to know the status of equipments	PUC center produce calibration certificate in every six months.	0	Feb-20	No	Ongoing	Yes/No	No	Nil	Not required	Not required	Not required	Not required
VE11.2	Restriction on plying and phasing out of 15 years old commercial diesel driven vehicles.	Below 3.0 ton diesel driven goods carrier have been prohibited and replaced by CNG. There is no policy drafted for diesel driven commercial vehicles more than 3.0 ton. 15 year old vehicle upto 31-mar-2004 have been phased out. There re-registration is not been done. Approx 1.50 lac vehicle have been phased out.	Regular Activity	Nov-20	No	Ongoing	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
VE11.3	Enforcement of law against visibly polluting vehicles: remove them from road, impose penalty, and launch extensive awareness drive against polluting vehicles.	207 Air pollution Challan and 835 noise pollution challans were done in Jul-21 to Sept-21 .15 Years old vehicles approx 1 lakh have been phased out. Transport Department Vehicle to be checked- 10346 Number of Pollution under control certificate issued- 40142.	Regular Activity	As regular activity	No	Ongoing	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
<b>VE12</b>	<b>NMT</b>												
VE12.1	Introducing cycle tracks along with the roads	This work is no taken up under Agra Smart City Ltd Project	Not required	Feb-20	No	As per Agra Smart City Ltd	Number	No	Nil	Not required	Not required	Not required	Not required

INDUSTRIES													
Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Fund s Alloc ated	Fund s relea sed	Fund s Utiliz ed	Addit ional Fund s Requ ired
IP1	<b>Industrial air pollution control</b>												
IP1.1	To intensify monitoring of industries to reduce of emission by the industries.	As major portion of agra falls under Taj Trapezium Zone. No industries are allowed to operate on fossil fuel etc. Only natural gas is allowed. Monitoring of industries are being carried out regularly.In the 4th Quarter of this year,stack monitoring of 02 industries have been conducted.	78	Nov-2019, and thereafter, regular activity	No	Regula r Activity	Numb	Yes	List of identified industries. <b><u>Annex-IP-1.</u></b>	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP1.2	Action against non-complying industrial units	06 industries were found non complying in the last quarter and closed	0	No. Regula r Activity	No	Regula r Activity	Numb	No	Nil	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP1.3	Shifting of Polluting Industries	A total of 117 traditional gas based petha units are operational within the city.These units are to be shifted to Kalindi Vihar area developed by Agra Development Authority.The matter is being taken up by ADM (City) in Monitoring Committee meeting in the chairmanship of Divisional commissioner,Agra Mandal,Agra.	As per availab ility of sweet water& market of raw petha	Dec-2024	No	Regula r Activity	Numb	Yes	As detaile d in presen t Status .	Not requir ed	Not requir ed	Not requir ed	Not requir ed



Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Fund s Alloc ated	Fund s relea sed	Fund s Utiliz ed	Addit ional Fund s Requ ired
IP1.4	Ban on Polluting Industries	Polluting industries are already banned in TTZ. No industries are allowed to operate on fossil fuel etc. Only Electricity or natural gas is allowed as fuel.	0	Regula r Activity	No	Regula r Activity	Numb	No	Nil	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP1.5	Random auditing for Air pollution measures and Online reporting systems in the industries	Random auditing has been done in two industries having OCEMS namely Modern Slughter House on dated 08.12.2021 and JRR waste management pvt ltd on dated 29.12.2021 . Online Continuous emission monitoring system (OCEMS) have been installed in 03 units which have been connected with CPCB server.	3	Regula r Activity	No	Regula r Activity	Numb	Yes	As detaile d in presen t Status .	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP1.9	Fugitive emission control	As major portion of agra falls under Taj Trapezium Zone. No industries are allowed to operate on fossil fuel etc. Only natural gas is allowed. Monitoring of industries are being carried out regularly.	0	Regula r Activity	No	Regula r Activity	Numb	Yes	As detaile d in presen t Status .	Not requir ed	Not requir ed	Not requir ed	Not requir ed

Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Funds Alloc ated	Funds relea sed	Funds Utiliz ed	Addit ional Fund s Requ ired
IP1.10	Ensuring installation/Up-gradation and operation of air pollution control devices in industries	Complied with All the identified operating air polluting industries have installed requisite air pollution control devices and use natural Gas/LPG as fuel. Inspections are being carried out regularly by UPPCB. All the air polluting industries are using natural gas /LPG as a fuel in TTZ area.	0	Regula r Activity	No	Ongoin g	Numb	Yes	As detaile d in presen t Status .	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP1.13	Disposal of all non-hazardous wastes into the designated dumping sites	Municipal Corporation has initiated door to door collection in industrial areas as well. Waste management to be streamlined by March, 2021. waste collection is 71.2 MTD.	100% dispos al of Non-Hazard ous waste (71.2 TPD)	As Regula r Activity	No	Ongoin g	Num ber	Yes	As detaile d in presen t Status .	Not Requir ed	Not Requir ed	Not Requir ed	Not Requir ed

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
IP1.26	Bank guarantee should be taken for the compliance of conditions imposed in CTO/CTE for control of Environmental Pollution from industries.	As per the order of Hon'ble Supreme Court dt.30.12.1996 in WP© no.13381/1984, no Consent to Establish (CTE) for air polluting industries (Red/Orange) has been issued in TTZ area of Agra. Further post the Ad-hoc moratorium imposed by MoEF&CC on dt.08.09.2016, no industry has been allowed or established in Agra, as it falls in the Taj Trapezium Zone. Therefore no such bank guarantee has been deposited or forfeited.	0	Regular Activity	No	Ongoing	Number	Yes	As detailed in present Status.	Not required	Not required	Not required	Not required
<b>IP3</b>	<b>OCEMS in Industries</b>												
IP3.2	Implement Continuous Emission Monitoring System (CEMS) across all targeted and applicable polluting industry	Monitoring of industrial emission of major 03 units is being carried out through OCEMS.	03 OCEMS	60 days (Oct 2019)	No	Completed	Number	No	Not required	Not required	Not required	Not required	Not required
IP3.3	Development of mobile facility/van for continuous ambient air quality monitoring for different localities.	Ambient air quality monitoring van with portable systems is proposed by UPPCB through funding by 15th Finance Commission.	1	March-22	No	Ongoing	01 van	No	Nil	Nil	Nil	Nil	2.03cr (with O&M for 05yrs)

Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Funds Alloc ated	Funds relea sed	Funds Utiliz ed	Additional Funds Requ ired
IP3.4	Live camera feed and to take action against non-complying industrial units	Total 02 medium scale industries are identified as GPI. Both units have installed web cam and OCEMS. One more CBWTF has also installed OCEMS.20 high mast cameras are proposed for industrial cluster, traffic congestion point, pollution hot spot etc to monitor the pollution area (24*7).Funds from Nagar Nigam Agra is still awaited under XV finance commissiom.	20	march-22	No	Ongoin g	20	Yes	As detaile d in presen t Status .	Nil	Nil	Nil	1.12c r(with O&M for 05yrs )
IP4	<b>Clean fuel in industries</b>												
IP4.1	Introduction and shifting towards cleaner fuels in industries	As major portion of agra falls under Taj Trapezium Zone. No industries are allowed to operate on fossil fuel etc. Only natural gas is allowed. Monitoring of industries are being carried out regularly.	0	Regula r Activity	No	Regula r Activity	Yes/N	No	Nil	Not requir ed	Not requir ed	Not requir ed	Not requir ed

Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Fund s Alloc ated	Fund s relea sed	Fund s Utiliz ed	Addit ional Fund s Requ ired
IP4.2	Conversion to CNG/PNG from pet coke /wood / coal and urgent ban on furnace oil, pet coke, which are dirty industrial fuels with high sulphur and heavy metals	Complied with. All the operating air polluting industries(78) have installed requisite air pollution control devices and use electricity natural Gas/LPG as a fuel. Inspections are being carried out regularly by UPPCB. All the air polluting industries are using natural gas /LPG as a fuel in TTZ area.	78	Regula r Activity	No	Regula r Activity	Num ber Yes/ No	Yes	As detaile d in presen t Status .	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP5	<b>Control of air pollution from Brick kilns</b>												
IP5.2	identification of brick kilns and their regular monitoring including use of designated fuel and closure of unauthorized units.	Total no. of brick kilns – 113 No. of brick kilns granted consent – 50 Closure issued – 35 No. of brick kilns converted to induced draft using zigzag technology – 04 Notice issued to all defaulting brick kilns (Survey of brick kilns are done by UPPCB on regular basis and action are being taken against the brick kilns which are found violating the norms during inspection.)	As detaile d in presen t status	Regula r Activity.	No	Regula r Activity	Numb	Yes	List of Brick kilns.  <b><u>Annex-IP-2.</u></b>  Closur e status of Brick Klin <b><u>Annex ure 3.</u></b>	Not requir ed	Not requir ed	Not requir ed	Not requir ed

Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Fund s Alloc ated	Fund s relea sed	Fund s Utiliz ed	Addit ional Fund s Requ ired
IP5.3	Conversion of natural draught brick kilns to Force/ induced draught.	Total no. of brick kilns – 113 No. of brick kilns granted consent – 50 Closure issued – 35 No. of brick kilns converted to induced draft using zigzag technology – 04	No target in light of the NGT order in O.A-(Utkar sh Pawar Vs UOI)	Regula r Activity.	No	Regula r Activity	Numb	Yes	List of Brick kilns.  <b><u>Annex-IP-2.</u></b>  Closur e status of Brick Klin <b><u>Annex ure 3.</u></b>	Not requir ed	Not requir ed	Not requir ed	Not requir ed
IP11	<b>Control of air pollution from generator sets</b>												
IP11.1	Allow only DG sets meeting emission and design of chimney/ exhaust, acoustic enclosures standards to operate	Maximum DG sets installed in industries are based on natural gas.	As detaile d in presen t status	Regula r Activity.	No	Regula r Activity	Numb	No	Nil	Not requir ed	Not requir ed	Not requir ed	Not requir ed

Action point code	Action point	Present status	Target	Target Date	Deviati on from Approved Action Plan Target	Annual Target	Field type	Attac hment	Attach ment Conte nts	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
IP11.2	Curtail use of DG Sets in social events by providing temporary electric connections	This is in practice and Temporary electric connections are being provided by M/s Torrent Power Ltd for various events as per guidelines	As detaile d in present status	No. Regular Activity.	No	Regular Activity	Number	No	Nil	Not required	Not required	Not required	Not required
IP 11.	Monitoring of DG sets and action against violations. Fine should be imposed on defaulters.	Actions are taken as and when complaints are received.	As detaile d in present status	No. Regular Activity.	No	Ongoing activity	Number	No	Nil	Not required	Not required	Not required	Not required

**WASTE AND BIOMASS- DUMPING AND BURNING**

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
<b>BB1</b>	<b>Biomass Burning</b>												
BB1.1	Regular check and control of burning of municipal solid wastes	Regular checking is being done by SFIs, Zonal officers and higher authorities. Fine against Burning of waste collected till November 2021 is 197500.00	Zero tolerance	90 days (Nov-2019)	No	Ongoing activity	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
BB1.2	Defaulters for open burning to be imposed fines	Regular checking is being done by SFIs, Zonal officers and higher authorities. Fine against Burning of waste collected till November 2021 is 197500.01	0	90 days (Nov-2019)	No	Ongoing activity	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
BB1.3	Identify Garbage burning locations	12 Garbage burning locations small in size is identified and special care is taken up by daily inspection of these spots.	0	90 days (Nov-2019)	No	Regular activity	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required
BB1.4	Prohibition/complete ban on garbage burning.	Agricultural residue (Parali) has been banned. No incidence of Parali burning has been noticed in the 4th Quarter of this Year.	Zero tolerance	180 Days	No	Ongoing activity	Yes/No	Yes	As detailed in present status	Not required	Not required	Not required	Not required
BB1.5	Launch extensive drive against open burning of bio-mass, crop residue, garbage, leaves, etc.	Daily task force committee creates public awareness In newspaper as well it is being published	100% area survey	Regular activity	No	Ongoing activity	Yes/No	Yes	As detailed in present status	Not required	Not required	Not required	Not required
BB1.8	Providing Organic Waste Compost machines , decentralization of processing of Waste, dry waste collection centers.	One MRF installed in city for segregation of dry waste collected and 6 Nos. of Organic Waste to compost plant installed in the city to treat the organic wet waste in decentralized manner .	1	Regular activity	No	Ongoing activity	Number (3)	Yes	As detailed in present status	Not required	Not required	Not required	Not required



Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
BB1.9	Awareness for controlling of burning of agricultural waste and crop residues.	Action plan for awareness generation & IEC Activities on crop residue management has been prepared by agriculture Department for awareness on burning of crop residue.	Zero tolerance	Regular activity	Regular activity	Regular activity	Regular Activity	Yes	Action plan on crop residue management for IEC activities . <b><u>Annex-WB-1.</u></b>	Not required	Not required	Not required	Not required
BB1.10	No plot should be left open more than 02 years and planting of trees must be mandatory on vacant plots.	(ADA in the year 2021 has planted 16666 plants in various schemes. In year 2021-22 ADA has planted 44000 trees and shrubs aprox cost Rs. 136.78 lacs Mandatory to leave 15% area for green cover of total land for sanctioning of the layouts.)	completed	completed	No	completed, Regularly maintained	Number	Previously sent	Detail of locations where the trees and shrubs are planted	136-78.00 Lac	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
BB1.11	Dead Bodies of Animals should be disposed through proper treatment facility like rendering plant etc	the work of disposal of dead bodies under the Agra Municipal Corporation is mentioned by the Municipal Corporation and the Licensee Contractor / Committee as per the standards of the Pollution Control Board in the village Chalesar at a fixed place in Khasra No. 565 and 566. The pit is dug on the ground 02 meters below the ground and put salt etc. and buried. At present, the disposal of dead animals is not being done on the river, drain, pond, open space, school or religious place etc. under the municipal corporation. Neither dead carcasses of dead animals are being mixed with waste and in this regard, the city commissioner, Municipal Corporation Agra has instructed the concerned sanitation and food inspectors, environmental engineer and veterinarian for necessary action.	Ongoing	360 days (Dec-2020 with 04 months grace period due to COVID-19 pandemic situation )	RFP has been floated on PPP model. Timeline shall be available on award of contract	Under process	Text	Yes	As detailed in present status	6.0 Cr	6.0 Cr.	Nil	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
BB 1.12	Door to Door collection of segregated waste by agency and then its disposal directly in plant without dumping it on land.	To collect garbage from Door to Door, at present the Municipal Corporation itself is collecting a total of 121 vehicles from its own sources and resources to collect wet drought separately in all the 100 wards. So far garbage collection is being done from 350000 households, three types of dustbins have been provided by the Municipal Corporation with a view to promote source classification to each residential building owners, 1. Green 2. Blue 3. Red, Green dustbins Waste waste in blue, dry in blue and hazardous household waste in red will have to be kept and will be given only to the employee authorized by the Municipal Corporation.	100% Household (Disposal site-1)	90 days (Nov-2019)	No	Regular activity	Number	Yes	Attached as <b>Annex-WB-2.</b>	Not required	Not required	Not required	Not required
BB2	Ensure segregation of waste at source	At present, source segregation is practiced in 41% wards and AMC is making sustained effort to ensure it becomes 100%. The Schedule of collection is made and a fleet of 121 small vehicles (consisting of Tata Ace, JSA, Auto Tippers) is being used for primary Door to Door collection.	100% Segregation (712 MTD)	90 days (Jun 2022)	No	100% Segregation (712 MTD)	Number (2)	Yes	Attached as <b>Annex-WB-2.</b>	Not required	Not required	Not required	Not required


Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachments	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
BB3	Proper collection of Horticulture waste and its disposal following composting-cumgardening approach	In 75 Nos. of Parks, compost pits are made for treatment of horticulture waste, in addition to this one Flower Waste to Compost Plant is also installed	75 Number of Parks	90 days (Nov-2019)	No	Regular activity	Number	Yes	List of Parks for collection & disposal horticulture waste <b>Annex-WB-3 &amp; 3A.</b>	27.11 crore	Not required	Not required	Not required
BB6	Check/stop on Stubble Burning	Nagar Nigam Task Force Committee is formed to check/stop stubble burning. Messages are being displayed on the Screens installed in the city at various locations for public awareness. Agricultural residue (Parali) has been banned. 8 incidences of garbage burning were noticed out of which only one was related with Parali burning. 04 FIRs were lodged by Agriculture department.	Zero stubble burning	180 Days (June-2020 including the grace period of COVID-19 pandemic situation)	No	Regular activity	Number	Yes	Comprehensive Action Plan for Crop residue burning prepared by Agriculture Department. <b>Annex-WB-4.</b>	As per Action Plan	As per Action Plan	As per Action Plan	As per Action Plan
<b>BB10</b>	<b>Landfill fire</b>												
BB10.2	Adopt roadmap for zero landfill policy to promote decentralized waste segregation, reuse and recycling	One MRF installed in city for segregation of dry waste collected and 6 Nos. of Organic Waste to compost plant installed in the city to treat the organic wet waste in decentralized manner .	Regular Activity	Regular Activity	No	Completed	Number	Yes	As detailed in present status	Not Required	Not Required	Not Required	Not Required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachment Contents	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
BB11	Fire crackers—regulate to control their usage	Fire cracking is being regulated in city as per orders of Hon'ble Supreme Court and NGT. Use and sale of Fire cracker was fully banned during this Diwali and upto November 2021.	Enforcement as per Hon'ble Supreme Court's directions	Regular activity	No	Completed	Text	Yes	As detailed in present status	Not required	Not required	Not required	Not required
<b>DF1</b>	<b>Domestic Fuel</b>												
DF1.1	Increasing the LPG connections in low income strata.	Based on the information available by the sales officer, the number of connections in Agra the total LPG subscriber number is 1067997. According to which more gas connections have been issued in Agra than the target relative to the census. In addition, PNG In relation to this, it has been informed by the concerned sales officer that M/s Green Gas Limited is supplying Piped Natural Gas to 35646 Nos. PNG (D) customers in following Major areas of Agra city and will connect additional customers as and when they approach to GGL.Khandari, Nirbhay Nagar, Lawyers Colony, Daalbagh, Dayalbagh Satsangi Area, Sikandra, Kamla Nagar, Balkeshwar, Vijay Nagar, Gandhi Nagar, Nehru Nagar, RK Puram Phase-1, 2 & 3, Buland Velly, Prateek Enclave, Vhibhav Nagar, Shaheed Nagar, Bank Colony, Joyti Nagar, LIG Indirapuram, FatehabadRoad, Gulmohar Dynamic, EWS Society, Taj Nagari Phase-1, Kaveri Vihar Phase-I & II, Pawan Dham I & II, Maruti Forest, Maruti City, Nalanda Tower, Kehrai, Rajpur Chungi, Pushp Nagar, Shanker Greens, Panchvati, ADA Height, Pushpjanli Puram-1, 2, 3, 4, Twins Tower, Nikhil Garden Phase 1 & 2 etc.	Regular Activity	30 days (Sept-2019)	No	Completed	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required

Action point code	Action point	Present status	Target	Target Date	Deviation from Approved Action Plan Target	Annual Target	Field type	Attachment	Attachments	Total Funds Allocated	Funds released	Funds Utilized	Additional Funds Required
DF1.7	Introduction of improved chullahs (low emission chullahs)	Survey was conducted around Taj Mahal. All the eateries were found using Gas based Tandoor.	Gas based Tandoor and chulhas in 90 eateries	Feb-20	No	Completed	Text	Yes	As detailed in present status	Rs. 22.5 Lac	Not required	Not required	Not required
DF1.8	Implementation of Pradhan Mantri Ujjwala Yojana (PMUY)	Free gas connection has been distributed by Nodal officer, Ujjwala Yojana in the area of Agra Mahanagar. As per the report of nodal officer the number of connections in Agra under the Ujjwala scheme 1.0 is 241662 & 2.0 is 21883 so total 263543 families has been benefitted under Ujjwala Yojana. Continuous efforts are being made by District Administration in coordination with sales Manager of LPG Companies to provide gas connection to rest of the new residing families.	Regular Activity	30 days (Sept-2019)	No	Completed	Number	Yes	As detailed in present status	Not required	Not required	Not required	Not required

Air Quality Data																
Action Code	Action Point	Field type	Attachment	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Attachment
AQ1.1	Monthly averages for PM2.5 (In µg/m3)	Number (12)		143	104	90	83	46	44	31	25	23	64	184	104	
AQ1.2	Monthly averages for PM10 (In µg/m3)	Number (12)		-	-	-	-	-	-	-	85	39	119	285	169	
AQ1.3	Monthly averages for SO2 (In µg/m3)	Number (12)		Maint.	Maint.	Maint.	Maint.	Maint.	Maint.	5.2	6.3	12	12	15.4	15.7	
AQ1.4	Monthly averages for NO2 (In µg/m3)	Number (12)		23.4	24.9	16.2	23.6	14.1	13.7	8.7	8.7	8.8	27.4	48.1	-	
AQ1.5	Annual averages for PM2.5 (In µg/m3)	Number (1)		78.35												
AQ1.6	Annual averages for PM10 (In µg/m3)	Number (1)		139												
AQ1.7	Annual averages for SO2 (In µg/m3)	Number (1)		11.1												
AQ1.8	Annual averages for NO2 (In µg/m3)	Number (1)		19.78												
AQ1.9	Monthly Meteorological Data															

Agra Meteorological Data 2021							
Parameter	WS	WD	AT	RH	BP	SR	RF
Month	m/s	Deg	°C	%	mmHg	W/m <sup>2</sup>	mm
January	1.84	203	12	75	745	130	0
February	1.62	210	20	56	746	172	0
March	2.51	187	27	43	747	221	0
April	2.52	158	32	31	747	258	0.002
May	2.7	170	32	49	747	262	0.09
June	2.74	170	34	51	747	240	0.02
July	2.6	175	32	65	747	172	0.3
August	2.5	164	30	71	747	116	0.09
September	2.3	191	28	72	747	160	0.1
October	1.8	192	27	56	747	171	465
November	1.07	152	19	55	746	113	0
December	1.37	130	14	63	745	91	2
Avg.	2.13	175	26	57	746.5	175.5	39.0



---

# ANNEXURE

---



## MICRO LEVEL PLANNING OF CITY ACTION PLAN- AGRA

### DEPARTMENT NAME: UTTAR PRADESH POLLUTION CONTROL BOARD

#### Air quality monitoring network

Action point	Time Target	Implementation agencies
Air Quality Index to be calculated and disseminated to the people through website and other media (on maximum fortnightly basis for manually operated monitoring stations and real time basis for continuous monitoring stations)	15 days and thereafter as regular activity	UPPCB

#### Micro level planning

Project name	Details of work	Target reduction	Total Cost (In Lacs)	Project timeline	Source of funding	Funds released	Additional fund requirement	Officer responsible	
								Project implementation	Project review
Installation of CAAQMS in Agra city	Details of total 05 CAAQMS to be installed in Agra is given below:	Low	Rs. 240 lacs (CapEx+ 1 year OpEx) under NCAP Rs. 150 lacs (Only CapEx from MoEF&CC on 50:50 cost sharing basis for the remaining 03 CAAQMS)	March 21	NCAP/ MoEF&CC on 50:50 cost sharing basis	Rs. 390.0 lacs	Rs. 13.2 Lacs (fund yet to be released from CPCB from the sanctioned grant)	Chief Environment Officer (Laboratory) UPPCB	Member Secretary, UPPCB
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">City</th> <th style="width: 50%;">No. of CAAQMS</th> </tr> </thead> <tbody> <tr> <td>Agra</td> <td>5</td> </tr> </tbody> </table>								
City	No. of CAAQMS								
Agra	5								
	Locations details: 1. Dawar Footwear Industry, Shastripuram, Agra 2. Prelued Public School, Dayalbagh 3. Manas Nagar, Shahganj 4. Tajmahal Road, Near Tajmahal 5. Office of the Joint Director Industries								

#### Timelines for the project – Installation of CAAQMS in Agra

Activity	Sub-activity	Timeline							Remarks
		Sep 20	Oct 20	Nov 20	Dec 20	Jan 21	Feb 21	March 21	
Prebidding	Preparation of tender document								The project is being

stage									retendered
Bidding stage	Calling of bids& its approval								completed
	Release of work order								completed
Project execution	Procurement of CAAQMS								completed
	Selection of location								completed
	Installation of CAAQMS								Under process
	Connecting CAAQMS to the online CPCB server for real time monitoring								Under process
	Calibration of CAAQMSs								Regular Activity

### Mechanism for Monitoring, Review and reporting

Key performance indicators	Performance assessment		Reasons for delay in completion	Steps taken to minimize the delay
	Parameter	Details		
Timely completion of activities	Procurement	Work order issued	1. Extension of dates in 1 <sup>st</sup> tender published in Feb. 2020 due to COVID 2. Retendering in Oct. 2020 because minimum no. of firms not found technically qualified.	Process carried out as per guidelines of General Financial Rules and conditions of Tender documents.
	Installation	Under process		
Operation of the CAAQMS	Total parameters analysed	Activities to be initiated after installation of CAAQMS		
	No. of non-operation days			
	Calibration of CAAQMSs			
Data availability and usage	Setting public alerts when pollution is high			
	Data availability on public domain through SAMEER App			
	Trend analysis of level of pollutants over a period of time			

## MICRO LEVEL PLANNING OF CITY ACTION PLAN- AGRA

### DEPARTMENT NAME: UTTAR PRADESH POLLUTION CONTROL BOARD

#### Knowledge and database augmentation – Source apportionment studies (Monthly)

Action point	Time Target	Implementation agencies
Source Apportionment, Emission Inventory & Carrying Capacity Assessment	360 days	UPPCB

#### Micro level planning

Project name	Details of work	Target reduction	Total Cost (In Lacs)	Project timeline	Source of funding	Funds released	Additional fund requirement	Officer responsible	
								Project implementation	Project review
Comprehensive SA study for Agra	Comprehensive SA / EI study by IIT- Kanpur	Moderate	Rs. 92.67 lacs	June 21	Board	Rs. 92.67 lacs	-	Chief Environment Officer (Laboratory) UPPCB	Member Secretary, UPPCB
	Comprehensive CC study by IIT- Kanpur	Moderate	7.96	June 21	Board	7.96	-		

#### Timelines for the *Comprehensive SA* study for Agra

Activity	Sub-activity	Timeline						Remarks
		Jan 18	May 18 - Nov 19	*Dec 19 – Aug-20	Sep-20-Feb 21	March 21-April 21	June 21	
			25%	25%	25%	25%		
Proposal stage	Release of work order							
Project execution	Data collection for emission inventory							
	Preparation of emission inventory							
	Procurement & establishment of monitoring stations							
	Sampling & Analysis							
	Dispersion & Receptor modelling							
	Data interpretation & compilation , Draft Report							
	Final report preparation & submission							
	Presentation & discussion on the submitted report							

\* The studies are delayed as at IIT-Kanpur, both students and project staff were not available due to COVID-19 Pandemic.

### Timelines for the *Comprehensive CC study for Agra*

Activity	Sub-activity	Timeline					Remarks
		*Mar 20	Oct-Dec-20	Feb-March 21	April 21	May-June 21	
			25%	25%	25%	25%	
Proposal stage	Release of work order						
Project execution	Data collection and compilation of monitored data for the 10 years						
	Preparation of emission inventory						
	Application of dispersion model						
	Literaturereview and protocol for CC						
	Data interpretation & compilation						
	Final report preparation & submission						
	Presentation & discussion on the submitted report						

\* The studies are delayed as at IIT-Kanpur, both students and project staff were not available due to COVID-19 Pandemic.

### Mechanism for Monitoring, Review and reporting (Monthly)

Key performance indicators	Performance assessment		Reason for delay in completion	Steps taken to minimize the delay
	Parameter	Details		
Timely completion of activities	Total operational activities		COVID-19 Pandemic.	
	Activities completed within timeline			
	Total time slippage w.r.t. original timeline			
Refinement of action plan based on recommendations of SA study	Addition & prioritization of action points as per the recommendations			
	Identification of hotspots & high impact sources on air pollution of the city			
	Micro planning & implementation for control of pollution due to high impact sources and of hotspots			
Monitoring	Impact on hotspots& high impact pollution sources due to focussed actions			



# Uttar Pradesh Pollution Control Board

## Training Calendar 2021-2022

### A. Training and Capacity building of UPPCB officials

S. No.	Training Topics	Mode of Training	Training Agency	Duration/Timeline for Development of Training modules	Duration	Tentative Schedule	Tentative Number of Participants	Remarks
1	Functioning of Air Pollution Control System (APCS) installed in Industries	Online	UPPCB	Dec-21	3 Days	Jan-March 2022	10/ NAC	Timeline is subjected to availability of funds under XV FC
2	Training for Preparation and Up-gradation of Emission Inventories on GIS Platform along with Source Apportionment Studies and its use for up-gradation of City Clean Air Action Plans	Online	UPPCB	Jan-22	5 Days	Jan-March 2022	5/NAC	Timeline is subjected to availability of funds under XV FC

3	Training on Air Quality Monitoring which includes Ambient AQM, Monitoring of Pollution Sources and Hotspots for intervention impact assessment along with data interpretation and proposed actions	Online	UPPCB	Sep-21	2 days	Jan-March 2022	10/NAC	Timeline is subjected to availability of funds under XV FC
4	Training on Assessment of Pollution Load of sources including stack monitoring, assessment of suspended dust by roads etc. along with data interpretation	Online	UPPCB	Sep-21	3 Days	Dec 2021-Feb 2022	10/NAC	Timeline is subjected to availability of funds under XV FC
5	Training on Virtual monitoring of pollution sources through online portal from Control Rooms	Online	UPPCB	Jun-21	2 days	July- Dec 2021	10/NAC	Timeline is subjected to availability of funds under XV FC
6	Training on the Use of Laboratory Information Management System (LIMS)	Online	UPPCB	Jun-21	3 Days	July- Dec 2021	10/NAC	Timeline is subjected to availability of funds

								under XV FC
7	Training on Noise Monitoring, preparation of Noise Maps and data interpretation	Online	UPPCB	Jun-21	2 Days	July- Dec 2021	2/NAC	Timeline is subjected to availability of funds under XV FC
8	GIS Training for Air Pollution Source Identification and their Monitoring	Offline	Residential Training Conducted by Remote Sensing Application Centre, Lucknow	-	1 week	11 May- 18 May	2 UPPCB HQ & 1 from each NAC Total 9	
9	Advance Instrumental Analytical Techniques and Preventive Maintenance	Offline	National Institute of Occupational Health, Nirmal Bhavan, Poojanahalli Road, Off NH-7, Devanahalli Taluk, Kannamangala Post, Bangalore-562 110	-	1 week	7 June- 14 June	2 UPPCB HQ & 1 from each NAC Total 9	
10	Advance Instrumental Analytical Techniques (AAS, ICP-OES, XRF, GC-MS, ATDGC, HPLC, IC, EC/OC, TOC etc.)	Offline	Analytical Instrumentation Division, National Environmental Engineering Research Institute, Nehru Marg, Nagpur-440 020	-	1 week	15 June- 21 June	2 from UPPCB HQ	

11	Training on Preparation of Standard Operating Procedures for Analytical Techniques	Offline	IITR, Lucknow	–	1 week	12 July- 18 July	2 UPPCB HQ & 1 from each NAC Total 9	Timeline is subjected to availability of funds under XV FC
12	Training on Measurement Uncertainty	Offline	4-days Training conducted by BIS/ CIPET	–	4- days	16 Aug-19 Aug	2 UPPCB HQ & 1 from each NAC Total 9	Will be subjected to COVID-19 Pandemic Conditions
13	Laboratory Quality Management & Internal Audit as per ISO: IEC 17025:2017	Offline	4-days Training conducted by BIS/ CIPET	–	4- days	13 Sept-16 Sept	2 UPPCB HQ & 1 from each NAC Total 9	Will be subjected to COVID-19 Pandemic Conditions
14	Real Time Monitoring of Continuous Ambient Air Quality Monitoring (CAAQM), Merits, Demerits, Standard Operation & Maintenance Procedures, Data Validation, Interpretation & Presentation. Calibration &	Offline	Private Vendor	–	3 days	20 April- 22 April	2 from UPPCB HQ	



	Quality Assurance, Uncertainty Aspects and Related Formats/ Check Lists							
15	Air Pollution Control Devices & OCEMS for various sectors	Offline	Environment Management Division, Engineering Staff College of India, GachiBowli, Hyderabad – 500 032	–	1 week	4 october-10 October	2 UPPCB HQ & 1 from each NAC Total 9	Will be subjected to COVID-19 Pandemic Conditions
16	Environmental Data Interpretation, Compilation, Analysis, Presentation and Reporting – Hands-on- Training and Case Study	Offline	Indian Statistical Institute, 7, S.J.S. Sansanwal Marg, New Delhi -110 016	–	1 week	18 Dec-24 Dec	2 UPPCB HQ & 1 from each NAC Total 9	Will be subjected to COVID-19 Pandemic Conditions
17	Environmental Legislations, Interpretation, Enforcement, Legal and Statutory	Offline	National Law School of India University, Post Bag No. 7201, Nagarbhavi, Bangalore – 560 072 (Karnataka)	–	1 week	3 Jan,22 - 9 Jan,22	2 from UPPCB HQ	Will be subjected to COVID-19 Pandemic Conditions

	Requirements – Case Studies							
<b>B. Training and Capacity building of Urban Local Bodies and Other Stakeholders</b>								
S.No.	Training Topics	Mode of Training	Training Agency	Duration/Timeline for Development of Training modules	Duration	Tentative Schedule	Tentative Number of Participants	
1	For Air Pollution Control System (APCS) Operators & Supervisors in Industries for effective functioning of APCS	online	UPPCB	Dec-21	1 Week	Jan-March 2022	50/ NAC	Timeline is subjected to availability of funds under XV FC
2	For Boilers Operators with the objective of ensuring Efficient & Pollution free operation of Boilers installed in the industries	online	UPPCB	Dec-21	1 Week	Jan-March 2022	50/ NAC	Timeline is subjected to availability of funds under XV FC
3	For employees of ULBs regarding Control of Air Pollution	online	UPPCB	Sep-21	5 Days	Oct 2021- March 2022	All concerned employees of ULBs	Timeline is subjected to availability of funds under XV FC

4	For Site Incharge and Supervisors of Construction & Infrastructure Development Projects for control of Dust Pollution and use of Dust App	online	UPPCB	Sep-21	3 Days	Oct 2021- March 2022	All operative construction projects	Timeline is subjected to availability of funds under XV FC
5	For Making the RWAs & Citizens to adopt environmentally friendly practices and motivate them to lead reduced pollution load lifestyles and recognising them as Paryavaran Prahari along with development of a Mobile App	online	UPPCB	Sep-21	1 week	Oct 2021- March 2022	For Mass Awareness	Timeline is subjected to availability of funds under XV FC
<b>C. Training and Capacity building of Local Technical Institutes with the help of IoR identified under NKN</b>								
S.No.	Training Topics	Mode of Training	Training Agency	Duration/Timeline for Development of Training modules	Duration	Tentative Schedule	Tentative Number of Participants	

1	Preparation and Up gradation of Emission Inventories on GIS Platform along with Source Apportionment Studies and its use for upgradation of City Clean Air Action Plans	online	UPPCB	Dec-21	5 Days	Jan-March 2022	05/ Local Institutes	Timeline is subjected to availability of funds under XV FC
2	Air Quality Monitoring which includes Ambient AQM, Monitoring of Pollution Sources and Hotspots for intervention impact assessment along with data interpretation and proposed actions	online	UPPCB	Dec-21	3 days	Jan-March 2022	05/ Local Institutes	Timeline is subjected to availability of funds under XV FC
3	Assessment of Pollution Load of sources including stack monitoring, assessment of suspended dust by roads etc.	online	UPPCB	Dec-21	4 Days	Jan-March 2022	50/ Local Institutes	Timeline is subjected to availability of funds under XV FC

## **Establishment of mobile enforcement units in million plus cities for control of Air Pollution**

As pressure on air quality increases, flexible and dynamic techniques are required to understand variation in air quality. New mobile air quality monitoring techniques are allowing us to intensively describe air quality, rather than relying on fixed sites to provide a representative picture of air quality. Mobile monitoring allows more opportunity to assess air quality in an area, using temporary sites which can be moved around multiple locations.

Broadly, mobile air quality monitoring involves deploying instruments for a short period at a temporary location, before moving them to another location. These deployments may be as short as a few hours or a few days. Often instruments are mounted in or on a vehicle, in a trailer or mounted temporarily. Regardless of the deployment, the site is treated as temporary, and the instrument is moved after a short period. Mobile monitoring can be a useful for assessing where to locate fixed sites in order to measure the highest concentrations of pollutants and maximize the value of the network. For example, let's say you want to understand the characteristics of a small area – mobile monitoring allows intensive, small scale campaigns which enable detailed understanding of local air quality. Mobile monitoring can often work out cheaper than fixed monitoring.

The vehicles for mobile enforcement unit will be used in enforcement purposes for taskforce constituted to control of Air Pollution. It will be helpful for the monitoring of implementation of city action plan for the control of air pollution. Therefore, three mobile enforcement units equipped with GPS (Global Positioning System) proposed in each million plus cities (Agra, Ghaziabad, Kanpur, Lucknow, Meerut, Prayagraj, Varanasi).

<b>S.No.</b>	<b>Name of City</b>	<b>Present Status of Mobile Enforcement Units by Board under NCAP*</b>	<b>Proposed Mobile Enforcement Unit</b>
1	Agra	2	3
2	Ghaziabad	-	3
3	Kanpur	3	3
4	Lucknow	4	3
5	Meerut	-	3
6	Prayagraj	3	3
7	Varanasi	3	3

\* Beside above department i.e. Agriculture, Nagar Nigam, Development Authority etc. has also been established the taskforce for the implementation of GRAP for control of air pollution.

## Action Taken Report of Agra City upto Feb-2021

### a) Enforcement

S. No.	Air pollution sources	No. of teams deput ed for inspection	No. of total inspections	No. of defaulters	Action taken					
					Noti ces	Cas es refer red for fine unde r NGT Act.	Fine imposed	Fine collected (in Rs.)	Sho w caus e noti ce	No. of Closures done
1.	Industrial activity	3	102	0	0	0	0	0	0	0
2.	Open burning • Municipal • Biomass	26	1422	113	103	103	1095000	1095000	5	0
3.	Dust from Building Construction projects/ Highways/ Building materials	18	82	21	16	34	1700000	1505000	15	0
4.	Dust from Construction & Demolition Activities	10	846	256	11	13	752500	400000	0	0
5.	Air Pollution from Brick Kilns	1	52	7	0	11	550000	400000	0	0
6.	Visible Polluting Vehicle	7	6468	97	0	0	0	0	0	0
7.	Old Polluting Vehicle	7	0	0	0	0	0	0	0	0
<b>Total</b>		<b>72</b>	<b>8972</b>	<b>494</b>	<b>130</b>	<b>161</b>	<b>4097500</b>	<b>3400000</b>	<b>20</b>	<b>0</b>

Letter No.:N.G.T.-652/81-7-2020-09(Writ)/2016 T.C.

From,

**Sudhir Garg,**  
Principal Secretary,  
Government of Uttar Pradesh.

To,

**Member Secretary,**  
National Disaster Management Authority,  
NDMA Bhawan, A-1, Safdarjung Enclave,  
New Delhi - 110029.

**Environment, Forest &  
Climate Change Section-7,**

**Lucknow : Dated: 22-December, 2020**

**Sub:-** Compliance of order of Hon'ble National Green Tribunal dated 20.11.2019 passed in O.A. No. 681/2018 in the matter of News item published in "The Times of India" Authored by Shri Vishwa Mohan titled "NCAP with multiple timelines to clean air in 102 cities to be released around August 15" reg.

Dear Sir,

Please refer to the captioned order of Hon'ble NGT dated 20.11.2019 vide which it was directed that the emergency arising out of severe air pollution levels may be treated as a disaster and an Emergency Response System may be developed accordingly. The relevant operative portion of the order dated 20.11.2019 is reproduced below-

**".....27. With regard to finalization of Emergency Response System (ERS), we are of view that the State Disaster Management Authorities in coordination with the SPCBs/PCCs and State Units of Meteorological Departments may include emergency as a part of disaster management and develop ERS accordingly which may be placed in public domain."**

In order to ensure compliance of this order, Uttar Pradesh Pollution Control Board had issued a direction under section 31A of the Air (Prevention and Control of Pollution) Act, 1981 dated 18.02.2020 to Uttar Pradesh Disaster Management Authority (UPSDMA) for development of Emergency Response System. The matter was also reviewed by Chief Secretary, Government of Uttar Pradesh on 02.12.2020 in which UPSMA submitted that the guidelines for treating the emergency arising out of severe air pollution levels as disaster and development of ERS have not been issued by the apex body namely National Disaster Management Authority (NDMA). It was decided in the said meeting dated 02.12.2020 that a request letter for issuance of the required guidelines may be sent to NDMA, Central Pollution Control Board and Ministry of Environment Forest & Climate Change, Government of India.

Therefore, it is requested that the Guidelines for treating the emergency arising out of severe air pollution levels as disaster and development of ERS accordingly may kindly be issued at the earliest so that the necessary steps may be taken up by the State for compliance of orders of Hon'ble NGT.

Yours Sincerely,

(Sudhir Garg)  
Principal Secretary.


CEO (Lab)  
22-12-2020  
(आशीष तिवारी)  
गदरस्य सचिव

SA(S)  
25/12/20  
CEO

**Letter No.:N.G.T.-652/81-7-2020-09(Writ)/2016 T.C., Dated.**

**Copy:** For taking up necessary action for issuance of guidelines to-

1. Secretary, Environment, Forest & Climate Change, Government of India, Indira Paryavaran Bhawan, Jorgabh Road, New Delhi – 110003.
2. Chairman, Central Pollution Control Board Parivesh Bhawan, East Arjun Nagar, Delhi – 10032.
3. Member Secretary, UP State Disaster Management Authority, Picup Bhawan, B-2 Ground floor, Vibhuti Khand, Gomti Nagar, Lucknow, Uttar Pradesh 226010.
4. Member Secretary, UP Pollution Control Board, Lucknow.

  
( Sudhir Garg )  
Principal Secretary.



# Annex-PO-1

## LED Display boards under Agra Nagar Nigam:

1. Sai ki Takiya
2. Hariparvat
3. Sanjay Place
4. Bhagwan Talkies
5. Sultanganj ki puliya
6. Yamuna Kinara Road
7. Water works



# Uttar Pradesh Pollution Control Board

## Public Awareness & Engagement Calendar FY - 2021-22

S. No.	Date	Theme/Issue	Organizing Department/Agency	Target Group	Source of Funding
1	April-June 2021	Clean Environment Hackathon, 2021 (Online Hackathon for moonshot awareness campaign tool to help people to assess environmental impact of their lifestyle, thereby coaxing them to reduce their environmental footprints.)	UPPCB	Students & Professionals	UPPCB/CSR Funds
2	April 2021- March 2022	Paryavaran Prahari Programme for orientation of people on various environmental issues by involving them in IEC activities	UPPCB	All Citizens	UPPCB Funds
3	22 <sup>nd</sup> April, 2021	World Earth Day – Restore Our Earth	Madhyamik Shiksha/Basic Education & Industries	Class 1 – 12/ Industries	Departmental Funds & CSR Funds
4	5 <sup>th</sup> June	World Environment Day – Ecosystem Restoration	Environment, Forest & Climate Change Department U.P.	Schools/Colleges/ RWAs /Industries	Government Funds & CSR funds

<b>S. No.</b>	<b>Date</b>	<b>Theme/Issue</b>	<b>Organizing Department/Agency</b>	<b>Target Group</b>	<b>Source of Funding</b>
5	1 <sup>st</sup> July – 7 <sup>th</sup> July, 2021	Van Mahotsav (Plantation Drives)	All Departments/Agencies/Industries and Individuals	Schools/Colleges/RWAs/Industries/Government Departments	Government Funds & CSR funds
6	16 <sup>th</sup> September, 2021	World Ozone Day - Ozone: All there is between you and UV	Environment, Forest & Climate Change Department U.P.	Schools/Colleges/RWAs/Industries	
7	20 <sup>th</sup> September – 23 <sup>rd</sup> September, 2021	PUC Awareness Drive	Transport Department UP	All Stakeholders	Departmental Funding
8	24 <sup>th</sup> September, 2021 – 30 <sup>th</sup> September, 2021	Graded Response Action Plan Awareness Workshop	UPPCB & District Environment Committee	All Stakeholders	UPPCB Funds
9	1 <sup>st</sup> October, 2021	C&D Waste Management Awareness Workshop	Urban Development Department	CREDAI/Builders/Contractors	Departmental Funding
10	2 <sup>nd</sup> October, 2021	Solid Waste Management – Engaging Ragpickers and Society	Urban Development Department	RWAs/Rag pickers/Waste Warriors	Departmental Funding
11	October, 2021 – Every Saturday	Plogging: Plog-a-thon	UPPCB	RWAs/Industries/Institutes/Schools	

S. No.	Date	Theme/Issue	Organizing Department/Agency	Target Group	Source of Funding
12	25 <sup>th</sup> October, - 29 <sup>th</sup> October, 2021	Fire Crackers Awareness Campaign	Higher/Madhyamik/Basic Education Department & District Environment Committee	Schools/Colleges/ RWAs	Departmental Funding
13	11 <sup>th</sup> January – 17 <sup>th</sup> January, 2022	Road Safety Awareness – Traffic Management & Air Pollution	Transport Department & Traffic Police	All Stakeholders	Departmental Funding
12	24 <sup>th</sup> January, 2022	Circular Electronics Day – Electronic Waste Awareness Workshop	UPPCB	All Stakeholders	UPPCB & CSR Funds
13	2 <sup>nd</sup> February, 2021	World Wetland's Day Awareness Programme	Environment, Forest & Climate Change Department U.P.	All Stakeholders	Departmental & CSR funding

*Note: Complete Programme details to be made available on [www.uppcb.com](http://www.uppcb.com) a month in advance*

नगर निगम, आगरा  
14वें वित्त आयोग के अन्तर्गत कार्यों की सूची (जोन-1)

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
1	3	लोहामण्डी वार्ड, कक्ष संख्या 03 में विमल मौर्या के मकान से केशव सिंह के मकान तक नाली व इंटरलॉकिंग निर्माण कार्य।	980100.00	804858.12	26.06.2020	25.07.2020	0.00	60%
2	26	हरीपर्वत जोन-1, कक्ष संख्या 26, वीर नगर में श्री बंगालीमल सिंघल आवास से श्री एस.के. गौतम आवास तक नाली मरम्मत एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1102700.00	670441.60	12.03.2020	10.04.2020	667909.00	100%
3	26	हरीपर्वत जोन-1, कक्ष संख्या 26, सुदामाबाग कन्हैया कॉलोनी में बालाजी टैंट हाउस से श्री सरदार सिंह आवास, पार्क साइड रोड़ का हॉटमिक्स द्वारा सुधार कार्य।	1469000.00	1059149.00	06.03.2020	04.04.2020	1053049.00	100%
4	26	हरीपर्वत जोन-1, कक्ष संख्या 26, सुदामाबाग कन्हैया कॉलोनी में बालाजी टैंट हाउस से श्री सरदार सिंह आवास, पार्क साइड रोड़ पर नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1824500.00	1109296.00	12.03.2020	12.04.2020	1105747.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
5	29	हरीपर्वत जोन-1, कक्ष संख्या 29, षास्त्री नगर में श्री राम फौजदार के मकान से श्री कृष्ण कुमार षर्मा के मकान तक एवं श्री बाबूलाल के मकान से ई. अर्जुन सिंह के मकान होते हुये श्री अमित षर्मा के मकान तक नाली मरम्मत एवं सी.सी. द्वारा सड़क सुधार कार्य।	2126400.00	1541640.00	18.03.2020	16.04.2020	2024735.00	100%
6	29	हरीपर्वत जोन-1, कक्ष संख्या 29, बापू नगर मलिन बस्ती गली नम्बर 1 में श्री राहुल के मकान से श्री पप्पू के मकान तक नाली मरम्मत एवं सी.सी. द्वारा सड़क निर्माण कार्य।	810500.00	627164.90	19.02.2020	19.03.2020	626431.00	100%
7	29	हरीपर्वत जोन-1, कक्ष संख्या 29, सराय बेगा क्षेत्र में श्री राजेन्द्र के मकान से श्री रामगापोल के मकान तक, श्री बट्टी प्रसाद के मकान से श्री नल्लू राम, महल चौक, देशराम वाली गली में नाली एवं सी.सी. द्वारा सड़क निर्माण कार्य।	651900.00	494792.10	28.01.2020	26.02.2020	492059.00	100%
8	29	हरीपर्वत जोन-1, कक्ष संख्या 29, आजाद नगर गली नम्बर 4 में सीमेंट एजेन्सी वाली गली में नाली मरम्मत एवं सी.सी. द्वारा सड़क सुधार कार्य।	999800.00	700159.94	10.02.2020	10.03.2020	699843.00	100%
9	29	हरीपर्वत जोन-1, कक्ष संख्या 29, आजाद नगर स्थित गड्ढा मार्केट में आर.एस. मोटर्स से श्री लवानियां के मकान तक सी.सी. द्वारा सड़क निर्माण कार्य।	981900.00	721205.55	06.02.2020	06.03.2020	720964.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
10	31	हरीपर्वत जोन-1, कक्ष संख्या 31, लॉयर्स कॉलोनी हेमा इंकलेव में मकान नम्बर 13 से गार्डन तक नाली एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	893700.00	575542.80	06.03.2020	04.04.2020	589597.00	100%
11	31	हरीपर्वत जोन-1, कक्ष संख्या 31, दयानन्द नगर में अन्नपूर्ण चक्की से श्री मुकेश गौतम के मकान तक नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	883200.00	619476.48	06.02.2020	06.03.2020	615610.00	100%
12	31	हरीपर्वत जोन-1, कक्ष संख्या 31, लॉयर्स कॉलोनी में मकान नम्बर एल-1 से मकान नम्बर एल-8 तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	628000.00	513829.60	13.02.2020	13.03.2020	471781.00	100%
13	31	हरीपर्वत जोन-1, कक्ष संख्या 31, न्यू सुभाश नगर में श्री दिनेश त्यागी आवास से लॉयर्स कॉलोनी को जाने वाले मार्ग पर नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	1678100.00	1050994.03	30.01.2020	28.02.2020	1048350.00	100%
14	31	हरीपर्वत जोन-1, कक्ष संख्या 31, विद्या नगर में श्री सुखदेव आवास से श्री षोभाराम आवास तक एवं श्री मोहन सिंह आवास वाली गली में नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	483100.00	297106.50	14.02.2020	14.03.2020	302800.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
15	31	हरीपर्वत जोन-1, कक्ष संख्या 31, लॉयर्स कॉलोनी हेमा इंकलेव में मकान नम्बर 13 से गार्डन तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	529300.00	472823.69	15.06.2020	14.07.2020	468114.00	100%
16	31	हरीपर्वत जोन-1, कक्ष संख्या 31, रोषनबाग में बिल्लू की दुकान से श्री गिर्राज सिंह परमार के मकान तक एवं आन्तरिक गलियों में नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	4446600.00	2929420.08	18.06.2020	17.07.2020	2831199.00	100%
17	37	लोहामण्डी वार्ड, कक्ष संख्या 37 के नगला अजीता में राज सिसौदिया के मकान से होते हुये बालाजी जनरल स्टोर तक और मकान नम्बर 45/3 से उमाशंकर के मकान तक नाली व इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1024200.00	713867.40	28.02.2020	25.03.2020	0.00	100%
18	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला अजीता में सुनील पाराशर के मकान से धादू के मकान तक, उमाशंकर से दुर्गा प्रसाद के मकान तक, दुर्गा प्रसाद से प्रेम प्रकाश के मकान तक एवं भरोसीलाल के मकान से सोभरन सिंह के मकान तक नाली व इंटरलॉकिंग द्वारा सड़क निर्माण कार्य।	1247900.00	758598.41	15.06.2020	14.07.2020	0.00	100%



क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
19	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला अजीता के सैक्टर-04 में मकान नम्बर 1244 (अरुण) एवं 1224 श्री भगवान सिंह के मकान के सामने पार्क का सौन्दर्यीकरण का कार्य।	753000.00	591236.40	12.02.2020	15.03.2020	592569.00	100%
20	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला गोकुल में चन्द लाल सिंह के मकान से सन्तोषी के मकान तक, अमरनाथ के मकान से पाराशर गोदाम तक एवं सी.एल. फुटवियर से आमना के मकान तक नाली व इंटरलॉकिंग का निर्माण कार्य।	992150.00	677836.88	18.06.2020	17.07.2020	619600.00	100%
21	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला अजीता के सैक्टर-8 में मकान नम्बर 1138, 1257, 1147 से होते हुये मकान नम्बर 1280 तक लिंक गलियों में नाली व इंटरलॉकिंग फर्श का निर्माण कार्य।	4121500.00	2601490.80	07.03.2019	06.05.2019	2500338.00	100%
22	38	हरीपर्वत जोन-1, कक्ष संख्या 38, ककरैठा में श्री कप्तान सिंह के मकान के सामने वाली गली से जल निकासी हेतु नाली का निर्माण कार्य।	986300.00	820601.60	19.03.2020	16.04.2020	815258.00	100%
23	43	हरीपर्वत जोन-1, कक्ष संख्या 43, लष्करपुर में श्री सज्जन कुमार के मकान से आंबेडकर वाटिका तक नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1398100.00	903871.65	23.03.2020	21.04.2020	755233.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
24	43	हरीपर्वत जोन-1, कक्ष संख्या 43, बसन्त विहार की आन्तरिक सड़कों पर नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	6511600.00	3864634.60	12.02.2020	11.04.2020	3559508.00	100%
25	46	लोहामण्डी वार्ड, कक्ष संख्या 46, सैक्टर-4ए में मकान नम्बर ई.डब्ल्यू.एस.-324 (श्रीमती स्नेहलता मिश्रा) से श्री बालाजी इलेक्ट्रॉनिक्स तक व रामजीलाल दिवाकर के मकान से मकान नम्बर 469 तक इंटरलॉकिंग द्वारा सड़क सुधार व नाली मरम्मत का कार्य।	1931300.00	1238735.82	07.03.2019	06.05.2019	1070831.00	100%
26	46	लोहामण्डी वार्ड, कक्ष संख्या 46 के सैक्टर 12ए में श्री जहारपीर बाबा के मन्दिर से तुलसीराम राठौर के मकान तक नाली व हॉटमिक्स द्वारा सड़क सुधार कार्य।	999150.00	787230.29	18.02.2020	15.03.2020	0.00	10%
27	46	लोहामण्डी वार्ड, कक्ष संख्या 46, के सैक्टर-4ए के सतनाम नगर में कलुआ के मकान के सामने पार्क का सौन्दर्यीकरण का कार्य।	909400.00	715697.80	14.02.2020	15.03.2020	716164.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
28	46	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 46 में कैलाशपुरी से आवास विकास की ओर जाने वाले मार्ग भावना टावर के सामने क्षतिग्रस्त मार्ग का आर.एम.सी. द्वारा निर्माण कार्य।	988200.00	760419.90	18.02.2020	15.03.2020	435410.00	100%
29	46	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 46, सैक्टर-4ए में डॉ. महेश चन्द्र के मकान से दिनेश चन्द्र वर्मा के मकान तक, सुरेश वर्मा के मकान से सुरेश कुमार तौमर के मकान तक, मुन्नी देवी के मकान से जय प्रकाश के मकान तक, अजय गुप्ता के मकान से जनकसुदा के मकान होते हुये विनोद चतुर्वेदी के मकान तक, पी.सी. सक्सैना के मकान से पी.सी. दुबे के मकान तक तथा निरंजन लाल के मकान से भगवती प्रसाद के मकान तक नाली मरम्मत एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	4151700.00	2978844.75	21.07.2020	31.07.2020	2988957.00	100%
30	46	लोहामण्डी जोन, वार्ड संख्या 46 में सैक्टर-4ए में मकान नम्बर ई.डब्लू.एस. 324 में श्रीमती स्नेहलता के मकान से श्री बालाजी इलेक्ट्रॉनिक तक हॉटमिक्स द्वारा सड़क एवं रामजीलाल के मकान से मकान नम्बर 469 तक हॉटमिक्स कार्य।	811700.00	799524.50	27.05.2019	10.06.2019	790500.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
31	49	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 49, राहुल नगर में अकबर के मकान से हैदर के मकान तक साइड पटरी पर इंटरलॉकिंग फर्श व आर.सी.सी. रोड़ का निर्माण कार्य।	5098700.00	3365142.00	12.03.2020	25.03.2020	3367000.00	100%
32	49	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 49, राहुल नगर में सलीम से सरफराज के मकान तक, मुकेश कुमार से फिरोज के मकान तक, छेदीलाल से अन्नू के मकान तक, भीकम सिंह से मानसिंह के मकान तक, बहादुर पटेल से कन्हैयालाल के मकान तक, छोटू टी.वी. वालों से विजय सिंह के मकान तक तथा रामगोपाल शर्मा से सुलेमान के मकान तक नाली व इंटरलॉकिंग फर्श निर्माण कार्य।	1505800.00	966121.28	15.06.2020	14.07.2020	965000.00	100%
33	49	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 89, हेमा पेट्रोल पम्प से दौजीराम गार्डन तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	4000000.00	2953200.00	03.03.2020	15.03.2020	0.00	10%
34	49	लोहामण्डी वार्ड, कक्ष संख्या 49 में ध्रुव नगर तिराहे से बोदला रोड़ स्थित हेमा पेट्रोल पम्प तक दायीं ओर नाले का निर्माण कार्य।	3768000.00	3095000.00	17.11.2018	16.01.2019	1912100.00	95%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
35	51	हरीपर्वत जोन-1, कक्ष संख्या 51, विजय नगर कॉलोनी में सूर्या अपार्टमेंट मोड़ से बांके पान भण्डार तक नाली एवं साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	683500.00	410715.15	07.03.2020	15.04.2020	422726.00	100%
36	52	हरीपर्वत जोन-1, कक्ष संख्या 52 बृज विहार कॉलोनी में मकान नम्बर 63/93 से दुलीचन्द, गजाधरधाम कॉलोनी मोड़ तक नाली मरम्मत एवं हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1743600.00	1303341.00	28.02.2020	28.03.2020	1174038.00	100%
37	56	हरीपर्वत जोन-1, कक्ष संख्या 56, जसवन्त नगर लोहिया नगर मंगल घंटे वाले से उर्मिला अग्रवाल प्रगति कोचिंग सेंटर तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	1084550.00	810701.13	28.02.2020	28.03.2020	798467.00	100%
38	56	हरीपर्वत जोन-1, कक्ष संख्या 56, जसवन्त की छतरी लोहिया नगर में मंगल घंटे वाले से उर्मिला अग्रवाल, प्रगति कोचिंग सेंटर तक रोड़ साइड पटरी पर इंटरलॉकिंग टाइल्स व नाली मरम्मत कार्य।	1373200.00	796593.32	13.03.2020	11.04.2020	671735.00	100%
39	56	हरीपर्वत जोन-1, कक्ष संख्या 56, गिर्राज इंकलेव मुख्य मार्ग पर नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1922000.00	1076512.20	16.03.2020	14.04.2020	1087537.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
40	56	हरीपर्वत जोन-1, कक्ष संख्या 56, गिरधर कॉलोनी में मकान नम्बर 23 से मकान नम्बर 27 तक नाली मरम्मत एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	472600.00	269429.26	10.02.2020	10.03.2020	254123.00	100%
41	61	हरीपर्वत जोन-1, कक्ष संख्या 61, सरलाबाग में मकान नम्बर 20 के पास पार्क की बाउण्ड्रीवाल, फुटपाथ, मिट्टी भर्त एवं रंगाई पुताई का कार्य।	816200.00	643981.80	20.03.2020	18.04.2020	652384.00	100%
42	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग गली नम्बर 4 में मकान नम्बर 65 से मकान नम्बर 32 तक, मकान नम्बर 51 से मकान नम्बर 43 तक एवं मकान नम्बर 25 से मकान नम्बर 46 तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1384800.00	1035138.00	28.02.2020	28.03.2020	1046600.00	100%
43	61	हरीपर्वत जोन-1, कक्ष संख्या 61, गोबर्धन पार्क राहुल विहार में मकान नम्बर 49 से मकान नम्बर 146 तक इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	395100.00	236625.39	18.03.2020	16.04.2020	231384.00	100%
44	61	हरीपर्वत जोन-1, कक्ष संख्या 61, सौरभ नगर दयालबाग मकान नम्बर 23 एवं श्री पीतमदास के सामने पार्क एवं फुटपाथ का निर्माण कार्य।	1499900.00	1184771.01	04.03.2020	02.04.2020	1138484.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
45	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग एक्सटेंसन में मकान नम्बर 101 के सामने पार्क के सौन्दर्यीकरण का कार्य।	981100.00	833935.00	14.02.2020	14.03.2020	785369.00	100%
46	61	हरीपर्वत जोन-1, कक्ष संख्या 61, गायत्री विहार रोड़ पहलवान डेरी से गुप्ता जनरल स्टोर तक, राधे ग्रीन के सामने वाली रोड़ पर नाली मरम्मत एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	2014200.00	1505614.50	28.01.2020	26.02.2020	1529783.00	100%
47	61	हरीपर्वत जोन-1, कक्ष संख्या 61, राजदीप इंकलेव फेस-1 की आन्तरिक सड़क का हॉटमिक्स द्वारा सड़क निर्माण कार्य।	542200.00	440374.84	19.06.2020	18.07.2020	438715.00	100%
48	61	हरीपर्वत जोन-1, कक्ष संख्या 61, पुष्पांजलि एक्सटेंसन में मकान नम्बर 1 से मकान नम्बर 28, 27, 44, 50 होते हुये मकान नम्बर 62 तक नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	5281000.00	3168071.90	01.07.2020	29.08.2020	2625706.00	100%
49	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग एक्सटेंसन कॉलोनी की आन्तरिक सड़कों का हॉटमिक्स द्वारा सुधार कार्य।	3195900.00	2397883.77	14.02.2020	14.03.2020	2295607.00	100%
50	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग गली नम्बर 3 में मकान नम्बर 48 से मकान नम्बर 38 होते हुये मकान नम्बर 26 तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	775900.00	693111.47	15.06.2020	14.07.2020	692432.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
51	61	हरीपर्वत जोन-1, कक्ष संख्या 61, गोबर्धन पार्क राहुल विहार में श्री मिश्रा जी के मकान से श्री आर. बी. प्रसाद के मकान तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	532900.00	476039.57	15.06.2020	14.07.2020	488917.00	100%
52	69	लोहामण्डी वार्ड, कक्ष संख्या 69 के सैक्टर-3बी में मकान नम्बर 610 गोस्वामी के मकान से मकान नम्बर 602 तक एवं सैक्टर-3बी में मकान नम्बर 500 से मकान नम्बर 509 तक नाली व इंटरलॉकिंग निर्माण कार्य।	681700.00	439287.48	25.02.2020	15.03.2020	466155.00	100%
53	71	हरीपर्वत जोन-1, कक्ष संख्या 71, नगला पदी में चुंगी स्कूल से श्री अशोक कुमार गुप्ता की दुकान तक व श्री महेश शर्मा के मकान से कबाड़े की दुकान तक नाली मरम्मत एवं सी.सी. द्वारा सड़क सुधार कार्य।	2947700.00	2107310.73	28.10.2019	26.12.2019	2219789.00	100%
54	73	लोहामण्डी वार्ड, कक्ष संख्या 73 में गठबन्धन मैरिज होम से मानव उद्यान समिति के कॉर्नर आर.सी.सी. नाल का निर्माण कार्य।	1545200.00	1153337.28	01.02.2020	15.03.2020	1073323.00	100%
55	73	लोहामण्डी वार्ड, कक्ष संख्या 73 के चौपाल गली में टिकू बघेल के मकान से रामवीर सिंह गोले जिला अध्यक्ष के मकान तक नाली व इंटरलॉकिंग निर्माण कार्य।	883500.00	590178.00	12.03.2020	25.03.2020	590000.00	100%



क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
56	73	लोहामण्डी वार्ड, कक्ष संख्या 73, प्रतीक विहार में प्रकाश चन्द्र के मकान से राजू ठेकेदार के मकान तक नाली व इंटरलॉकिंग निर्माण कार्य।	789700.00	521202.25	07.03.2020	21.03.2020	519500.00	100%
57	73	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 73 में चर्च रोड़ पर रिया डेरी से बालाजी कलैक्शन तक आर. सी.सी. नाला एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	3994250.00	2983305.33	04.03.2020	25.03.2020	2464521.00	100%
58	75	लोहामण्डी वार्ड, कक्ष संख्या 75 के सैक्टर-6सी में मकान नम्बर 678 से मकान नम्बर 728 और मकान नम्बर 616 से मकान नम्बर 629 में इंटरलॉकिंग और नाली का निर्माण कार्य।	1336700.00	818194.07	20.02.2020	15.03.2020	845800.00	100%
59	75	लोहामण्डी वार्ड, कक्ष संख्या 75 के सैक्टर-5 में मकान नम्बर 755 से मकान नम्बर 764 तक और मकान नम्बर 523 से मकान नम्बर 532 तक इंटरलॉकिंग व नाली का निर्माण कार्य।	2352900.00	1508679.48	07.03.2019	06.05.2019	1555777.00	100%
60	75	लोहामण्डी वार्ड, कक्ष संख्या 75 के सैक्टर-6सी में मकान नम्बर 744 से मकान नम्बर 757 तक नाली व इंटरलॉकिंग द्वारा सड़क निर्माण कार्य।	659600.00	393847.16	20.02.2020	15.03.2020	374500.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
61	75	लोहामण्डी वार्ड, कक्ष संख्या 75, सैक्टर-9 में मकान नम्बर 168 (सुन्दर सिंह) एवं मकान नम्बर 162 के सामने पार्क का सौन्दर्यीकरण का कार्य।	1152950.00	927894.16	11.02.2020	15.03.2020	977053.00	100%
62	80	लोहामण्डी वार्ड, कक्ष संख्या 80, न्यू राजामण्डी कॉलोनी में डॉ. आदित्य शर्मा के मकान नम्बर 14 से (प्राचीन) ज्वाला देवी मन्दिर तक इंटरलॉकिंग द्वारा साइड पटरी एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	788000.00	644584.00	19.06.2020	18.07.2020	636882.00	100%
63	80	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 80, मकान नम्बर 39/216 से मकान नम्बर 39/221 तक, मकान नम्बर 39/222 से मुरली मनोहर मन्दिर, मकान नम्बर 39/195 से मकान नम्बर 39/92 तक सीवर लाइन डालने एवं नाली व सी.सी. द्वारा सड़क निर्माण कार्य।	2680300.00	2274234.55	15.06.2020	14.07.2020	2273856.00	100%
64	81	हरीपर्वत जोन-1, कक्ष संख्या 81, कमला नगर सैन्ट्रल बैंक रोड बी-ब्लॉक का साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	3558900.00	2131781.10	23.01.2020	22.03.2020	3111329.00	100%
65	81	हरीपर्वत जोन-1, कक्ष संख्या 81, मुगल रोड कमला नगर ए-ब्लॉक श्री षेखर अग्रवाल आवास से आटा चक्की के सामने मोड तक टूटे नाले का निर्माण एवं साइड पटरी पर इंटरलॉकिंग टाइल्स निर्माण कार्य।	713100.00	578538.03	19.06.2020	18.07.2020	584295.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
66	81	हरीपर्वत जोन, कक्ष संख्या 81, राधा विहार कॉलोनी में मकान नम्बर 68 से मकान नम्बर 73 तक तथा मकान नम्बर 88 व मकान नम्बर 89 वाली गलियों में नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	2381000.00	1488125.00	09.03.2019	07.05.2019	1488868.00	100%
67	82	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 82, कृष्णाकुंज कॉलोनी में बागथर हाउस 42/140 वीरेन्द्र सिंह के मकान से पार्क एक्सपोर्ट फैक्ट्री तक शकील फैक्ट्री से आगरा मैटल तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	1489350.00	1158416.43	04.03.2020	25.03.2020	1128987.00	100%
68	82	लोहामण्डी वार्ड, कक्ष संख्या 82, रोड़वेज कॉलोनी में अर्पित सारस्वत के मकान से पागलखाने की दीवार तक नाली व इंटरलॉकिंग फर्श निर्माण कार्य।	956800.00	593311.68	26.06.2020	25.07.2020	593110.00	100%
69	82	लोहामण्डी वार्ड, कक्ष संख्या 82, रोड़वेज कॉलोनी में विशाल अग्रवाल के मकान से शिव मन्दिर तक और मुन्ना टेलर से शिव मन्दिर तक नाली व सड़क निर्माण कार्य।	5838800.00	3679027.88	26.06.2020	25.07.2020	2360000.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
70	82	लोहामण्डी वार्ड, कक्ष संख्या 82 के रोड़वेज कॉलोनी में कबीर कुंज में निजाकत अली के मकान से शेखर के मकान तक नाली व सी.सी. द्वारा फर्श निर्माण कार्य।	603400.00	445188.52	20.02.2020	15.03.2020	444440.00	100%
71	82	लोहामण्डी वार्ड, कक्ष संख्या 82 के मोतीकुंज में ऊषा देवी मन्दिर से अक्षय के मकान तक एवं अक्षय के मकान से गौरव के मकान तक एवं ऊषा देवी मन्दिर के चारों तरफ इंटरलॉकिंग का कार्य।	821000.00	493585.20	12.02.2020	15.03.2020	378283.00	100%
72	85	हरीपर्वत जोन-1, कक्ष संख्या 85, नटराजपुरम षुभम इंकलेव में पार्शद आवास वाली गली गेट से मकान नम्बर 17 तक, श्री राकेश गोयल, श्री तुलाराम यादव आवाससे मकान नम्बर बी-55 तक नाली एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1324300.00	780409.99	13.03.2020	11.04.2020	775625.00	100%
73	85	जोन-1 हरीपर्वत वार्ड, कक्ष संख्या 85, कमला नगर कावेरी मन्दिर के पास तिकोने पार्क का सुधार कार्य।	723900.00	570433.20	20.03.2020	18.04.2020	570433.00	100%
74	85	हरीपर्वत जोन-1, कक्ष संख्या 85, गंगेगौरी षिव नगर में श्री गजेन्द्र गौतम आवास के सामने वाली गली में आर.सी.सी. द्वारा नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	2178500.00	1307317.85	16.06.2020	15.07.2020	890464.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
75	85	हरीपर्वत जोन-1, कक्ष संख्या 85, बालाजी नगर मन्दिर चौराहे से षान्ता पैलेस तक नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1495100.00	837405.51	30.01.2020	28.02.2020	673210.00	100%
76	85	हरीपर्वत जोन-1, कक्ष संख्या 85, राधा विहार कॉलोनी में वैष्णो देवी मन्दिर पार्क का सुधार एवं पाथवे का निर्माण कार्य।	985600.00	777638.40	14.02.2020	14.03.2020	776367.00	100%
77	87	हरीपर्वत जोन-1, कक्ष संख्या 87, रेणुकाबाग में श्री कपिल आवास एवं श्री रामबाबू आवास वाली गलियों में हॉटमिक्स द्वारा सड़क सुधार कार्य।	1457500.00	1133643.50	02.05.2020	28.03.2020	1024486.00	100%
78	87	हरीपर्वत जोन-1, कक्ष संख्या 87, वैभव रेजीडेन्सी वेलफेयर कॉलोनी की आन्तरिक सड़कों का हॉटमिक्स द्वारा निर्माण कार्य।	2412800.00	1730460.16	28.02.2020	28.03.2020	1731627.00	100%
79	87	हरीपर्वत जोन-1, कक्ष संख्या 87, ब्रज विहार कॉलोनी वृन्दावन पार्क एक साइड एवं मकान नम्बर 48 से श्री बंगालीमल अग्रवाल होते हुये मकान नम्बर 65ए तक साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा फर्ष निर्माण कार्य।	997600.00	568731.76	10.02.2020	10.03.2020	498327.00	100%
80	87	हरीपर्वत जोन-1, कक्ष संख्या 87, षान्ती नगर में अनुपम ओमेरियन बिल्डिंग के सामने इंटरलॉकिंग टाइल्स द्वारा फर्ष निर्माण कार्य।	738000.00	435493.80	16.03.2020	14.04.2020	448752.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
81	89	लोहामण्डी वार्ड, कक्ष संख्या 89 के विवेकानन्दपुरम में पूर्ण कामेश्वरी देवी मन्दिर से होते हुये मकान नम्बर 36, 76, 65, 80 तक हॉटमिक्स द्वारा सड़क एवं नाली निर्माण कार्य।	4181700.00	3089858.13	29.02.2020	15.03.2020	0.00	0%
82	89	लोहामण्डी वार्ड, कक्ष संख्या 89 नारायण विहार में मकान नम्बर 104 से मकान नम्बर 111 तक, मकान नम्बर 111 से 154 तक एवं मकान नम्बर 127 से मकान नम्बर 119 तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	1498600.00	1109413.58	29.02.2020	15.03.2020	0.00	0%
83	89	लोहामण्डी वार्ड, कक्ष संख्या 89 सैक्टर-13 बी में मकान नम्बर 244, 288, 208, 217 से होते हुये रामगोपाल के मकान तक साइड पटरी पर इंटरलॉकिंग नाली व हॉटमिक्स कार्य।	3022000.00	2216032.60	24.06.2020	25.07.2020	2247597.00	100%
84	89	लोहामण्डी वार्ड, कक्ष संख्या 89, नारायण विहार कॉलोनी में शिव एलिजेन्ट अपार्टमेंट के सामने मकान नम्बर 104 से मकान नम्बर 111 से होते हुये मकान नम्बर 154 तक एवं मकान नम्बर 119 तक लिंक गली व साइड पटरी निर्माण कार्य।	2659700.00	1625076.70	21.02.2020	15.03.2020	806712.00	100%
85	90	हरीपर्वत जोन-1, कक्ष संख्या 90, षिवपुरी में श्री अंकित कक्कड आवास वाली गली में हॉटमिक्स द्वारा निर्माण कार्य।	1206100.00	925922.97	28.02.2020	28.03.2020	924742.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
86	90	हरीपर्वत जोन, कक्ष संख्या 90, न्यू आदर्श नगर में पूर्व पार्श्व श्री प्रकाश चन्द्र अग्रवाल एवं श्री मोहित गुप्ता आवास वाली गली में नाली मरम्मत एवं सीमेंट कंक्रीट द्वारा फर्ष निर्माण कार्य।	646900.00	460075.28	14.02.2020	14.03.2020	434344.00	100%
87	90	हरीपर्वत जोन-1, कक्ष संख्या 90, बल्केष्वर कॉलोनी में पाठक ट्रैवल्स एफ-ब्लॉक से मन्दिर पार्क कौने तक क्षतिग्रस्त सड़क का निर्माण कार्य।	877400.00	500205.74	30.01.2020	28.02.2020	325786.00	100%
88	92	हरीपर्वत जोन-1, कक्ष संख्या 92, बजीरपुरा मुख्य मार्ग से गिहारा बस्ती को जाने वाले मार्ग पर नाली एवं सीमेंट कंक्रीट द्वारा सड़क निर्माण कार्य।	1465200.00	1096409.16	15.02.2020	15.03.2020	1046164.00	100%
89	92	हरीपर्वत जोन-1, कक्ष संख्या 92, नगला बैनी प्रसाद में श्री गुलाब सिंह, श्री षान्ती स्वरूप श्री पदम चन्द वाली गलियों में नाली मरम्मत एवं सीमेंट कंक्रीट द्वारा फर्ष निर्माण कार्य।	413500.00	310083.65	28.01.2020	26.02.2020	309467.00	100%
90	92	हरीपर्वत जोन-1, कक्ष संख्या 92, राष्ट्रीय राजमार्ग-2 बलवन्त लॉज से विजय नगर पुलिस चौकी तक सड़क का चौड़ीकरण कर हॉटमिक्स द्वारा निर्माण कार्य।	2475300.00	1834939.89	14.02.2020	14.03.2020	1872257.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
91	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर टंकी रोड से लक्ष्मीनारायण मन्दिर रोड ई-34 से डी-24 तक सड़क का चौड़ीकरण कर नाली मरम्मत, साइड पटरी पर इंटरलॉकिंग टाइल्स एवं हॉटमिक्स द्वारा सड़क निर्माण कार्य।	2491600.00	1812140.68	28.02.2020	28.03.2020	1849991.00	100%
92	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर ई-ब्लॉक में श्री विकास गर्ग आवास के सामने वाली सड़क, मकान नम्बर ई-321 से मकान नम्बर ई-345 तक नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1082700.00	702347.49	17.03.2020	15.03.2020	605194.00	100%
93	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर एफ-ब्लॉक राष्ट्रीय राजमार्ग-2 पुराना कविषा मोटर्स वर्कशॉप से एफ-72 सिन्धु भवन होते हुये एफ-161, तेज नगर चौराहा मार्केट रोड तक नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	4981100.00	2939347.11	19.06.2020	18.07.2020	2531685.00	100%



क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
94	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर एफ-ब्लॉक राष्ट्रीय राजमार्ग-2 पुराना कविषा मोटर्स वर्कशॉप से एफ-72 सिन्धु भवन होते हुये एफ-161, तेज नगर चौराहा मार्केट रोड़ तक सड़क चौड़ीकरण कर हॉटमिक्स द्वारा निर्माण कार्य।	4627000.00	3333753.50	02.05.2020	31.05.2020	3324834.00	100%
95	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर ई-ब्लॉक टंकी रोड श्री ज्वैलर्स से पानी की टंकी अग्रसेन डेरी तक साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	7466200.00	4366980.38	04.02.2020	04.04.2020	4352472.00	100%
96	94	हरीपर्वत जोन-1, कक्ष संख्या 94, चर्च रोड़ स्थित आगरा विकास प्राधिकरण, उपाध्यक्ष आवास से कोठी नम्बर 24 श्री राजनाथ षर्मा आवास तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	334500.00	276598.05	22.01.2020	20.02.2020	276526.00	100%
97	96	हरीपर्वत जोन-1, कक्ष संख्या 96, सूरजभान की बगीची अपार्टमेंट से अपोलो टायर्स रैनबो हॉस्पिटल तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1064000.00	795340.00	28.02.2020	28.03.2020	1022967.00	100%
		<b>योग</b>	<b>175367800.00</b>	<b>120528881.19</b>			<b>104547160.00</b>	

**आगरा नगर निगम, आगरा**  
**14 वां वित्त आयोग के अन्तर्गत कार्यों की सूची (जोन-3 आंशिक व जोन-4)**

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
1	जोन-4 छत्ता कक्ष संख्या-01 काजीपाडा, तेलीपाडा मौहल्ला में भवन संख्या 29/293 से जलील गौरी के मकान होते हुए भवन संख्या 29/276 तक सी0सी0 फर्श निर्माण कार्य।	805500.00	612260.55	CHEETAR SINGH	02-02-20	30-03-20	31-07-20	610063	100%	
2	जोन-4 छत्ता कक्ष संख्या-14 नगला देवजीत में पवन शर्मा के मकान से उदय सिंह कुशवाह के मकान तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	864100.00	689119.75	MOHIT CONSTRUCTION	02-02-20	03-03-20	27-02-20	853903	100%	
3	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-16 सदरभट्टी टीला नन्दराम में राधेलाल के मकान से अम्बेडकर वाटिका तक सी0सी0 फर्श निर्माण कार्य।	928200.00	686682.36	NEW V.N. CONSTRUCTION	04-02-20	03-03-20	31-07-20	682666	100%	
4	जोन-4 छत्ता कक्ष संख्या-17 रतनपुरा रिंग रोड पर खण्डेलवाल कॉलोनी में सी0सी0 फर्श निर्माण, नाली व साइड पटरी पर इन्टर लॉकिंग कार्य।	3227800.00	1969280.78	NEW V.N. CONSTRUCTION	03-02-20	25-03-20		785612	100%	भुगतान अभी शेष है।
5	जोन-4 छत्ता कक्ष संख्या-17 रिंग रोड पर वेदान्ता अपार्टमेन्ट से डॉ0 प्रूर्थी तक इन्टरलॉकिंग फर्श निर्माण कार्य।	994550.00	607868.96	S.K. VIRANI	05-02-20	25-03-20		399000	100%	रनिंग भुगतान हेतु भेजी गयी है।
6	जोन-4 छत्ता कक्ष संख्या-17, मोहनगढ़ वाड़ा में 25/01, 24/01 में नाली मरम्मत व क्रॉस एवं हरीबाबू वाली गली, राकेश के मकान से सूरजभान व अनु विडिओ से अमर चन्द्र के मकान होते हुए भवानी शंकर के मकान तक नाली व सी0सी0 फर्श निर्माण कार्य।	870100.00	616813.89	KHANDELWAL AND KUMAR CONSTRUCTION COMPANY	10-02-20	09-03-20	06-03-20	614565	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
7	हरीपर्वत जोन-1, कक्ष संख्या 20, नीम दरवाजा में बसन्त सिनेमा के सामने आन्तरिक गलियों में श्री ईश्वरदास, श्री रवी, श्री बिजेन्द्र सिंह, श्री लक्ष्मी नारायण सागर, श्री भागीरथ जी आदि गलियों में नाली एवं सीमेंट कंक्रीट द्वारा निर्माण कार्य।	996100.00	768092.71	ASHISH CONSTRUCTION	04-03-20	02-04-20	27-07-20	647592	100%	
8	हरीपर्वत जोन-1, कक्ष संख्या 20, नीम दरवाजा में श्री अजय सागर, श्री अतीक, श्री सुभाष, श्री लक्ष्मी नारायण, श्री अजय कुमार, श्री भागीरथ आवास आदि गलियों में नाली एवं सीमेंट कंक्रीट द्वारा निर्माण कार्य।	797900.00	627947.30	CREATIVE CONSTRUCTION	06-03-20	04-04-20	07-07-20	616191	100%	कार्य पूर्ण भुगतान अभी शेष है।
9	हरीपर्वत जोन-1, कक्ष संख्या 20, फ्रीगंज कला भैंरों में श्री सुभाष चन्द्र वाली गली एवं श्री राजू आवास वाली गली में नाली एवं सीमेंट कंक्रीट द्वारा फर्ष निर्माण कार्य।	996200.00	745157.60	CREATIVE CONSTRUCTION	06-03-20	04-04-20	20-08-20	745157	100%	
10	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23 मोहनपुरा में लक्ष्मी नारायण के मकान से ठाकुर जनरल स्टोर तक सी0सी0 फर्ष निर्माण कार्य।	588200.00	557319.50	S.S.G. CONSTRUCTION	06-02-20	25-03-20	21-03-20	613906	100%	
11	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23 मोहनपुरा में राजू अग्रवाल से अजय ठाकुर के मकान होते हुए व अन्नू के मकान तक सी0सी0 फर्ष निर्माण कार्य।	670000.00	634825.00	S.S.G. CONSTRUCTION	08-02-20	25-03-20	21-03-20	673834	100%	
12	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23, मोहनपुरा में सत्यप्रकाश के मकान से महेश के मकान होते हुए जैन के मकान तक साइट पटरी पर इन्टरलॉकिंग फर्ष व नाली निर्माण कार्य।	1286500.00	849218.65	SHERA TILES INT UDHYOG	29-02-20	30-03-20	28-07-20	836777	100%	
13	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23 मोहनपुरा में माधुरी शर्मा के मकान से मानसिंह के मकान तक सी0सी0 फर्ष निर्माण कार्य।	845850.00	661539.29	KHANDELWAL AND KUMAR CONSTRUCTION COMPANY	15-30-20	28-03-20	28-07-20	644323	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
14	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23, मोहनपुरा में सत्यप्रकाश के मकान से महेश के मकान होते हुए संजय टाल वालों तक व मुख्य मार्ग तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	3028900.00	2206250.76	R.S.K. CONTRACTS	05-03-20	04-04-20	15-07-20	2177049	100%	
15	छत्ता जोन-4 कक्ष संख्या-28 पुरागोवर्धन में गुड्डू के मकान से भारती सिंह के मकान तक व सुरेश के मकान तक नाली एवं इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	999900.00	655934.40	SANTOSH CONSTRUCTION	09-02-20	25-03-20	30-06-20	655934	100%	
16	जोन-4 छत्ता कक्ष संख्या-28 अंजनी विहार में धर्म सिंह के मकान से सुभाष के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	372150.00	258644.25	SAI BUILDERS	07-02-20	25-03-20	31-07-20	250797	100%	
17	जोन-4 छत्ता कक्ष संख्या-28 शिवानी धाम कॉलोनी में कृष्णा कुंज में गेट से मनोज की दुकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	1699300.00	1092310.04	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	15-07-20	1093977	100%	
18	जोन-4 छत्ता कक्ष संख्या-28 मायापुरी से रमेश जादौन के मकान से किरन पाल सिंह नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	788600.00	511564.82	THAKUR JI CONSTRUCTION	06-02-20	05-03-20	02-03-20	508808	100%	
19	जोन-4 छत्ता कक्ष संख्या-28 बजरंग नगर, ओम नगर में प्रवीन शर्मा के मकान से बृजेश यादव के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	999400.00	648610.60	RAM SINGH	31-01-20	01-03-20	28-07-20	630000	100%	
20	जोन-4 छत्ता कक्ष संख्या-28 मायापुरी कुसुम कुंज में बबलू सिकरवार के मकान से गौरव गुप्ता के मकान तक नाली एवं इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	1934200.00	1274057.54	THAKUR JI CONSTRUCTION	29-02-20	30-03-20	30-08-20	1365272	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 3,41,272.00 का होना बाकी है।

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
21	जोन-4 छत्ता कक्ष संख्या-28 अंजनी विहार में कटियार के मकान से संजय के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	777100.00	613986.71	SHISHANT AGRAWAL	12-03-20	11-04-20	31-07-20	666502	100%	
22	जोन-4 छत्ता कक्ष संख्या-28 अंजनी विहार में रामफल शर्मा के मकान से पिन्दु के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	966500.00	763631.65	SHISHANT AGRAWAL	12-03-20	11-04-20	31-07-20	758253	100%	
23	ताजगंज जोन-2 कक्ष संख्या-33 नगला पैमा में बिहारी लाल की चक्की से मुन्ना लाल के मकान तक नाली व इण्टरलॉकिंग कार्य।	4426000.00	3093331.40	SOMENDRA CONSTRUCTION CO.	04.09.19	02.12.19	10-07-20	2633097.33	100%	
24	ताजगंज जोन-2 कक्ष संख्या-33 धांधूपुरा स्थित रंजीत के मकान से राम विलास शर्मा के मकान एवं रतन सिंह चौधरी के मकान से पीतम सिंह के मकान तक, रनवीर सिंह के मकान से गूड़डू के मकान तक तथा मुन्नालाल वाली गली में नाली व इण्टरलॉकिंग का कार्य।	2007450.00	1341980.33	SOMENDRA CONSTRUCTION CO.	13-02-20	13-03-20	31-07-20	1241872	100%	
25	जोन-2 ताजगंज कक्ष संख्या-33 के नगला पैमा में बिहारी लाल की चक्की के सामने से यमुना शमसान तक सी.सी. द्वारा सड़क निर्माण कार्य।	2536700.00	1715823.88	SOMENDRA CONSTRUCTION	16-03-20	25-03-20	31-07-20	1705664	100%	रनिंग भुगतान हो चुका है।
26	जोन-4 छत्ता रकाबगंज वार्ड संख्या-39 में ओल्ड ईदगाह कॉलोनी में मा0 विधायक श्री महेश गोयल जी के कैम्प कार्यालय वाली गली में सी0सी0 फर्श निर्माण कार्य।	1489900.00	1057977.99	NEW V.N. CONSTRUCTION	04-02-20	03-03-20	13-07-20	1057353	100%	कार्य पूर्ण भुगतान अभी शेष है।
27	जोन-4 छत्ता कक्ष संख्या-39 नामनेर में संजय प्रोवीजन स्टोर से 2/255 व बघेल कुंज से मन्दिर तक सी0सी0 फर्श निर्माण कार्य।	995500.00	749611.50	MATA DURGA CONSTRUCTION	05-02-20	24-03-20	28-07-20	498187	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
28	जोन-4 छत्ता कक्ष संख्या-39 नामनेर में कुशलपाल से भवन संख्या 2/129 व हलवाई के मकान से मन्दिर तक सी.सी. फर्श निर्माण कार्य।	554700.00	438046.59	SHANU KHAN	16-02-20	25-03-20	20-08-20	432449	100%	कार्य पूर्ण भुगतान अभी शेष है।
29	छत्ता जोन-4 कक्ष संख्या-39, नामनेर में भवन संख्या 2/188 से वर्मा जी के मकान से भवन संख्या 2/184 तक सी0सी0 फर्श निर्माण कार्य।	563200.00	444815.36	SHANU KHAN	15-02-20	25-03-20	19-08-20	443052	100%	कार्य पूर्ण भुगतान अभी शेष है।
30	जोन-4 छत्ता कक्ष संख्या-39 पुराना कुतलपुर में प्रेमबाबू के मकान से 32/38 पी.सी. शर्मा के मकान से गिराज जी के मकान होते हुए महेश शर्मा के मकान तक इन्टरलॉकिंग फर्श निर्माण कार्य।	395000.00	262240.50	KORWAL ENTERPRISE S	17-03-20	30-03-20	31-07-20	210424	100%	
31	जोन-4 छत्ता कक्ष संख्या-39 ईदगाह कुतलपुर में मकान नम्बर 34/268 से रामरतन के मकान होते हुए रंगोलाला के मकान तक सी0सी0 फर्श निर्माण कार्य।	774300.00	619440.00	M.K. CONSTRUCTION	12-03-20	30-03-20	31-07-20	477982	100%	
32	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-39, नामनेर में मनीष बाल्मीक के मकान से जगदीश के मकान से मधु के मकान होते हुए निहाल के मकान तक सी0सी0 पैच निर्माण कार्य।	366700.00	265820.83	R.S. CONSTRUCTION	29-02-20	30-03-20			100%	भुगतान अभी शेष है।
33	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-39 कुतलपुर में अजय के मकान से 32/120 मनोज ठाकुर के मकान तक इन्टरलॉकिंग फर्श निर्माण कार्य।	1104500.00	703345.60	SHARMA CONSTRUCTION	29-02-20	30-03-20	31-07-20	689101	100%	
34	जोन-4 छत्ता कक्ष संख्या-39, नामनेर में हनुमान मन्दिर के सामने पंकज जनरल स्टोर से अवधेश अग्रवाल के मकान तक सी0सी0 फर्श निर्माण कार्य।	702300.00	557134.59	ATUL CONTRACTOR AND SUPPLIERS	21-03-20	20-04-20	30-06-20	549804	100%	कार्य पूर्ण भुगतान अभी शेष है।

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
35	छत्ता जोन कक्ष संख्या-39 (नामनेर) में अटल आदर्श नवीन मौहल्ला योजना के अन्तर्गत ईदगाह नगरिया (नामनेर) कटघर में सी.सी. फर्श व नाली निर्माण कार्य।	4998700.00	3615559.71	A.K. CONSTRUCTION	09-03-19	08-05-19		2920058	100%	
36	जोन-4 छत्ता कक्ष संख्या-40 बालूगंज चन्द्रप्रभु जैन मन्दिर से निर्मल सदन होते हुए रकाबगंज थाना तक सी0सी0 फर्श निर्माण कार्य।	1290100.00	906424.26	LAVANYA AND COMPANY	06-02-20	05-03-20	12-06-20	904108	100%	
37	छत्ता जोन-4 कक्ष संख्या-40 बालूगंज में आलोक शर्मा के मकान से राजेश अग्रवाल के मकान तक एवं राजकुमार खेड़ा (पूर्व पार्श्व) वाली गली में सी0सी0 फर्श का निर्माण कार्य।	2220300.00	1578855.33	ASHISH CONSTRUCTION	01-03-20	30-03-20	31-07-20	620736	100%	रनिंग भुगतान हो चुका है।
38	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-40 टीला बालूगंज सोनकर बस्ती (खटीक समाज) सुरेश के मकान से बैनीसिंह स्कूल तक एवं लिंक गलियों में नाली एवं इन्टरलॉकिंग फर्श निर्माण कार्य।	3355000.00	2013335.50	MATA DURGA CONSTRUCTION	16-03-20	15-04-20	31-07-20	2009332	100%	रनिंग भुगतान हो चुका है। 2 फाइनल भुगतान धनांक रू0 10,09,332.00 का होना है।
39	छत्ता जोन-4 रकाबगंज वार्ड कक्ष संख्या-40 बालूगंज रोड बैकुण्ठी देवी स्कूल के सामने वल्लभ नगर जैन कॉलोनी के जैन मन्दिर होते हुए पुष्प विला तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	234450.00	219656.21	SAMRADDHI NIRMAN PVT LTD	05-03-20	04-04-20	15-06-20	199478	100%	
40	जोन-04 रकाबगंज वार्ड कक्ष संख्या-40, बालूगंज में करियप्पा रोड का हॉटमिक्स द्वारा सड़क सुधार कार्य।	6346000.00	4956860.60	SAMRADDHI NIRMAN PVT LTD	06-06-20	05-07-20	31-07-20	4109540	100%	
41	छत्ता जोन-4 कक्ष संख्या-42 शोभा नगर में रामवीर सिसौदिया फार्म हाउस से मन्दिर के पीछे तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	1486600.00	938044.60	SHRI SIYARAM JI ASSOCIATES	07-02-20	25-03-20	18-06-20	933157	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
42	जोन-4 छत्ता कक्ष संख्या-42 पवन विहार, प्रेम नगर में पप्पू के मकान से सर्वेश देवी के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	412150.00	286444.25	SAI BUILDERS	05-02-20	25-03-20	10-06-20	263749	100%	
43	जोन-4 छत्ता कक्ष संख्या 42 शोभा नगर में सिसौदिया फार्म हाउस से जोन्स मेरी स्कूल तक नाली एवं इन्टर लॉकिंग फर्श का निर्माण कार्य।	915900.00	606966.93	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	20-03-20	605717	100%	
44	छत्ता जोन-4 कक्ष संख्या-42 भगवती बाग, पवन बिहार में अजीत गुप्ता के मकान से चिरंजी लाल के मकान तक नाली व इन्टरलॉकिंग फर्श का निर्माण कार्य।	837100.00	554746.17	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	20-03-20	556710	100%	
45	जोन-4 छत्ता, कक्ष संख्या-42 भगवती बाग में राजेश गोस्वामी के घर से खेतपाल बघेल के घर तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	646300.00	423261.87	K.C. CONSTRUCTION AND SUPPLIERS	29-02-20	28-03-20	15-07-20	423000	100%	
46	जोन-4 छत्ता, कक्ष संख्या-42 भगवती बाग वीरो के मकान से सेठानी के मकान तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	526750.00	347180.93	SHRI SHIRDI SAI CONSTRUCTION	11-03-20	10-04-20	15-07-20	347000	100%	
47	जोन-4 छत्ता, कक्ष संख्या-42 भगवती बाग बाल्मीक बस्ती में रवि प्रोविजन स्टोर से नवाव सिंह व जितेन्द्र से राम सिंह, सुनील के मकान से बलराम के मकान तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	603300.00	452535.33	YASH CONSTRUCTION	12-03-20	11-04-20	16-06-20	452535	100%	
48	ताजगंज जोन-2 कक्ष संख्या-44 के क्रान्तकारी वासुदेव स्कूल से स्वाति धमार्थ होम्योपैथिक तक नाली व इण्टरलॉकिंग का कार्य।	829000.00	548300.60	SHANTI ASSOCIATE	01-03-20	31-03-20	10-07-20	546734	100%	
49	ताजगंज जोन-2 कक्ष संख्या-44 संजय नगर श्री रवि के मकान से सुभाष चन्द्रमोहान, राजू एवं बाल्मीकि गली में शिवराम वाली गली में नाली व इण्टरलॉकिंग कार्य।	612650.00	397714.40	ALIYA CONSTRUCTION	10-06-20	10-07-20	31-07-20	395058	100%	



क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
50	ताजगंज जोन-2 कक्ष संख्या-44 गुडहई आनन्द गुप्ता से अरबाज के मकान एवं पानी की टंकी तक इण्टरलॉकिंग एवं नाली मरम्मत कार्य।	638800.00	414583.20	ALIYA CONSTRUCTION	10-06-20	10-07-20	10-07-20	395920	100%	
51	जोन-2 ताजगंज कक्ष संख्या-44 के कटरा फुलैल की आन्तरिक गलियों में इण्टरलॉकिंग निर्माण कार्य।	2698050.00	1664427.05	BHARADUJ BUILDERS	24-06-20	24-07-20	31-07-20		100%	
52	छत्ता जोन-4 कक्ष संख्या-50 नुनिहाई सब्जी मण्डी में प्रशान्त इलेक्ट्रिक से मन्दिर तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	973100.00	604489.72	S.K. VIRANI	05-02-20	25-03-20		423800	90%	
53	जोन-4 छत्ता कक्ष संख्या-50 सीता नगर में राजवीर के मकान से बंगाली बाबू के मकान तक व बढेराम राठौर से मुरारी तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	851000.00	528641.20	S.K. VIRANI	05-02-20	25-03-20	30-09-20	515216	100%	कार्य पूर्ण भुगतान अभी शेष है।
54	जोन-4 छत्ता कक्ष संख्या-50 नुनिहाई में रामद्वार मन्दिर से बाई की बगीची तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	941250.00	584704.50	S.K. VIRANI	05-02-20	25-03-20	15-09-20	584704	100%	कार्य पूर्ण भुगतान अभी शेष है।
55	छत्ता जोन-4 कक्ष संख्या-50 रामनगर में दिनेश, ओपी शर्मा, बृजपाल शाह व कीर्ति बघेल वाली गलियों में इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	849350.00	544603.22	S.K. VIRANI	05-02-20	25-03-20	30-10-20	549101	100%	कार्य पूर्ण भुगतान अभी शेष है।
56	छत्ता जोन कक्ष संख्या-50 (सीता नगर) में अटल आदर्श नवीन मौहल्ला योजना के अन्तर्गत खटीकपाड़ा (नुनिहाई) की विभिन्न गलियों में सी. सी. फर्श व नाली का निर्माण कार्य।	4983300.00	3608905.86	BHAGWAT SWARUP KATIYAR	09-03-19	08-05-19	31-07-20	3553905	100%	रनिंग भुगतान हो चुका है।
57	जोन-4 छत्ता कक्ष संख्या-50 व 66 चीनी का रोजा से आर्यन उद्योग तक व राधा किशन मन्दिर तक नाली व इण्टरलॉकिंग फर्श निर्माण कार्य।	3470500.00	2082647.05	S.K. VIRANI	15-03-20	14-04-20	31-07-20		90%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
58	छत्ता जोन-4 कक्ष संख्या-54 ट्रांस यमुना कॉलोनी में चिन्नु बैकरी से अम्बे हॉस्पिटल तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	987900.00	772537.80	MUNNALAL GUPTA CONTRACTOR	15-02-20	25-03-20	15-07-20	775007	100%	
59	जोन-4 छत्ता कक्ष संख्या-54, ट्रांस यमुना फेस-2 में डॉ0 मनोज जैन से सिद्ध बाबा मार्केट तक व श्री लालधर डेरी तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	898900.00	702310.57	MUNNALAL GUPTA CONTRACTOR	15-02-20	25-03-20	28-07-20	713787	100%	
60	छत्ता जोन-4 कक्ष संख्या-54 ट्रांस यमुना फेस-2 ई-ब्लॉक में ई-67 मीरा सदन से देवी के मन्दिर होते हुए जैन मन्दिर तक इन्टरलॉकिंग फर्श व नाली निर्माण कार्य।	996800.00	675730.72	ASHISH CONSTRUCTION	04-02-20	03-03-20	20-06-20	787359	100%	
61	छत्ता जोन-4 कक्ष संख्या-55 शाहदरा लोधी बस्ती में भूदेव के मकान से माता रानी के मन्दिर चौक तक एवं धर्मदेव के मकान से रतन सिंह के मकान तक नाली व सी0सी0 फर्श निर्माण कार्य।	2646500.00	1859695.55	THAKUR JI CONSTRUCTION	21-03-20	20-04-20	20-12-20	1852044	100%	रनिंग भुगतान हो चुका है द्वितीय भुगतान धनांक रू0 4,05,044.00 का होना है।
62	छत्ता जोन-4 कक्ष संख्या-55 छलेसर में सुनेरी लाल के मकान से ज्ञान के मकान तक नाली एवं सी0सी0 द्वारा सड़क का निर्माण कार्य।	1093250.00	871866.88	MOHIT CONSTRUCTION	07-03-20	30-03-20	15-07-20	864131	100%	
63	छत्ता जोन-4 कक्ष संख्या-55 आर.जे. स्टेट पीलाखार शाहदरा में गणेश टैन्ट हाउस से बाँबी के मकान तक नाली व पुलिया एवं इन्टरलॉकिंग टाइल्स द्वारा फर्श का निर्माण कार्य।	992450.00	652734.37	THAKUR JI CONSTRUCTION	29-02-20	30-03-20	31-07-20	655766	100%	
64	ताजगंज जोन-2 कक्ष संख्या-57 के गोरव स्वीट से उखर्वा रोड पर सेनिक नगर पुलिया तक क्षतिग्रस्त मार्गो पर हॉटमिक्स द्वारा पैच मरम्मत का कार्य।	415945.60	398335.00	SHREE RAM CONSTRUCTION	30-11-19	06-12-19	10-07-20	273000	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
65	जोन-2 ताजगंज कक्ष संख्या-57 के प्रेम नगर स्थित कृपाशंकर गुप्ता वाली गली एवं साइड गलियों में नाली व इण्टरलॉकिंग कार्य।	2287000.00	1493182.30	SHREE NATH JI DEVLOPERS	16-06-20	16-07-20		1370000	95%	रनिंग भुगतान हो चुका है।
66	छत्ता जोन कक्ष संख्या-58 गुलाब नगर में मुरारी लाल के मकान से संजय हलवाई तक आर.सी.सी. सड़क का निर्माण कार्य।	1499700.00	1184613.03	HARSH CONSTRUCT ION	10-02-20	25-03-20	17-03-20	1267276	100%	
67	छत्ता जोन कक्ष संख्या-58 गुलाब नगर में गायत्री बिल्डिंग मैटेरियल से सुन्दर दिवाकर आटा चक्की तक आर.सी.सी. सड़क का निर्माण कार्य।	1498000.00	1168290.20	HARSH CONSTRUCT ION	10-02-20	25-03-20	16-03-20	1184042	100%	
68	जोन-4 छत्ता कक्ष संख्या-58 शम्भू नगर नरायच में टीटू की दुकान से रामसिंह के मकान होते हुए अनिल सोलंकी के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	998250.00	628997.33	SHRI RAM CONSTRUCT ION	04-02-20	03-03-20	10-07-20	627835	100%	
69	जोन-4 छत्ता कक्ष संख्या-59 महावीर नगर में जसवीर के मकान से जोन्स मेरी स्कूल तक नाली मरम्मत व इण्टरलॉकिंग सड़क का निर्माण कार्य। (पूर्व आगणन धनांक रू0 14,21,800+2,74,317.79 =1696117.79 पूर्व निविदा धनांक रू0 9,2,5307.44+1,78,526.02 = 11,03,833.46)	1696117.79	1103833.46	THAKUR JI CONSTRUCT ION	06-02-20	25-03-20	15-11-20	1092588	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 2,39,588.00 का होना बाकी है। दि0 30.12.20
70	छत्ता जोन-4 कक्ष संख्या-59 महावीर नगर, ऊषा नगर में फौजी के मकान से विजेन्द्र यादव के मकान तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	964100.00	638909.07	THAKUR JI CONSTRUCT ION	06-02-20	25-03-20	30-10-20	665379	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 1,55,736.00 का होना है। दि0 30.12.20
71	छत्ता जोन-4 कक्ष संख्या-59 बालाजी नगर, महावीर नगर में उदल सिंह देव स्वरूप के मकान तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	901650.00	582916.73	SHRI SIYARAM JI ASSOCIATES	07-02-20	06-03-20	10-07-20	582916	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
72	जोन-4 छत्ता कक्ष संख्या 59 श्री नगर में विशम्भर के मकान से नरेश चन्द्र के मकान तक नाली व साइड पटरी पर इन्टरलॉकिंग व हॉटमिक्स द्वारा सड़क निर्माण कार्य।	3229000.00	2411740.10	SAMRADDHI NIRMAN PVT LTD	05-03-20	04-04-20	10-07-20	2411700	100%	
73	जोन-4 छत्ता कक्ष संख्या-59 महावीर नगर में बृजमोहन त्यागी के मकान से रामवीर के मकान तक नाली मरम्मत व इन्टरलॉकिंग सड़क का निर्माण कार्य।	7665500.00	4844596.00	SUSHIL KUMAR SINGHAL	20-03-20	20-04-20	31-07-20	4841524	100%	
74	जोन-2 ताजगंज कक्ष संख्या-62 के बिल्लोचपुरा में राजेश डेरी वाली गली में ओम प्रकाश बिल्डिंग मैटेरियल दुकान की गली, फाटक के अन्दर गली में सी.सी. द्वारा निर्माण कार्य।	605900.00	428824.00	L.H. & COMPANY	16-07-20	31-07-20	31-08-20	423037	100%	कार्य पूर्ण भुगतान अभी शेष है।
75	ताजगंज जोन-2 कक्ष संख्या-62 के तेलीपाड़ा में डॉ. टी.सी. राठौर वाली गली व तुलसी देवी से बरकत तक सी.सी. रोड कार्य।	618000.00	428583.00	NEMI CHAND AND COMPANY	06-02-20	06-03-20	31-07-20		100%	भुगतान अभी शेष है।
76	ताजगंज जोन-2 कक्ष संख्या-62 के चौक इन्दारा में पप्पू की दुकान से प्रताप सिंह के मकान तक नाली मरम्मत एवं सी0सी0 द्वारा सड़क निर्माण कार्य।	807250.00	566770.23	NEMI CHAND AND COMPANY	06-02-20	06-03-20	31-07-20	565485	100%	
77	ताजगंज जोन-2 कक्ष संख्या-62 के पाकटोला में सत्यवीर सिंह से पाण्डे जी की दुकान तक सी.सी. रोड निर्माण कार्य।	731450.00	534031.65	ALIYA CONSTRUCTION	07-02-20	07-03-20	10-07-20	534031	100%	
78	जोन-2 ताजगंज कक्ष संख्या-62 तेलीपाड़ा में महावीर पान वाले से शरापत अली के मकान तक एवं क्षेत्रीय धर्मशाला से यशपाल के मकान सी.सी. निर्माण कार्य।	974150.00	808544.50	JAGDAMBA CONSTRUCTION	16-06-20	16-07-20	31-07-20	807956	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
79	जोन-2 ताजगंज कक्ष संख्या-62 शहीद नगर कोल्हाई में इरशाद के मकान से इलयाश तक चौराहे से हबीब खॉ एवं कल्लू भाई से फईम के मकान तक सी.सी. निर्माण कार्य।	1575900.00	1216279.62	SUBHASH CHAND SHARMA	16-06-20	16-07-20	21-12-20	1205704	100%	कार्य पूर्ण भुगतान अभी शेष है।
80	जोन-2 ताजगंज कक्ष संख्या-62 के दीवान जी मौहल्ला में सुनीता के मकान से केशवदेव के मकान तक साइड गलियों में सी.सी. निर्माण कार्य।	1898800.00	1424289.88	NEW V.N. CONSTRUCTION	25-07-20	24-08-20	26-11-20	1418343	100%	कार्य पूर्ण भुगतान अभी शेष है। दि० 04.01.20
81	जोन-4 छत्ता कक्ष संख्या-64 बेलनगंज में गर्ग पेन्ट हाउस से डा० पारिक होम्योपैथिक सेन्टर तक इण्टरलॉकिंग फर्श का निर्माण कार्य।	473600.00	303056.64	SHRI SHIRDI SAI CONSTRUCTION	12-02-20	25-03-20	28-02-20	299949	100%	
82	जोन-4 छत्ता कक्ष संख्या-64, बेलनगंज सूरजभान के निकट बैनी सिंह छोले वाले की दुकान से 6/133 वारे जी के मकान तक सी०सी० फर्श निर्माण कार्य।	482500.00	378762.50	SAI BUILDERS	08-02-20	25-03-20	28-07-20	348595	100%	
83	जोन-4 छत्ता, कक्ष संख्या-64 उमरिया वाली गली में क्राउन प्लाजा बिल्डिंग से धनेश्वर महादेव मन्दिर तक व दाऊदयाल सिंघल के मकान से हरीश जैन के मकान तक सी०सी० फर्श व नाली मरम्मत कार्य।	920250.00	679972.73	KHANDELWAL AND KUMAR CONSTRUCTION COMPANY	10-02-20	09-03-20	10-07-20	679680	100%	
84	जोन-4 छत्ता कक्ष संख्या-64 एत्माददौला को जाने वाले मार्ग स्ट्रैची ब्रिज से बेलनगंज चौराहा होते हुए यमुना किनारा रोड तक दोनों ओर साइड पटरी पर इण्टरलॉकिंग लगाने का कार्य।	2387550.00	1408893.26	MATA DURGA CONSTRUCTION	16-03-20	30-03-20	10-07-20	1395000	100%	
85	छत्ता जोन-4 कक्ष संख्या-64 नाव वाली गली पथवारी मन्दिर के पास प्रमोद गुप्ता के मकान से कैलादेवी के मन्दिर व फूलचन्द वाली गली में सी०सी० फर्श का निर्माण कार्य।	670900.00	516660.09	M.S. CONSTRUCTION AND SUPPLIERS	18-03-20	17-04-20		515768	100%	भुगतान हेतु पत्रावली अग्रसारित

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
86	छत्ता जोन कक्ष संख्या-65 घड़ी चांदनी सुशील नगर में दयाराम की दुकान से मनीष के मकान तक व कप्तान के मकान चौक सिंह तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	920600.00	607688.06	ABHISHEK SHARMA	07-02-20	25-03-20	10-07-20	605657	100%	
87	जोन-4 छत्ता कक्ष संख्या-65 घड़ी चाँदनी में रत्न सिंह के मकान से नरेश के मकान तक नाली एवं इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	603500.00	386179.65	SHRI SHIRDI SAI CONSTRUCTION	11-03-20	10-04-20	12-06-20	389719	100%	
88	जोन-4 छत्ता कक्ष संख्या-66 हनुमान नगर में राजेन्द्र प्रसाद दरोगा से नितिन तक सोनू ठाकुर तक गली को ऊँचा कर नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	1994000.00	1417933.40	SATYENDRA PRATAP SINGH	18-02-20	17-04-20	28-07-20	1421970	100%	
89	जोन-4 छत्ता कक्ष संख्या-66 हनुमान नगर में लोकेन्द्र के मकान से बी.एन. इंजीनियर तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	990700.00	663868.07	ABHISHEK SHARMA	07-02-20	25-03-20	30-06-20	663868	100%	
90	ताजगंज जोन-2 कक्ष संख्या-97 के नीति बाग मुख्य मार्ग पर राजीव नगर में क्षतिग्रस्त मार्गों पर हॉटमिक्स द्वारा पैच मरम्मत का कार्य।	302849.60	290320.00	SHREE RAM CONSTRUCTION	30-11-19	06-12-19	10-07-20	288000	100%	
91	ताजगंज जोन-2 कक्ष संख्या-70 मधुनगर में सतपाल सिंह मंगी लाल तक नाली व इण्टरलॉकिंग कार्य।	676150.00	453088.12	M.S. CONSTRUCTION & SUPPLIERS	19-02-20	19-03-20	10-07-20	451640	100%	
92	ताजगंज जोन-2 कक्ष संख्या-70 रघुवीर भारद्वाज, ओम प्रकाश, पप्पू चाहर वाली गली में नाली व इण्टरलॉकिंग कार्य।	849250.00	564156.78	JINNU CONTRACTOR	14-02-20	14-03-20	10-07-20	560900	100%	
93	ताजगंज जोन-2 कक्ष संख्या-70 मधुनगर में श्री कर्मवीर एवं श्री नरेन्द्र, धमेन्द्र तोमर वाली गली में नाली इण्टरलॉकिंग कार्य।	973000.00	627487.70	PATIRAM CONTRACTOR	05-02-20	05-03-20	15-07-20	627480	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
94	ताजगंज जोन-2 कक्ष संख्या-70 मधुनगर में पंकज के मकान, त्रिवेणी इण्टर कॉलेज एवं जगदीप दुग्गल के मकान के समीप नाली व इण्टरलॉकिंग कार्य।	917800.00	618732.00	SANTOSH CONSTRUCTION	02-02-20	03-03-20	15-07-20	618000	100%	
95	जोन-2 ताजगंज कक्ष संख्या-70 ग्वालियर रोड स्थित अम्बेडकर वाटिका से ताल फिरोज खॉ मोड पर श्याम बिल्डिंग मैटेरियल तक सड़क के दोनों ओर साइड पटरी पर इण्टरलॉकिंग एवं हॉटमिक्स द्वारा सड़क निर्माण कार्य।	3098150.00	2200306.13	R.S.K. CONTRACTS	06-03-20	25-03-20	10-07-20	2200000	100%	
96	जोन-2 ताजगंज कक्ष संख्या-70 मधुनगर महरिया इण्टर नेशनल पब्लिक स्कूल से श्री चाहर के ऑफिस के मोड के समीप तक सड़क की साइड पटरियों पर इण्टरलॉकिंग कार्य।	3509600.00	2127168.56	SHISHANT AGARWAL	16-03-20	30-03-20	28-07-20	2072530	100%	
97	जोन-2 ताजगंज कक्ष संख्या-70 मधुनगर टोनी वाटर प्लांट के पीछे गली में नाली व इण्टरलॉकिंग कार्य।	960000.00	599904.00	PATIRAM CONSTRUCTION	16-03-20	25-03-20	15-07-20	599900	100%	
98	ताजगंज जोन-2 कक्ष सं0-72 के अटल विकास नवीन मौहल्ला नगला अरहर में नाली व इण्टरलॉकिंग कार्य।	7742000.00	4938621.80	SOMENDRA CONSTRUCTION CO.	07-03-19	05-05-19	31-07-20	3388383	100%	
99	ताजगंज जोन-2 कक्ष संख्या-72 के नौपुरा में पानी की टंकी से अमर सिंह एवं भरोसी राम, मुन्ना लाल वाली गली में नाली व इण्टरलॉकिंग कार्य।	1276900.00	860825.70	SOMENDRA CONSTRUCTION CO.	13-02-20	13-03-20	15-07-20	617900	100%	
100	ताजगंज जोन-2 कक्ष संख्या-72 के नगला मेवाती में हारून के मकान से शकूर साहब के मकान एवं पार्क के चारों तरफ की सड़क व नाली व इण्टरलॉकिंग कार्य।	1510950.00	959938.30	SHANTI ASSOCIATE	06-02-20	06-03-20	15-07-20	956132	100%	
101	जोन-2 ताजगंज कक्ष संख्या-72 के बसई में सिंह डेन्टल क्लीनिक वाली गली में इण्टरलॉकिंग कार्य।	520950.00	333460.10	K.C. CONSTRUCTION & SUPPLIERS	12-03-20	25-03-20	15-07-20	333400	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
102	जोन-2 ताजगंज कक्ष संख्या-72 के नौपुरा में श्री भान सिंह के मकान से कन्हैया के मकान के समीप नली व इण्टरलॉकिंग कार्य।	1490500.00	987903.40	SOMENDRA CONSTRUCTION	19-03-20	18-04-20	30-08-20	981163	100%	रनिंग भुगतान हो चुका है। द्वितीय अन्तिम भुगतान धनांक रु0 3,01,844.00 का होना है।
103	जोन-2 ताजगंज कक्ष संख्या-72 के ताजनगरी फेस-1 में तिकोनिया पार्क के पास राजीव ठाकुर के मकान से अशोक एवं जादौन के मकान तक साइड गलियों में सी.सी. द्वारा निर्माण कार्य।	5262400.00	3466869.12	SUSHIL KUMAR SINGHAL	20-03-20	19-04-20	26-11-20	3462240	100%	रनिंग भुगतान हो चुका है। द्वितीय अन्तिम भुगतान धनांक रु0 5,76,864.00 का होना है।
104	ताजगंज जोन-2 कक्ष संख्या-78 के इन्द्रा पुरम रोड पर बृज डेली नीड्स से 100 फुटा रोड तक क्षतिग्रस्त मार्ग पर हॉटमिक्स द्वारा पैच मरम्मत का कार्य।	493272.75	471912.50	SHREE RAM CONSTRUCTION	30-11-19	06-12-19	10-07-20	469000	100%	
105	ताजगंज जोन-2 कक्ष संख्या-78 के बाग राजपुर में मोहन बाबू से पी.सी.एल. स्कूल होते हुए रमाकान्त के मकान तक नाली व इण्टरलॉकिंग कार्य।	1898800.00	1228463.10	BHARADUAJ BUILDERS	03-02-20	03-03-20	15-07-20	1025800	100%	
106	ताजगंज जोन-2 कक्ष संख्या-78 के शमसाबाद रोड जी.के. पेट्रोल पम्प से कोठी नं0-84 बैंक कॉलोनी में सी.सी. द्वारा मार्ग का निर्माण कार्य।	3396800.00	2324567.10	SHANTI ASSOCIATE	06-02-20	06-03-20	10-07-20	2280000	100%	
107	जोन-2 ताजगंज कक्ष संख्या-78 के सेक्टर-4 विभव नगर में कोठी नं0-31 से पार्क के चारो तरफ होते हुए नजीर अहमद तक साइड पटरी पर इण्टरलॉकिंग कार्य।	1869950.00	1130945.76	SHARMA CONSTRUCTION	06-03-20	25-03-20	10-07-20	1125762	100%	
108	जोन-2 ताजगंज कक्ष संख्या-78 कष्णा वाटिका कॉलोनी से 100 फुटा रोड तक सी.सी. द्वारा निर्माण कार्य।	4469400.00	3003463.00	SUSHIL KUMAR SINGHAL	20-03-20	19-04-20		3002998	100%	रनिंग भुगतान हो चुका है तृतीय भुगतान धनांक रु0 31,405.00 का होना है।
109	जोन-2 ताजगंज कक्ष संख्या-78 में राजपुर चुंगी चौराहे से फूल सैय्यद चौराहे तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	5162200.00	3726592.18	SAMRIDHI NIRMAD P.LTD.	03-03-20	05-03-20	10-07-20	4007030	100%	



क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
110	छत्ता जोन-4 कक्ष संख्या-79 बांस दरवाजा में गाँधी प्याऊ से भगत जी परचूनी की दुकान तक नाली व आर.सी.सी. सड़क का निर्माण कार्य।	2594400.00	2126110.80	BHARDWAJ BUILDERS	04-02-20	03-04-20	01-03-20	2005972	100%	
111	जोन-4 छत्ता कक्ष संख्या-83 बघेल बस्ती में भूप सिंह व गेंदालाल वाली गली में नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	823450.00	542406.52	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	13-03-20	542406	100%	
112	जोन-4 छत्ता कक्ष संख्या-83 बघेल बस्ती में योगेश के मकान से दया शंकर के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	916700.00	580912.79	SWASTIK DEVELOPERS AND COMPANY	08-02-20	25-03-20	10-07-20	580000	100%	
113	छत्ता जोन, कक्ष संख्या-83, शंकर नगर में श्री पप्पू वाली गली व ज्ञान ज्योति स्कूल वाली गली में नाली एवं इण्टरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	903600.00	581647.32	SWASTIK DEVELOPERS AND COMPANY	08-02-20	25-03-20	10-07-20	581000	100%	
114	ताजगंज जोन-2 कक्ष संख्या-88 के मुरली नगर में प्रेमवती के मकान से फतेहाबाद रोड तक एवं राजेश दीक्षित के मकान से मन्दिर तक सी0सी0 निर्माण कार्य।	960600.00	711236.10	ALIYA CONSTRUCTION	07-02-20	07-03-20			10%	स्थल परिवर्तन होना है इसलिए कार्य बन्द है
115	ताजगंज जोन-2 कक्ष संख्या-88 के गुम्मत तिराहे के पास से अमर राठौर के घर तक सी0सी0 निर्माण कार्य।	933500.00	700593.40	ALIYA CONSTRUCTION	04-07-20	03-08-20		698240	100%	भुगतान अभी शेष है। दि0 18.12.20
116	जोन-2 ताजगंज कक्ष संख्या-88 के नगला महादेव में राकेश कुशवाह से रस्सो हलवाई एवं सूरज से सुरेश चन्द्र तक सी.सी. निर्माण कार्य।	555800.00	416905.58	K.C. CONSTRUCTION & SUPPLIERS	06-03-20	25-03-25	24-06-20	414831	100%	
117	जोन-4 छत्ता कोतवाली वार्ड कक्ष संख्या-91 चिस्ती खाना, प्याऊ वाली गली एवं लिंक गलियों में सी0सी0 फर्श निर्माण कार्य।	2507500.00	2086240.00	MATA DURGA CONSTRUCTION	16-03-20	15-04-20	14-08-20	2083332	100%	रनिंग भुगतान हो चुका है। 2 फाइनल भुगतान धनांक रु0 8,66,114.00 का होना है।

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
118	जोन-04 छत्ता, कोतवाली वार्ड कक्ष संख्या-91, नई बस्ती, छत्ता राजाकाशी एवं लिंक गलियों में सी0सी0 फर्श निर्माण कार्य।	2185700.00	1736101.51	JINNU CONTRACTOR	01-07-20	28-07-20	30-09-20	1733492	100%	रनिंग भुगतान हो चुका है। फाइनल भुगतान धनांक रू0 5,38,428.00 का होना है।
119	जोन-4 छत्ता कोतवाली वार्ड कक्ष संख्या-95 नाज की खिड़की में पवन पान वालों से मुरली पण्डित जी के घर तक, सतीश के मकान से 18/106 ई एवं 18/393 से 18/391 तक सी0सी0 फर्श निर्माण कार्य।	411950.00	306861.56	R.S. CONSTRUCTION	17-03-20	30-03-20	03-09-20	232159	100%	कार्य पूर्ण भुगतान अभी शेष है।
120	जोन-4 कोतवाली वार्ड कक्ष संख्या-95 तिलक बाजार से पाय चौकी होते हुए धूलियागंज चौराहे तक सी0सी0 फर्श निर्माण कार्य।	3717800.00	2779055.50	MANU CONSTRUCTION COMPANY	08-06-20	30-07-20		2757765	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 13,35,621.00 का होना बाकी है।
121	ताजगंज जोन, कक्ष संख्या 97 के गौबर चौकी तुलसी नगर मुन्ना लाल, सरवन, सोनू, रामहेत, गुलाब सिंह एवं साइड गलियों में नाली एवं इण्टरलॉकिंग कार्य।	3666000.00	2338541.40	SOMENDRA CONSTRUCTION CO.	07-03-19	04-06-19	10-07-20	2338000	100%	
122	ताजगंज जोन-2 कक्ष संख्या-97 के नीति बाग स्थित मुख्य मार्ग गीतोजलि क्लीनिक से हाउस नं0-91 एम0आई0 बेग के मकान तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1346300.00	1060749.77	G.G. INRATECH	20-02-20	21-03-20	10-07-20	984900	100%	
123	ताजगंज जोन-2 कक्ष संख्या-97 के गोबर चौकी कच्ची सराय में हरी सिंह राठौर के मकान से नवाब सिंह, बंगाली वाली गली हुई गलियों में नाली व इण्टरलॉकिंग कार्य।	1946550.00	1236929.10	SHANTI ASSOCIATE	06-02-20	06-03-20	10-07-20	1176900	100%	
124	जोन-2 ताजगंज कक्ष संख्या-97 जे.पी. रेजीडेन्सी में हॉटमिक्स द्वारा सड़क निर्माण कार्य।	2136200.00	1547249.66	R.S.K. CONTRACTS	12-03-20	25-03-20	10-07-20	1547000	100%	
125	जोन-2 ताजगंज कक्ष संख्या-97 के नीतिबाग कॉलोनी में कोठी न0-52 से तिराहे तक डॉ आर. के. शर्मा जी वाली गली में इण्टरलॉकिंग कार्य।	995200.00	601001.28	BHARADUAJ BUILDERS	16-03-20	30-03-20	10-07-20	652098	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
126	जोन-2 ताजगंज कक्ष संख्या-98 शकील भाई से एस0एन0 अस्थाना के मकान तक चौक तक नाली मरम्मत व इण्टरलॉकिंग कार्य।	910150.00	704274.07	MARUTI ASSOCIATES	16-06-20	16-07-20		158383	40%	रनिंग भुगतान हो चुका है। स्थल पर गंगाजल की लाइन डाले जाने के कारण कार्य रुका हुआ है।
127	जोन-2 ताजगंज कक्ष संख्या-98 के तुलसी चबूतरा 28 क्वाटर बाल्मीकि वाटिका से अशोक, संजू खर्रे से राजू के मकान तक नाली मरम्मत व सी.सी. द्वारा सड़क निर्माण कार्य।	995150.00	777212.15	P.D. KUMAR CONSTRUCTION	25-07-20	24-08-20	24-08-20	775039	100%	
128	छत्ता जोन के अन्तर्गत कुबेरपुर सॉलिड वेस्ट मैनेजमेंट प्लाण्ट को जाने वाले मार्ग पर सुधा प्रोपर्टीज से एच.एम. फूड फैक्ट्री के समीप कैनरा बैंक ए.टी.एम. तक मार्ग का आर.सी.सी. द्वारा सड़क सुधार कार्य।	11292000.00	7641296.40	A.K. CONSTRUCTION	22-02-20	30-03-20		6838000	100%	रनिंग भुगतान हो चुका है।
	<b>योग</b>	<b>213678536</b>	<b>148330251</b>					<b>134485615</b>		





क्षेत्रीय कार्यालय, उ०प्र० प्रदूषण नियंत्रण बोर्ड,  
भवन सं० 14, सेक्टर 3बी, आवास विकास सिकन्दरा योजना, आगरा।

पत्रांक - 2453 /ओजी-655/2020

दिनांक - 12/11/2020

सेवा में,

नगर आयुक्त,  
नगर निगम,  
आगरा।

विषय- केन्द्रीय प्रदूषण नियंत्रण बोर्ड द्वारा चिन्हित प्रदेश के 16 नॉन अटेन्मेंट नगरों में रोड डस्ट के अनुश्रवण एवं निराकरण के सम्बन्ध में।

महोदय,

कृपया उपरोक्त विषयक अवगत कराना है कि केन्द्रीय प्रदूषण नियंत्रण बोर्ड द्वारा प्रदेश में चिन्हित कुल 16 नॉन अटेन्मेंट नगरों में से तीन नगरों लखनऊ, कानपुर तथा वाराणसी में आई०आई०टी० कानपुर द्वारा कुछ वर्ष पूर्व कराई गई Source Apportionment Study में पाया गया है कि इन नगरों के वायु प्रदूषण के स्तर में रोड से जनित डस्ट की महत्वपूर्ण भागीदारी है। वर्तमान में आई०आई०टी० कानपुर द्वारा जनपद आगरा की स्टडी भी प्रगति अधीन है।

प्रदेश के नॉन अटेन्मेंट नगरों की वायुगुणता में सुधार लाये जाने के दृष्टिगत वर्तमान में लागू कार्ययोजना के प्रभावी क्रियान्वयन के दृष्टिगत नॉन अटेन्मेंट नगर आगरा में इस कार्यालय द्वारा भी प्रमुख मार्गों पर रोड डस्ट की मॉनिटरिंग की गई है। स्टडी/मानीटरिंग रिपोर्ट संलग्नकर इस अनरोध के साथ प्रेषित की जा रही है कि जनपद के इन प्रमुख मार्गों पर विशेष ध्यान देते हुए व्याप्त रोड डस्ट के निराकरण व समुचित निस्तारण हेतु सम्बन्धित को निर्देशित करने का कष्ट करें।

भवदीय

*Prakash*

(बी०पी० यादव)  
क्षेत्रीय अधिकारी

संलग्नक:- उपरोक्तानुसार।

प्रतिलिपि:- निम्न की सेवा में सूचनार्थ प्रेषित-

1. सदस्य सचिव महोदय, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके पत्रांक एच53008/सीएल/438/Silt Load Mon. /2020 दिनांक 21.09.2020 के क्रम में।
2. मुख्य पर्यावरण अधिकारी (केन्द्रीय प्रयोगशाला), उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ

क्षेत्रीय अधिकारी



**Monitoring of total Road Dust and Dust  
Particles up to 75 micron  
(aerodynamic particle) on selected main roads  
of Agra City**



**Agra, Uttar Pradesh, India**

18 MIG, Kallashpuri, Agra, Uttar Pradesh 282007, India  
Lat N 27° 12' 16.002"  
Long E 77° 58' 37.254"  
26/10/20 04:42 PM



**UPPCB**

**REGIONAL OFFICE & LABORATORY  
U.P. POLLUTION CONTROL BOARD  
AGRA**

Duration of Monitoring: 20.OCT to 02.NOV- 2020



## INDEX

<b>Sr.</b>	<b>Content</b>	<b>Page</b>
1	Introduction	1.
2	Scope of Monitoring	1.
3	Monitoring Locations	2.
4	Duration of Monitoring	2.
5	Methodology	2.
6	Observation	3.
7	Conclusion	3.
8	Recommendations	4.
9	Table-1 Monitored Values of total dust and dust (up to 75 microns) grams/m <sup>2</sup>	5.
10	Table 2- Monitored Values of total dust load of Road (in Kg per kilometer of road).	7.
11	Table 3- Ambient Air Quality of Agra City in terms of PM <sub>2.5</sub> and PM <sub>10</sub> .	7.



## **Monitoring of Road Dust (up to 75 Micron) on Selected Roads of Agra City**

### **Introduction**

Road Dust has been acknowledged as an important source of urban Air Pollution. A source apportionment study (SAS) has been conducted by IIT Kanpur for Agra City which is yet to be submitted. Re-suspended particles from paved roads can considerably enhance atmospheric particulate matter (PM) levels. Particulate emission from paved roads is a complex mixture of various sizes of dust particles derived from different Sources.

The particles deposited on the road surface originate from direct emission from vehicles tail pipe, particles emitted by tyre and break wear process and particles that settle on the road from both nearby and distance sources. Dust deposits on the roads, re-suspended in the atmosphere by plying of vehicles or wind, increases air pollution. To quantifying deposition of total dust and dust particle up to 75 microns on the roads, Regional office & Laboratory, U.P. Pollution Control Board Agra has carried out monitoring of total dust load and dust particles up to 75 micron (Aerodynamic particles size) on selected roads of Agra city.

### **Scope of Monitoring**

Dust particle less than 75 microns (Aerodynamic particles size) on the road surface has ability to re-suspended in the atmosphere owing to plying of vehicles or wind causing air pollution. The scope of monitoring is as follow-

- To quantify dust load per square meter on selected main roads of Agra city.
- To quantify dust particle up to 75 microns (Aerodynamic particles size) per square meter on selected roads of Agra city.
- To quantify total dust load per kilometer on selected roads of Agra city.



### **Monitoring Locations**

Roads selected for dust monitoring are as follows.

1. MG Road Agra.
2. MG Road-II , Agra.
3. Fatehabad Road, Agra.
4. Avas vikas sec-4, Agra
5. Bodla Sikandra Road, Agra
6. Yamuna kinara Road, Agra
7. Old Agra Mathura Road, Agra
8. Pachkuiyan Road, Agra
9. NH-19, Agra - Aligarh Highway, Agra
10. NH-93, Agra - Delhi Highway, Agra.

### **Duration of Monitoring**

20 OCT- 2020 to 02 NOV- 2020.

### **Methodology**

More than 200 grams of road dust samples collected within marked area across width( $M^2$ ) of the roads through sweeping of the roads, using a Vacuum Cleaner fitted with a Brush on the suction end and Nylon Bag on the delivery end to collect the dust samples. Dust is collected in chain locked sachet. Sachet marked with permanent marker for identification of locations/address of road and area. Samples carried in the laboratory for further analysis. Total weight of the samples were recorded. Entire samples were dried in the oven at  $105^{\circ}C$  for 12 Hours. Dried Samples reweighed and moisture contents of the sample are calculated.

200 grams of total dried sample screened properly using 200-mesh standard size sieve using mechanical shaker. Particles up to 75 micron properly segregated and collected in a pan and weighed. Mass (gram/  $m^2$  area of the road) of dust calculated.



- Observed values of total dust and dust particle up to 75 micron depicted in **Table-1** specifying the location/ coordinates of roads selected for monitoring.
- Observed values of total dust load per kilometre of road depicted in **Table-2**.
- Ambient Air Quality of Agra City in terms of temperature, humidity, PM<sub>2.5</sub> and PM<sub>10</sub> depicted in **Table-3**.

### **Observations**

On perusal of the data given in Table 1, 2 and 3, observations are as follows:

1. Mass of total dust observed in the range between 16.2 to 208.95 g/m<sup>2</sup>. Maximum values observed at Avas vikas sec-4 road and minimum at NH-93 Agra delhi Highway, Agra.
2. Mass of dust contents upto 75 micron size observed in the range between 2.26 to 45.97 g/m<sup>2</sup>. Maximum value observed at Avas vikas sec-4 road and Minimum at NH-93 Agra delhi Highway, Agra.
3. Quantification of mass of total dust load in respect to area of road/ kilometer distance (L X W) reveals that maximum total dust load 1462.65 kg/km was at Avas vikas sec-4 road. Minimum 209.98 kg/km at pachkuiyyan road, agra.
4. Ambient Air Quality Data of Agra city obtained during 20.10.2020 to 02.11.2020, reveals that, PM<sub>2.5</sub> ranged between 113 to 176 µg/m<sup>3</sup> (Standard-60 µg/m<sup>3</sup>) and PM<sub>10</sub> ranged between 171 to 478 µg/m<sup>3</sup> (Standard -100 µg/m<sup>3</sup>).
5. During above monitoring duration Ambient Temperature was observed between 30.0 to 33<sup>0</sup>C.
6. During monsoon Season, dust particles are trapped in the bottom layers due to rain showers and high relative humidity.

### **Conclusion**

1. It is important to have measurement of road dust during monsoon season characterised by high relative humidity to find out **base line data** of road dust.
2. Rain being one of the most important removal mechanisms of air pollution (particles and gases).








3. Monitoring of road dust proposed to carry out in post monsoon period in month of October/ November as humidity is low and inversion effect is maximum. Winter season is comparatively most suitable to know actual road dust load.

### **Recommendations**






1. Roads should be regularly cleaned using mechanical sweeping machine and collected dust should be dumped at proper place, so, that it could not be deposited again on the roads .
2. Dust along the road side should also be removed and dumped in low land areas.
3. Main roads should be washed regularly using treated sewage from STPs which is available in plenty in Agra.
4. Whenever, road washing is not possible, dense sprinkling through treated sewage water mixed with dust suppressant should be done regularly.
5. Continuous operation of fountains at main road crossings and parks.
6. Anti-smog guns should be installed at main hot spot areas.
7. Ensure pothole free roads in the city.
8. Road shoulders (unpaved part) should be covered with interlocking tiles or grass.
9. There should be proper Traffic regulation /Management to avoid congestion of the road. Free flow of traffic should be ensured.



**Table-1****Monitored Values of total dust and dust up to 75 microns (Grams)/m<sup>2</sup>**

Sl. No	Location and Coordinates	Location Photographs	Total dust In (grams/m <sup>2</sup> )	Dust upto 75 microns (gram/m <sup>2</sup> )
1.	MG Road Agra. 27.207777 78.070555		41.17	9.47
2.	MG Road-II Agra. 27.260398 77.919017		40.5	9.31
3.	Fatehabad Road Agra. 27.154166 77.068333		28.6	8.58
4.	Avas vikas sec-4 Agra 27.195000 77.966944		208.95	45.97
5.	Bodla Sikandra Road, Agra 27.197777 77.954722		39.7	15.48



Sl. No.	Location and Coordinates	Location Photographs	Total dust In (grams/m <sup>2</sup> )	Dust upto 75 microns (gram/m <sup>2</sup> )
6.	Yamuna kinara Road 27.192500 78.026388		17.14	4.8
7.	Old Agra Mathura Road, Agra 27.204444 77.976944		41.79	8.77
8.	Pachkuiyan Road, Agra 27.179444 77.997222		30.88	6.48
9.	NH-19, Agra - Aligarh Highway, Agra 27.21357 78.03425		31.4	8.48
10.	NH-93, Agra - Delhi Highway, Agra. 27.179444 77.997222		16.2	2.26



**Table 2- Dust load per kilometre (in Kg)**

Sl. No.	Name of the Road	Average Width of Road in Meters	Total Dust/KM in KG	Total Dust load upto 75 micron/KM in KG
1.	MG Road Agra.	17.0	699.89	160.99
2.	MG Road-II , Agra.	7.8	315.90	72.618
3.	Fatehabad Road, Agra.	20.0	572.00	171.6
4.	Avas vikas sec-4, Agra	7.0	1462.65	321.79
5.	Bodla Sikandra Road, Agra	14.0	555.80	216.72
6.	Yamuna kinara Road, Agra	13.0	222.82	62.4
7.	Old Agra Mathura Road, Agra	14.0	585.06	122.78
8.	Pachkuiyan Road, Agra	6.8	209.98	44.064
9.	NH-19, Agra - Aligarh Highway, Agra	14.0	439.60	118.72
10.	NH-93, Agra - Delhi Highway, Agra.	20.0	324.00	45.2

**Table 3- Ambient Air Quality of Agra City in terms of PM<sub>2.5</sub> and PM<sub>10</sub>.**

Sl. No.	Date	Temperature O <sup>0</sup> C	Relative humidity %	Value of PM <sub>10</sub> µg/m <sup>3</sup>	Value of PM <sub>2.5</sub> µg/m <sup>3</sup>
1.	20.10.2020 to 02.11.2020	30 to 33	40	171 to 478	113 to 176

Source:\*\* - Manual Monitoring, \* -CAAQMS



## कार्यालय, नगर आयुक्त, नगर निगम, आगरा

पत्रांक:- 36/D/M&amp;T/20-21

दिनांक:- 16/2/2021

### आदेश

नेशनल क्लीन एयर प्रोग्राम (एन0सी0ए0पी0) के अन्तर्गत वायु प्रदूषण को नियन्त्रित किये जाने हेतु नगर निगम आगरा की 05 अदद मैकेनिकल रोड स्वीपिंग मशीनों का संचालन संचालन रूट चार्ट के अनुसार रात्रि 10:00 बजे से प्रातः 06:00 बजे तक कराया जाना सुनिश्चित किया जाये।

#### 1. Ashok Leyland- 19 Ton, BS-VI चैरिस गाउण्टेड 6.5 घनमीटर क्षमता का मैकेनिकल स्टीट स्वीपर-MH2020-T/R-0070U (Ch.No.-MB1A9DHD5LRCE9085) (मशीन नं0-1)

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी0 प्रति घन्टा तथा वाहन का एक्वेज-16 लीटर प्रति घन्टा
- पानी की सुविधा है-1800 लीटर क्षमता

क्र0 सं0	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम/समय	मार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी0) वन साइड
1	शिवन्दरा चौराहे से बोदला गारुति स्टेट चौराहे तक	शिवन्दरा चौराहे से (रात्रि 10:00 बजे से)	बोदला गारुति स्टेट चौराहे तक (रात्रि 11:30 बजे तक)	9.0	18.0	4.2
2	बोदला गारुति स्टेट चौराहे से शिवन्दरा चौराहे तक	बोदला गारुति स्टेट चौराहे से (रात्रि 11:30 बजे से)	शिवन्दरा चौराहे तक (रात्रि 01:30 बजे तक)	9.0	18.0	4.2
3	गारुति स्टेट से एम0जी0 रोड-2 होते हुए कोटी गीना बाजार तक	गारुति स्टेट से (रात्रि 01:30 बजे से)	कोटी गीना बाजार तक (रात्रि 02:30 बजे तक)	8.5	16.0	3.2
4	कोटी गीना बाजार से एम0जी0 रोड-2 होते हुए गारुति स्टेट तक	कोटी गीना बाजार से (रात्रि 02:30 बजे से)	गारुति स्टेट (रात्रि 03:30 बजे तक)	8.5	16.0	3.2
5	कोटी गीना बाजार से आई0डी0एच0 होते हुए पचकुड़ियाँ चौराहे तक	कोटी गीना बाजार से (रात्रि 03:30 बजे से)	पचकुड़ियाँ चौराहे तक (प्रातः 04:15 बजे तक)	7.5	15.0	1.5
6	पचकुड़ियाँ चौराहे से आई0डी0एच0 होते हुए कोटी गीना बाजार	पचकुड़ियाँ चौराहे से (प्रातः 04:15 बजे से)	कोटी गीना बाजार तक (प्रातः 05:00 बजे तक)	7.5	15.0	1.5
7	पचकुड़ियाँ चौराहे से एम0जी0 रोड (सुभाष पार्क) तक	पचकुड़ियाँ चौराहे से (प्रातः 05:00 बजे से)	एम0जी0 रोड (सुभाष पार्क) तक (प्रातः 05:30 बजे तक)	7.5	15.0	0.5
8	एम0जी0 रोड (सुभाष पार्क) से पचकुड़ियाँ चौराहे तक	एम0जी0 रोड (सुभाष पार्क) से (प्रातः 05:30 बजे से)	पचकुड़ियाँ चौराहे तक (प्रातः 06:00 बजे तक)	7.5	15.0	0.5
						18.8

#### 2. Ashok Leyland- 19 Ton, BS-VI चैरिस गाउण्टेड 6.5 घनमीटर क्षमता का मैकेनिकल स्टीट स्वीपर- MH2020-T/R-0072U (Ch.No.-MB1A9DHD1LRCE9410) (मशीन नं0-2)

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी0 प्रति घन्टा तथा वाहन का एक्वेज-16 लीटर प्रति घन्टा
- पानी की सुविधा है-1800 लीटर क्षमता

क्र0 सं0	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम/समय	मार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी0) वन साइड
1	एम0जी0 रोड (दोनों डिवाइडर एवं साइड पटरी सहित)	अजयान टॉकीज से (रात्रि 10:00 बजे से)	नगर निगम चौराहे तक (रात्रि 10:45 बजे तक)	10.5	21.0	1.0
2		नगर निगम चौराहे से (रात्रि 10:45 बजे से)	अजयान टॉकीज तक (रात्रि 11:30 बजे तक)	10.5	21.0	1.0

कमश:-.....2

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम/समय	मार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी) वन साइड	
3	एम०जी० रोड (दोनों डिवाइडर एवं साइड पटरी सहित)	नगर निगम चौराहे से (रात्रि 11:30 बजे से)	सेन्ट जॉन्स कॉलेज चौराहे तक (रात्रि 12:15 बजे तक)	10.5	21.0	1.3	
4		सेन्ट जॉन्स कॉलेज चौराहे से (रात्रि 12:15 बजे से)	नगर निगम चौराहे तक (रात्रि 01:30 बजे तक)	10.5	21.0	1.3	
5		सेन्ट जॉन्स कॉलेज चौराहे से (रात्रि 01:30 बजे से)	ढाकरान कार्रिंग तक (रात्रि 02:15 बजे तक)	10.5	21.0	2.0	
6		ढाकरान कार्रिंग से (रात्रि 02:15 बजे से)	सेन्ट जॉन्स कॉलेज चौराहे तक (रात्रि 03:00 बजे तक)	10.5	21.0	2.0	
7		ढाकरान कार्रिंग से (रात्रि 03:00 बजे से)	प्रताप पुरा चौराहे तक (रात्रि: 03:45 बजे तक)	10.5	21.0	1.5	
8		प्रताप पुरा चौराहे से (रात्रि: 03:45 बजे से)	ढाकरान कार्रिंग तक (प्रात: 04:30 बजे तक)	10.5	21.0	1.5	
9		प्रताप पुरा चौराहे से अजित नगर गेट तक	प्रताप पुरा चौराहे से (प्रात: 04:30 बजे से)	अजित नगर गेट तक (प्रात: 05:15 बजे तक)	9.0	18.0	3.0
10		अजित नगर गेट से प्रताप पुरा चौराहे तक	अजित नगर गेट से (प्रात: 05:15 बजे से)	प्रताप पुरा चौराहे तक (प्रात: 06:00 बजे तक)	9.0	18.0	3.0
						17.6	

**3. ट्रक गाउन्टेड मैकेनिकल रोड स्वीपिंग मशीन-UP83T-4230 (मशीन नं०-3).**

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रात: 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05-10 किमी० प्रति घन्टा तथा वाहन का एक्सेज-16 लीटर प्रति घन्टा
- पानी की सुविधा है-1200 लीटर क्षमता

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम/समय	मार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी) वन साइड
1	मारुति स्टेट बोदला चौराहे से विचपुरी तक	मारुति स्टेट बोदला चौराहे से (रात्रि 10:00 बजे से)	विचपुरी तक (रात्रि 11:30 बजे तक)	7.0	14.0	5.0
2	विचपुरी से मारुति स्टेट बोदला चौराहे तक	विचपुरी से (रात्रि 11:30 बजे से)	मारुति स्टेट बोदला चौराहे तक (रात्रि 01:00 बजे तक)	7.0	14.0	5.0
3	हरीपर्वत चौराहे से मानसिक चिकित्सालय होते हुए गुरु के ताल तक	हरीपर्वत चौराहे से (रात्रि 01:00 बजे से)	गुरु के ताल तक (रात्रि 02:30 बजे तक)	7.5	15.0	4.2
4	गुरु के ताल से मानसिक चिकित्सालय होते हुए हरीपर्वत चौराहे तक	गुरु के ताल से (रात्रि 02:30 बजे से)	हरीपर्वत चौराहे तक (रात्रि 04:00 बजे तक)	7.5	15.0	4.2
5	गुरु के ताल होते हुए होटल भावना क्लार्क से करकुंज होते हुए कारगिल पेट्रोल पम्प तक एवं आवास विकास के मुख्य मार्ग	गुरु के ताल होते हुए होटल भावना क्लार्क से (रात्रि 04:00 बजे से)	करकुंज होते हुए कारगिल पेट्रोल पम्प एवं आवास विकास के मुख्य मार्ग (प्रात: 05:00 बजे तक)	5.0	10.0	4.0
6	आवास विकास के मुख्य मार्ग एवं करकुंज होते हुए कारगिल पेट्रोल पम्प से गुरु के ताल होते हुए होटल भावना क्लार्क तक	आवास विकास के मुख्य मार्ग एवं करकुंज होते हुए कारगिल पेट्रोल पम्प से (प्रात: 05:00 बजे से)	गुरु के ताल होते हुए होटल भावना क्लार्क तक (प्रात: 06:00 बजे तक)	5.0	10.0	4.0
						26.4



**4. ASHOK LEYLAND DOST CNG BS-4 चैशिस गाउण्टेड रोड स्वीपिंग मशीन-UP80AG-1205 (गशीन नं०-4)**

- गशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05-10 किमी० प्रति घन्टा तथा वाहन का एवरेज-10 लीटर प्रति घन्टा
- पानी की सुविधा है-100 लीटर क्षमता

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम	मार्ग के अन्त होने का नाम	चीढ़ाई सिंगल रोड (मीटर)	चीढ़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी०) वन साइड
1	वाटर चक्स चौराहे से यमुना किनारा मार्ग से ताल किला से शमशानघाट होते हुए पुरानी मण्डी तक	वाटर चक्स चौराहे से (रात्रि 10:00 बजे से)	पुरानी मण्डी तक (प्रातः 12:00 बजे तक)	12.0	25.0	7.0
2	पुरानी मण्डी से शमशानघाट होते हुए ताल किला से यमुना किनारा मार्ग होते हुए वाटर चक्स चौराहे तक	पुरानी मण्डी तक (प्रातः 12:00 बजे तक)	वाटर चक्स चौराहे से (रात्रि 02:00 बजे से)	12.0	25.0	7.0
3	पुरानी मण्डी से टी०डी०जाई० गौल तक	पुरानी मण्डी तक (प्रातः 02:00 बजे तक)	टी०डी०जाई० गौल तक (रात्रि 03:00 बजे से)	12.0	25.0	3.0
4	टी०डी०जाई० गौल से पुरानी मण्डी तक	टी०डी०जाई० गौल से (रात्रि 03:00 बजे से)	पुरानी मण्डी तक (प्रातः 04:00 बजे तक)	12.0	25.0	3.0
5	टी०डी०जाई० गौल से पार्श्वनाथ पंचवटी तक (होटल डबल द्वी चाई हिल्टन)	टी०डी०जाई० गौल से (रात्रि 04:00 बजे से)	पार्श्वनाथ पंचवटी तक (प्रातः 05:00 बजे तक)	12.0	25.0	1.5
6	पार्श्वनाथ पंचवटी (होटल डबल द्वी चाई हिल्टन) से टी०डी०जाई० गौल तक	पार्श्वनाथ पंचवटी से (प्रातः 05:00 बजे से)	टी०डी०जाई० गौल तक (प्रातः 06:00 बजे तक)	12.0	25.0	1.5
						23

**5. RHINO Power Sweeper RD160 सैल्क प्रोपेल्टेड गिनी रोड स्वीपिंग मशीन (गशीन नं०-5)**

- गशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी० प्रति घन्टा तथा वाहन का एवरेज-10 लीटर प्रति घन्टा
- पानी की सुविधा नहीं है।

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम	मार्ग के अन्त होने का नाम	चीढ़ाई सिंगल रोड (मीटर)	चीढ़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी०) वन साइड
1	खन्दारी चौराहे से गज रोड होते हुए मंगलम स्टेट से 100 फुटा रोड तक	खन्दारी चौराहे से (रात्रि 10:00 बजे से)	मंगलम स्टेट 100 फुटा रोड तक (रात्रि 11:00 बजे तक)	7.0	14.0	2.5
2	100 फुटा रोड होते हुए मंगलम स्टेट से गज रोड होते हुए खन्दारी चौराहे तक	मंगलम स्टेट 100 फुटा रोड से (रात्रि 11:00 बजे से)	खन्दारी चौराहे तक (रात्रि 12:00 बजे तक)	7.0	14.0	2.5
3	खन्दारी चौराहे से होम साइंस संस्थान होते हुए दीवानी चौराहे एवं मन्जू गैडिकल से चर्च रोड एवं भरतपुर हाऊस तक, आर०वी०एस० चौराहे से स्पीड कन्टर लेव तक होम साइंस संस्थान होते हुए खन्दारी चौराहे तक	खन्दारी चौराहे से (रात्रि 12:00 बजे से)	स्पीड कन्टर लेव तक (रात्रि 01:30 बजे तक)	7.0	14.0	3.8
4	स्पीड कन्टर लेव से आर०वी०एस० चौराहे तक, भरतपुर हाऊस से मन्जू गैडिकल से चर्च रोड एवं दीवानी चौराहे से	स्पीड कन्टर लेव से (रात्रि 01:30 बजे से)	खन्दारी चौराहे तक (रात्रि 03:00 बजे तक)	7.0	14.0	3.8

कमरा:-.....4



क्र. सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम	मार्ग को अन्त होने का नाम	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (ट्रिपल रोड को छोड़ कर) (मीटर)	कुल दूरी (किमी) मज साइड
5	हॉली पब्लिक स्कूल से भावना स्टेट एवं रघेरा टावर तक, शिवानंदरा	हॉली पब्लिक स्कूल से (रात्रि: 03:00 बजे से)	रघेरा टावर तक (रात्रि 03:30 बजे तक)	4.5	9.0	0.9
6	रघेरा टावर एवं भावना स्टेट से हॉली पब्लिक स्कूल	रघेरा टावर से (रात्रि 03:30 बजे से)	हॉली पब्लिक स्कूल तक (प्रातः 04:00 बजे तक)	4.5	9.0	0.9
7	सूरसदन से रॉन्ट पीटर्स होते हुए हरीपर्वत चौराहे तक	सूरसदन से (प्रातः 04:00 बजे से)	रॉन्ट पीटर्स होते हुए हरीपर्वत चौराहे तक (प्रातः 05:00 बजे तक)	8.0	15.0	1.6
8	हरीपर्वत चौराहे से रॉन्ट पीटर्स होते हुए सूरसदन तक	हरीपर्वत चौराहे से (प्रातः 05:00 बजे से)	रॉन्ट पीटर्स होते हुए सूरसदन तक (प्रातः 06:00 बजे तक)	8.0	15.0	1.6
						17.6

उपरोक्तानुसार समस्त जैड0एस0ओ0 अपने से सम्बन्धित क्षेत्रों में रोड स्वीपिंग मशीनों द्वारा किये जाने वाले कार्यों का नियमित पर्यवेक्षण करेंगे तथा सम्बन्धित क्षेत्र की रोड स्वीपिंग मशीन की लॉगबुक का सत्यापन करेंगे। मशीनों को पानी उपलब्ध कराने एवं तकनीकी कार्यों का दायित्व श्री अनूप सूद, अवर अभियन्ता (तकनीकी) का होगा।

(निखिल टीकाराम फुंडे)  
नगर आयुक्त,  
नगर निगम आगरा

प्रतिलिपि:-

1. अपर नगर आयुक्त (द्वय)।
2. मुख्य अभियन्ता (वि०/सॉ०) को अनुपालनार्थ।
3. कर्मशाला प्रभारी को अनुपालनार्थ एवं प्रभावी पर्यवेक्षण हेतु।
4. समस्त जैड0एस0ओ0/अवर अभियन्ता (तकनीकी) श्री अनूप सूद को अनुपालनार्थ।

(निखिल टीकाराम फुंडे)  
नगर आयुक्त,  
नगर निगम आगरा

# Annex-RD-3

## LIST OF ROADS SEGMENT FOR THE DUST REMOVAL

1. Bodla Pashimpuri Road
2. Lohamandi Road
3. Shashtri Puram Road in front Devi Ram
4. Om Vihar Road
5. शहर के मुख्य मार्गों पर सड़क व कच्ची पटरीयों पर धूल न उड़े उसके लिए वाटर स्पीलिंग का कार्य किया जाता है। निम्नलिखित रोड़ पर कार्य कराया जाता है- पुरानी मंडी शमशाहाबाद रोड़, कमिशनरी से टी.डी.आई माल, फुटा रोड सब्जी मंडी, दाता राम रोड गौबर चैकी, ग्वालियर रोड़ सेवला जाट, एम.जी.रोड़, यमुना किनार माल रोड, ताजमहज पूर्वी गेट रोड़ तक।
6. Agra Inner Ring Phase-II

# Annex-RD-4

## नगर निगम, आगरा

### 14वें वित्त आयोग के अन्तर्गत कार्यों की सूची (जोन-1)

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
1	3	लोहामण्डी वार्ड, कक्ष संख्या 03 में विमल मौर्या के मकान से केशव सिंह के मकान तक नाली व इंटरलॉकिंग निर्माण कार्य।	980100.00	804858.12	26.06.2020	25.07.2020	0.00	60%
2	26	हरीपर्वत जोन-1, कक्ष संख्या 26, वीर नगर में श्री बंगालीमल सिंघल आवास से श्री एस.के. गौतम आवास तक नाली मरम्मत एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1102700.00	670441.60	12.03.2020	10.04.2020	667909.00	100%
3	26	हरीपर्वत जोन-1, कक्ष संख्या 26, सुदामाबाग कन्हैया कॉलोनी में बालाजी टैंट हाउस से श्री सरदार सिंह आवास, पार्क साइड रोड़ का हॉटमिक्स द्वारा सुधार कार्य।	1469000.00	1059149.00	06.03.2020	04.04.2020	1053049.00	100%
4	26	हरीपर्वत जोन-1, कक्ष संख्या 26, सुदामाबाग कन्हैया कॉलोनी में बालाजी टैंट हाउस से श्री सरदार सिंह आवास, पार्क साइड रोड़ पर नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1824500.00	1109296.00	12.03.2020	12.04.2020	1105747.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
5	29	हरीपर्वत जोन-1, कक्ष संख्या 29, षास्त्री नगर में श्री राम फौजदार के मकान से श्री कृष्ण कुमार षर्मा के मकान तक एवं श्री बाबूलाल के मकान से ई. अर्जुन सिंह के मकान होते हुये श्री अमित षर्मा के मकान तक नाली मरम्मत एवं सी.सी. द्वारा सड़क सुधार कार्य।	2126400.00	1541640.00	18.03.2020	16.04.2020	2024735.00	100%
6	29	हरीपर्वत जोन-1, कक्ष संख्या 29, बापू नगर मलिन बस्ती गली नम्बर 1 में श्री राहुल के मकान से श्री पप्पू के मकान तक नाली मरम्मत एवं सी.सी. द्वारा सड़क निर्माण कार्य।	810500.00	627164.90	19.02.2020	19.03.2020	626431.00	100%
7	29	हरीपर्वत जोन-1, कक्ष संख्या 29, सराय बेगा क्षेत्र में श्री राजेन्द्र के मकान से श्री रामगापोल के मकान तक, श्री बट्टी प्रसाद के मकान से श्री नल्लू राम, महल चौक, देशराम वाली गली में नाली एवं सी.सी. द्वारा सड़क निर्माण कार्य।	651900.00	494792.10	28.01.2020	26.02.2020	492059.00	100%
8	29	हरीपर्वत जोन-1, कक्ष संख्या 29, आजाद नगर गली नम्बर 4 में सीमेंट एजेन्सी वाली गली में नाली मरम्मत एवं सी.सी. द्वारा सड़क सुधार कार्य।	999800.00	700159.94	10.02.2020	10.03.2020	699843.00	100%
9	29	हरीपर्वत जोन-1, कक्ष संख्या 29, आजाद नगर स्थित गड्ढा मार्केट में आर.एस. मोटर्स से श्री लवानियां के मकान तक सी.सी. द्वारा सड़क निर्माण कार्य।	981900.00	721205.55	06.02.2020	06.03.2020	720964.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
10	31	हरीपर्वत जोन-1, कक्ष संख्या 31, लॉयर्स कॉलोनी हेमा इंकलेव में मकान नम्बर 13 से गार्डन तक नाली एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	893700.00	575542.80	06.03.2020	04.04.2020	589597.00	100%
11	31	हरीपर्वत जोन-1, कक्ष संख्या 31, दयानन्द नगर में अन्नपूर्ण चक्की से श्री मुकेश गौतम के मकान तक नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	883200.00	619476.48	06.02.2020	06.03.2020	615610.00	100%
12	31	हरीपर्वत जोन-1, कक्ष संख्या 31, लॉयर्स कॉलोनी में मकान नम्बर एल-1 से मकान नम्बर एल-8 तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	628000.00	513829.60	13.02.2020	13.03.2020	471781.00	100%
13	31	हरीपर्वत जोन-1, कक्ष संख्या 31, न्यू सुभाश नगर में श्री दिनेश त्यागी आवास से लॉयर्स कॉलोनी को जाने वाले मार्ग पर नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	1678100.00	1050994.03	30.01.2020	28.02.2020	1048350.00	100%
14	31	हरीपर्वत जोन-1, कक्ष संख्या 31, विद्या नगर में श्री सुखदेव आवास से श्री षोभाराम आवास तक एवं श्री मोहन सिंह आवास वाली गली में नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	483100.00	297106.50	14.02.2020	14.03.2020	302800.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
15	31	हरीपर्वत जोन-1, कक्ष संख्या 31, लॉयर्स कॉलोनी हेमा इंकलेव में मकान नम्बर 13 से गार्डन तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	529300.00	472823.69	15.06.2020	14.07.2020	468114.00	100%
16	31	हरीपर्वत जोन-1, कक्ष संख्या 31, रोषनबाग में बिल्लू की दुकान से श्री गिर्राज सिंह परमार के मकान तक एवं आन्तरिक गलियों में नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	4446600.00	2929420.08	18.06.2020	17.07.2020	2831199.00	100%
17	37	लोहामण्डी वार्ड, कक्ष संख्या 37 के नगला अजीता में राज सिसौदिया के मकान से होते हुये बालाजी जनरल स्टोर तक और मकान नम्बर 45/3 से उमाशंकर के मकान तक नाली व इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1024200.00	713867.40	28.02.2020	25.03.2020	0.00	100%
18	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला अजीता में सुनील पाराशर के मकान से धादू के मकान तक, उमाशंकर से दुर्गा प्रसाद के मकान तक, दुर्गा प्रसाद से प्रेम प्रकाश के मकान तक एवं भरोसीलाल के मकान से सोभरन सिंह के मकान तक नाली व इंटरलॉकिंग द्वारा सड़क निर्माण कार्य।	1247900.00	758598.41	15.06.2020	14.07.2020	0.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
19	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला अजीता के सैक्टर-04 में मकान नम्बर 1244 (अरुण) एवं 1224 श्री भगवान सिंह के मकान के सामने पार्क का सौन्दर्यीकरण का कार्य।	753000.00	591236.40	12.02.2020	15.03.2020	592569.00	100%
20	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला गोकुल में चन्द लाल सिंह के मकान से सन्तोषी के मकान तक, अमरनाथ के मकान से पाराशर गोदाम तक एवं सी.एल. फुटवियर से आमना के मकान तक नाली व इंटरलॉकिंग का निर्माण कार्य।	992150.00	677836.88	18.06.2020	17.07.2020	619600.00	100%
21	37	लोहामण्डी वार्ड, कक्ष संख्या 37, नगला अजीता के सैक्टर-8 में मकान नम्बर 1138, 1257, 1147 से होते हुये मकान नम्बर 1280 तक लिंक गलियों में नाली व इंटरलॉकिंग फर्श का निर्माण कार्य।	4121500.00	2601490.80	07.03.2019	06.05.2019	2500338.00	100%
22	38	हरीपर्वत जोन-1, कक्ष संख्या 38, ककरैठा में श्री कप्तान सिंह के मकान के सामने वाली गली से जल निकासी हेतु नाली का निर्माण कार्य।	986300.00	820601.60	19.03.2020	16.04.2020	815258.00	100%
23	43	हरीपर्वत जोन-1, कक्ष संख्या 43, लष्करपुर में श्री सज्जन कुमार के मकान से आंबेडकर वाटिका तक नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1398100.00	903871.65	23.03.2020	21.04.2020	755233.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
24	43	हरीपर्वत जोन-1, कक्ष संख्या 43, बसन्त विहार की आन्तरिक सड़कों पर नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	6511600.00	3864634.60	12.02.2020	11.04.2020	3559508.00	100%
25	46	लोहामण्डी वार्ड, कक्ष संख्या 46, सैक्टर-4ए में मकान नम्बर ई.डब्ल्यू.एस.-324 (श्रीमती स्नेहलता मिश्रा) से श्री बालाजी इलेक्ट्रॉनिक्स तक व रामजीलाल दिवाकर के मकान से मकान नम्बर 469 तक इंटरलॉकिंग द्वारा सड़क सुधार व नाली मरम्मत का कार्य।	1931300.00	1238735.82	07.03.2019	06.05.2019	1070831.00	100%
26	46	लोहामण्डी वार्ड, कक्ष संख्या 46 के सैक्टर 12ए में श्री जहारपीर बाबा के मन्दिर से तुलसीराम राठौर के मकान तक नाली व हॉटमिक्स द्वारा सड़क सुधार कार्य।	999150.00	787230.29	18.02.2020	15.03.2020	0.00	10%
27	46	लोहामण्डी वार्ड, कक्ष संख्या 46, के सैक्टर-4ए के सतनाम नगर में कलुआ के मकान के सामने पार्क का सौन्दर्यीकरण का कार्य।	909400.00	715697.80	14.02.2020	15.03.2020	716164.00	100%



क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
28	46	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 46 में कैलाशपुरी से आवास विकास की ओर जाने वाले मार्ग भावना टावर के सामने क्षतिग्रस्त मार्ग का आर.एम.सी. द्वारा निर्माण कार्य।	988200.00	760419.90	18.02.2020	15.03.2020	435410.00	100%
29	46	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 46, सैक्टर-4ए में डॉ. महेश चन्द्र के मकान से दिनेश चन्द्र वर्मा के मकान तक, सुरेश वर्मा के मकान से सुरेश कुमार तौमर के मकान तक, मुन्नी देवी के मकान से जय प्रकाश के मकान तक, अजय गुप्ता के मकान से जनकसुदा के मकान होते हुये विनोद चतुर्वेदी के मकान तक, पी.सी. सक्सैना के मकान से पी.सी. दुबे के मकान तक तथा निरंजन लाल के मकान से भगवती प्रसाद के मकान तक नाली मरम्मत एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	4151700.00	2978844.75	21.07.2020	31.07.2020	2988957.00	100%
30	46	लोहामण्डी जोन, वार्ड संख्या 46 में सैक्टर-4ए में मकान नम्बर ई.डब्लू.एस. 324 में श्रीमती स्नेहलता के मकान से श्री बालाजी इलेक्ट्रॉनिक तक हॉटमिक्स द्वारा सड़क एवं रामजीलाल के मकान से मकान नम्बर 469 तक हॉटमिक्स कार्य।	811700.00	799524.50	27.05.2019	10.06.2019	790500.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
31	49	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 49, राहुल नगर में अकबर के मकान से हैदर के मकान तक साइड पटरी पर इंटरलॉकिंग फर्श व आर.सी.सी. रोड़ का निर्माण कार्य।	5098700.00	3365142.00	12.03.2020	25.03.2020	3367000.00	100%
32	49	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 49, राहुल नगर में सलीम से सरफराज के मकान तक, मुकेश कुमार से फिरोज के मकान तक, छेदीलाल से अन्नू के मकान तक, भीकम सिंह से मानसिंह के मकान तक, बहादुर पटेल से कन्हैयालाल के मकान तक, छोटू टी.वी. वालों से विजय सिंह के मकान तक तथा रामगोपाल शर्मा से सुलेमान के मकान तक नाली व इंटरलॉकिंग फर्श निर्माण कार्य।	1505800.00	966121.28	15.06.2020	14.07.2020	965000.00	100%
33	49	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 89, हेमा पेट्रोल पम्प से दौजीराम गार्डन तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	4000000.00	2953200.00	03.03.2020	15.03.2020	0.00	10%
34	49	लोहामण्डी वार्ड, कक्ष संख्या 49 में ध्रुव नगर तिराहे से बोदला रोड़ स्थित हेमा पेट्रोल पम्प तक दायीं ओर नाले का निर्माण कार्य।	3768000.00	3095000.00	17.11.2018	16.01.2019	1912100.00	95%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
35	51	हरीपर्वत जोन-1, कक्ष संख्या 51, विजय नगर कॉलोनी में सूर्या अपार्टमेंट मोड़ से बांके पान भण्डार तक नाली एवं साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	683500.00	410715.15	07.03.2020	15.04.2020	422726.00	100%
36	52	हरीपर्वत जोन-1, कक्ष संख्या 52 बृज विहार कॉलोनी में मकान नम्बर 63/93 से दुलीचन्द, गजाधरधाम कॉलोनी मोड़ तक नाली मरम्मत एवं हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1743600.00	1303341.00	28.02.2020	28.03.2020	1174038.00	100%
37	56	हरीपर्वत जोन-1, कक्ष संख्या 56, जसवन्त नगर लोहिया नगर मंगल घंटे वाले से उर्मिला अग्रवाल प्रगति कोचिंग सेंटर तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	1084550.00	810701.13	28.02.2020	28.03.2020	798467.00	100%
38	56	हरीपर्वत जोन-1, कक्ष संख्या 56, जसवन्त की छतरी लोहिया नगर में मंगल घंटे वाले से उर्मिला अग्रवाल, प्रगति कोचिंग सेंटर तक रोड़ साइड पटरी पर इंटरलॉकिंग टाइल्स व नाली मरम्मत कार्य।	1373200.00	796593.32	13.03.2020	11.04.2020	671735.00	100%
39	56	हरीपर्वत जोन-1, कक्ष संख्या 56, गिर्राज इंकलेव मुख्य मार्ग पर नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	1922000.00	1076512.20	16.03.2020	14.04.2020	1087537.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
40	56	हरीपर्वत जोन-1, कक्ष संख्या 56, गिरधर कॉलोनी में मकान नम्बर 23 से मकान नम्बर 27 तक नाली मरम्मत एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	472600.00	269429.26	10.02.2020	10.03.2020	254123.00	100%
41	61	हरीपर्वत जोन-1, कक्ष संख्या 61, सरलाबाग में मकान नम्बर 20 के पास पार्क की बाउण्ड्रीवाल, फुटपाथ, मिट्टी भर्त एवं रंगाई पुताई का कार्य।	816200.00	643981.80	20.03.2020	18.04.2020	652384.00	100%
42	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग गली नम्बर 4 में मकान नम्बर 65 से मकान नम्बर 32 तक, मकान नम्बर 51 से मकान नम्बर 43 तक एवं मकान नम्बर 25 से मकान नम्बर 46 तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1384800.00	1035138.00	28.02.2020	28.03.2020	1046600.00	100%
43	61	हरीपर्वत जोन-1, कक्ष संख्या 61, गोबर्धन पार्क राहुल विहार में मकान नम्बर 49 से मकान नम्बर 146 तक इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	395100.00	236625.39	18.03.2020	16.04.2020	231384.00	100%
44	61	हरीपर्वत जोन-1, कक्ष संख्या 61, सौरभ नगर दयालबाग मकान नम्बर 23 एवं श्री पीतमदास के सामने पार्क एवं फुटपाथ का निर्माण कार्य।	1499900.00	1184771.01	04.03.2020	02.04.2020	1138484.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
45	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग एक्सटेंसन में मकान नम्बर 101 के सामने पार्क के सौन्दर्यीकरण का कार्य।	981100.00	833935.00	14.02.2020	14.03.2020	785369.00	100%
46	61	हरीपर्वत जोन-1, कक्ष संख्या 61, गायत्री विहार रोड़ पहलवान डेरी से गुप्ता जनरल स्टोर तक, राधे ग्रीन के सामने वाली रोड़ पर नाली मरम्मत एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	2014200.00	1505614.50	28.01.2020	26.02.2020	1529783.00	100%
47	61	हरीपर्वत जोन-1, कक्ष संख्या 61, राजदीप इंकलेव फेस-1 की आन्तरिक सड़क का हॉटमिक्स द्वारा सड़क निर्माण कार्य।	542200.00	440374.84	19.06.2020	18.07.2020	438715.00	100%
48	61	हरीपर्वत जोन-1, कक्ष संख्या 61, पुष्पांजलि एक्सटेंसन में मकान नम्बर 1 से मकान नम्बर 28, 27, 44, 50 होते हुये मकान नम्बर 62 तक नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	5281000.00	3168071.90	01.07.2020	29.08.2020	2625706.00	100%
49	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग एक्सटेंसन कॉलोनी की आन्तरिक सड़कों का हॉटमिक्स द्वारा सुधार कार्य।	3195900.00	2397883.77	14.02.2020	14.03.2020	2295607.00	100%
50	61	हरीपर्वत जोन-1, कक्ष संख्या 61, अदनबाग गली नम्बर 3 में मकान नम्बर 48 से मकान नम्बर 38 होते हुये मकान नम्बर 26 तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	775900.00	693111.47	15.06.2020	14.07.2020	692432.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
51	61	हरीपर्वत जोन-1, कक्ष संख्या 61, गोबर्धन पार्क राहुल विहार में श्री मिश्रा जी के मकान से श्री आर. बी. प्रसाद के मकान तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	532900.00	476039.57	15.06.2020	14.07.2020	488917.00	100%
52	69	लोहामण्डी वार्ड, कक्ष संख्या 69 के सैक्टर-3बी में मकान नम्बर 610 गोस्वामी के मकान से मकान नम्बर 602 तक एवं सैक्टर-3बी में मकान नम्बर 500 से मकान नम्बर 509 तक नाली व इंटरलॉकिंग निर्माण कार्य।	681700.00	439287.48	25.02.2020	15.03.2020	466155.00	100%
53	71	हरीपर्वत जोन-1, कक्ष संख्या 71, नगला पदी में चुंगी स्कूल से श्री अशोक कुमार गुप्ता की दुकान तक व श्री महेश शर्मा के मकान से कबाड़े की दुकान तक नाली मरम्मत एवं सी.सी. द्वारा सड़क सुधार कार्य।	2947700.00	2107310.73	28.10.2019	26.12.2019	2219789.00	100%
54	73	लोहामण्डी वार्ड, कक्ष संख्या 73 में गठबन्धन मैरिज होम से मानव उद्यान समिति के कॉर्नर आर.सी.सी. नाल का निर्माण कार्य।	1545200.00	1153337.28	01.02.2020	15.03.2020	1073323.00	100%
55	73	लोहामण्डी वार्ड, कक्ष संख्या 73 के चौपाल गली में टिकू बघेल के मकान से रामवीर सिंह गोले जिला अध्यक्ष के मकान तक नाली व इंटरलॉकिंग निर्माण कार्य।	883500.00	590178.00	12.03.2020	25.03.2020	590000.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
56	73	लोहामण्डी वार्ड, कक्ष संख्या 73, प्रतीक विहार में प्रकाश चन्द्र के मकान से राजू ठेकेदार के मकान तक नाली व इंटरलॉकिंग निर्माण कार्य।	789700.00	521202.25	07.03.2020	21.03.2020	519500.00	100%
57	73	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 73 में चर्च रोड़ पर रिया डेरी से बालाजी कलैक्शन तक आर. सी.सी. नाला एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	3994250.00	2983305.33	04.03.2020	25.03.2020	2464521.00	100%
58	75	लोहामण्डी वार्ड, कक्ष संख्या 75 के सैक्टर-6सी में मकान नम्बर 678 से मकान नम्बर 728 और मकान नम्बर 616 से मकान नम्बर 629 में इंटरलॉकिंग और नाली का निर्माण कार्य।	1336700.00	818194.07	20.02.2020	15.03.2020	845800.00	100%
59	75	लोहामण्डी वार्ड, कक्ष संख्या 75 के सैक्टर-5 में मकान नम्बर 755 से मकान नम्बर 764 तक और मकान नम्बर 523 से मकान नम्बर 532 तक इंटरलॉकिंग व नाली का निर्माण कार्य।	2352900.00	1508679.48	07.03.2019	06.05.2019	1555777.00	100%
60	75	लोहामण्डी वार्ड, कक्ष संख्या 75 के सैक्टर-6सी में मकान नम्बर 744 से मकान नम्बर 757 तक नाली व इंटरलॉकिंग द्वारा सड़क निर्माण कार्य।	659600.00	393847.16	20.02.2020	15.03.2020	374500.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
61	75	लोहामण्डी वार्ड, कक्ष संख्या 75, सैक्टर-9 में मकान नम्बर 168 (सुन्दर सिंह) एवं मकान नम्बर 162 के सामने पार्क का सौन्दर्यीकरण का कार्य।	1152950.00	927894.16	11.02.2020	15.03.2020	977053.00	100%
62	80	लोहामण्डी वार्ड, कक्ष संख्या 80, न्यू राजामण्डी कॉलोनी में डॉ. आदित्य शर्मा के मकान नम्बर 14 से (प्राचीन) ज्वाला देवी मन्दिर तक इंटरलॉकिंग द्वारा साइड पटरी एवं हॉटमिक्स द्वारा सड़क सुधार कार्य।	788000.00	644584.00	19.06.2020	18.07.2020	636882.00	100%
63	80	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 80, मकान नम्बर 39/216 से मकान नम्बर 39/221 तक, मकान नम्बर 39/222 से मुरली मनोहर मन्दिर, मकान नम्बर 39/195 से मकान नम्बर 39/92 तक सीवर लाइन डालने एवं नाली व सी.सी. द्वारा सड़क निर्माण कार्य।	2680300.00	2274234.55	15.06.2020	14.07.2020	2273856.00	100%
64	81	हरीपर्वत जोन-1, कक्ष संख्या 81, कमला नगर सैन्ट्रल बैंक रोड बी-ब्लॉक का साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	3558900.00	2131781.10	23.01.2020	22.03.2020	3111329.00	100%
65	81	हरीपर्वत जोन-1, कक्ष संख्या 81, मुगल रोड कमला नगर ए-ब्लॉक श्री षेखर अग्रवाल आवास से आटा चक्की के सामने मोड तक टूटे नाले का निर्माण एवं साइड पटरी पर इंटरलॉकिंग टाइल्स निर्माण कार्य।	713100.00	578538.03	19.06.2020	18.07.2020	584295.00	100%



क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
66	81	हरीपर्वत जोन, कक्ष संख्या 81, राधा विहार कॉलोनी में मकान नम्बर 68 से मकान नम्बर 73 तक तथा मकान नम्बर 88 व मकान नम्बर 89 वाली गलियों में नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	2381000.00	1488125.00	09.03.2019	07.05.2019	1488868.00	100%
67	82	जोन-3 लोहामण्डी वार्ड, कक्ष संख्या 82, कृष्णाकुंज कॉलोनी में बागथर हाउस 42/140 वीरेन्द्र सिंह के मकान से पार्क एक्सपोर्ट फैक्ट्री तक शकील फैक्ट्री से आगरा मैटल तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	1489350.00	1158416.43	04.03.2020	25.03.2020	1128987.00	100%
68	82	लोहामण्डी वार्ड, कक्ष संख्या 82, रोड़वेज कॉलोनी में अर्पित सारस्वत के मकान से पागलखाने की दीवार तक नाली व इंटरलॉकिंग फर्श निर्माण कार्य।	956800.00	593311.68	26.06.2020	25.07.2020	593110.00	100%
69	82	लोहामण्डी वार्ड, कक्ष संख्या 82, रोड़वेज कॉलोनी में विशाल अग्रवाल के मकान से शिव मन्दिर तक और मुन्ना टेलर से शिव मन्दिर तक नाली व सड़क निर्माण कार्य।	5838800.00	3679027.88	26.06.2020	25.07.2020	2360000.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
70	82	लोहामण्डी वार्ड, कक्ष संख्या 82 के रोड़वेज कॉलोनी में कबीर कुंज में निजाकत अली के मकान से शेखर के मकान तक नाली व सी.सी. द्वारा फर्श निर्माण कार्य।	603400.00	445188.52	20.02.2020	15.03.2020	444440.00	100%
71	82	लोहामण्डी वार्ड, कक्ष संख्या 82 के मोतीकुंज में ऊषा देवी मन्दिर से अक्षय के मकान तक एवं अक्षय के मकान से गौरव के मकान तक एवं ऊषा देवी मन्दिर के चारों तरफ इंटरलॉकिंग का कार्य।	821000.00	493585.20	12.02.2020	15.03.2020	378283.00	100%
72	85	हरीपर्वत जोन-1, कक्ष संख्या 85, नटराजपुरम षुभम इंकलेव में पार्शद आवास वाली गली गेट से मकान नम्बर 17 तक, श्री राकेश गोयल, श्री तुलाराम यादव आवाससे मकान नम्बर बी-55 तक नाली एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1324300.00	780409.99	13.03.2020	11.04.2020	775625.00	100%
73	85	जोन-1 हरीपर्वत वार्ड, कक्ष संख्या 85, कमला नगर कावेरी मन्दिर के पास तिकोने पार्क का सुधार कार्य।	723900.00	570433.20	20.03.2020	18.04.2020	570433.00	100%
74	85	हरीपर्वत जोन-1, कक्ष संख्या 85, गंगेगौरी षिव नगर में श्री गजेन्द्र गौतम आवास के सामने वाली गली में आर.सी.सी. द्वारा नाली एवं इंटरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	2178500.00	1307317.85	16.06.2020	15.07.2020	890464.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
75	85	हरीपर्वत जोन-1, कक्ष संख्या 85, बालाजी नगर मन्दिर चौराहे से षान्ता पैलेस तक नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1495100.00	837405.51	30.01.2020	28.02.2020	673210.00	100%
76	85	हरीपर्वत जोन-1, कक्ष संख्या 85, राधा विहार कॉलोनी में वैष्णो देवी मन्दिर पार्क का सुधार एवं पाथवे का निर्माण कार्य।	985600.00	777638.40	14.02.2020	14.03.2020	776367.00	100%
77	87	हरीपर्वत जोन-1, कक्ष संख्या 87, रेणुकाबाग में श्री कपिल आवास एवं श्री रामबाबू आवास वाली गलियों में हॉटमिक्स द्वारा सड़क सुधार कार्य।	1457500.00	1133643.50	02.05.2020	28.03.2020	1024486.00	100%
78	87	हरीपर्वत जोन-1, कक्ष संख्या 87, वैभव रेजीडेन्सी वेलफेयर कॉलोनी की आन्तरिक सड़कों का हॉटमिक्स द्वारा निर्माण कार्य।	2412800.00	1730460.16	28.02.2020	28.03.2020	1731627.00	100%
79	87	हरीपर्वत जोन-1, कक्ष संख्या 87, ब्रज विहार कॉलोनी वृन्दावन पार्क एक साइड एवं मकान नम्बर 48 से श्री बंगालीमल अग्रवाल होते हुये मकान नम्बर 65ए तक साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा फर्ष निर्माण कार्य।	997600.00	568731.76	10.02.2020	10.03.2020	498327.00	100%
80	87	हरीपर्वत जोन-1, कक्ष संख्या 87, षान्ती नगर में अनुपम ओमेरियन बिल्डिंग के सामने इंटरलॉकिंग टाइल्स द्वारा फर्ष निर्माण कार्य।	738000.00	435493.80	16.03.2020	14.04.2020	448752.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
81	89	लोहामण्डी वार्ड, कक्ष संख्या 89 के विवेकानन्दपुरम में पूर्ण कामेश्वरी देवी मन्दिर से होते हुये मकान नम्बर 36, 76, 65, 80 तक हॉटमिक्स द्वारा सड़क एवं नाली निर्माण कार्य।	4181700.00	3089858.13	29.02.2020	15.03.2020	0.00	0%
82	89	लोहामण्डी वार्ड, कक्ष संख्या 89 नारायण विहार में मकान नम्बर 104 से मकान नम्बर 111 तक, मकान नम्बर 111 से 154 तक एवं मकान नम्बर 127 से मकान नम्बर 119 तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	1498600.00	1109413.58	29.02.2020	15.03.2020	0.00	0%
83	89	लोहामण्डी वार्ड, कक्ष संख्या 89 सैक्टर-13 बी में मकान नम्बर 244, 288, 208, 217 से होते हुये रामगोपाल के मकान तक साइड पटरी पर इंटरलॉकिंग नाली व हॉटमिक्स कार्य।	3022000.00	2216032.60	24.06.2020	25.07.2020	2247597.00	100%
84	89	लोहामण्डी वार्ड, कक्ष संख्या 89, नारायण विहार कॉलोनी में शिव एलिजेन्ट अपार्टमेंट के सामने मकान नम्बर 104 से मकान नम्बर 111 से होते हुये मकान नम्बर 154 तक एवं मकान नम्बर 119 तक लिंक गली व साइड पटरी निर्माण कार्य।	2659700.00	1625076.70	21.02.2020	15.03.2020	806712.00	100%
85	90	हरीपर्वत जोन-1, कक्ष संख्या 90, षिवपुरी में श्री अंकित कक्कड आवास वाली गली में हॉटमिक्स द्वारा निर्माण कार्य।	1206100.00	925922.97	28.02.2020	28.03.2020	924742.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
86	90	हरीपर्वत जोन, कक्ष संख्या 90, न्यू आदर्श नगर में पूर्व पार्श्व श्री प्रकाश चन्द्र अग्रवाल एवं श्री मोहित गुप्ता आवास वाली गली में नाली मरम्मत एवं सीमेंट कंक्रीट द्वारा फर्ष निर्माण कार्य।	646900.00	460075.28	14.02.2020	14.03.2020	434344.00	100%
87	90	हरीपर्वत जोन-1, कक्ष संख्या 90, बल्केष्वर कॉलोनी में पाठक ट्रेवल्स एफ-ब्लॉक से मन्दिर पार्क कौने तक क्षतिग्रस्त सड़क का निर्माण कार्य।	877400.00	500205.74	30.01.2020	28.02.2020	325786.00	100%
88	92	हरीपर्वत जोन-1, कक्ष संख्या 92, बजीरपुरा मुख्य मार्ग से गिहारा बस्ती को जाने वाले मार्ग पर नाली एवं सीमेंट कंक्रीट द्वारा सड़क निर्माण कार्य।	1465200.00	1096409.16	15.02.2020	15.03.2020	1046164.00	100%
89	92	हरीपर्वत जोन-1, कक्ष संख्या 92, नगला बैनी प्रसाद में श्री गुलाब सिंह, श्री षान्ती स्वरूप श्री पदम चन्द वाली गलियों में नाली मरम्मत एवं सीमेंट कंक्रीट द्वारा फर्ष निर्माण कार्य।	413500.00	310083.65	28.01.2020	26.02.2020	309467.00	100%
90	92	हरीपर्वत जोन-1, कक्ष संख्या 92, राष्ट्रीय राजमार्ग-2 बलवन्त लॉज से विजय नगर पुलिस चौकी तक सड़क का चौड़ीकरण कर हॉटमिक्स द्वारा निर्माण कार्य।	2475300.00	1834939.89	14.02.2020	14.03.2020	1872257.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
91	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर टंकी रोड से लक्ष्मीनारायण मन्दिर रोड ई-34 से डी-24 तक सड़क का चौड़ीकरण कर नाली मरम्मत, साइड पटरी पर इंटरलॉकिंग टाइल्स एवं हॉटमिक्स द्वारा सड़क निर्माण कार्य।	2491600.00	1812140.68	28.02.2020	28.03.2020	1849991.00	100%
92	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर ई-ब्लॉक में श्री विकास गर्ग आवास के सामने वाली सड़क, मकान नम्बर ई-321 से मकान नम्बर ई-345 तक नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	1082700.00	702347.49	17.03.2020	15.03.2020	605194.00	100%
93	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर एफ-ब्लॉक राष्ट्रीय राजमार्ग-2 पुराना कविषा मोटर्स वर्कशॉप से एफ-72 सिन्धु भवन होते हुये एफ-161, तेज नगर चौराहा मार्केट रोड तक नाली मरम्मत एवं साइड पटरी पर इंटरलॉकिंग टाइल्स द्वारा निर्माण कार्य।	4981100.00	2939347.11	19.06.2020	18.07.2020	2531685.00	100%

क्र.सं.	वार्ड सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	अनुबन्ध के अनुसार		वित्तीय प्रगति	भौतिक प्रगति
					प्रारम्भ दिनांक	समाप्ति दिनांक		
1	2	3	4	5	6	7	9	10
94	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर एफ-ब्लॉक राष्ट्रीय राजमार्ग-2 पुराना कविषा मोटर्स वर्कशॉप से एफ-72 सिन्धु भवन होते हुये एफ-161, तेज नगर चौराहा मार्केट रोड़ तक सड़क चौड़ीकरण कर हॉटमिक्स द्वारा निर्माण कार्य।	4627000.00	3333753.50	02.05.2020	31.05.2020	3324834.00	100%
95	93	हरीपर्वत जोन-1, कक्ष संख्या 93, कमला नगर ई-ब्लॉक टंकी रोड श्री ज्वैलर्स से पानी की टंकी अग्रसेन डेरी तक साइड पटरी पर इंटरलॉकिंग टाइल्स लगाने का कार्य।	7466200.00	4366980.38	04.02.2020	04.04.2020	4352472.00	100%
96	94	हरीपर्वत जोन-1, कक्ष संख्या 94, चर्च रोड़ स्थित आगरा विकास प्राधिकरण, उपाध्यक्ष आवास से कोठी नम्बर 24 श्री राजनाथ षर्मा आवास तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	334500.00	276598.05	22.01.2020	20.02.2020	276526.00	100%
97	96	हरीपर्वत जोन-1, कक्ष संख्या 96, सूरजभान की बगीची अपार्टमेंट से अपोलो टायर्स रैनबो हॉस्पिटल तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1064000.00	795340.00	28.02.2020	28.03.2020	1022967.00	100%
		<b>योग</b>	<b>175367800.00</b>	<b>120528881.19</b>			<b>104547160.00</b>	

**आगरा नगर निगम, आगरा**  
**14 वां वित्त आयोग के अन्तर्गत कार्यों की सूची (जोन-3 आंशिक व जोन-4)**

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
1	जोन-4 छत्ता कक्ष संख्या-01 काजीपाडा, तेलीपाडा मौहल्ला में भवन संख्या 29/293 से जलील गौरी के मकान होते हुए भवन संख्या 29/276 तक सी0सी0 फर्श निर्माण कार्य।	805500.00	612260.55	CHEETAR SINGH	02-02-20	30-03-20	31-07-20	610063	100%	
2	जोन-4 छत्ता कक्ष संख्या-14 नगला देवजीत में पवन शर्मा के मकान से उदय सिंह कुशवाह के मकान तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	864100.00	689119.75	MOHIT CONSTRUCTION	02-02-20	03-03-20	27-02-20	853903	100%	
3	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-16 सदरभट्टी टीला नन्दराम में राधेलाल के मकान से अम्बेडकर वाटिका तक सी0सी0 फर्श निर्माण कार्य।	928200.00	686682.36	NEW V.N. CONSTRUCTION	04-02-20	03-03-20	31-07-20	682666	100%	
4	जोन-4 छत्ता कक्ष संख्या-17 रतनपुरा रिंग रोड पर खण्डेलवाल कॉलोनी में सी0सी0 फर्श निर्माण, नाली व साइड पटरी पर इन्टर लॉकिंग कार्य।	3227800.00	1969280.78	NEW V.N. CONSTRUCTION	03-02-20	25-03-20		785612	100%	भुगतान अभी शेष है।
5	जोन-4 छत्ता कक्ष संख्या-17 रिंग रोड पर वेदान्ता अपार्टमेन्ट से डॉ0 प्रूर्थी तक इन्टरलॉकिंग फर्श निर्माण कार्य।	994550.00	607868.96	S.K. VIRANI	05-02-20	25-03-20		399000	100%	रनिंग भुगतान हेतु भेजी गयी है।
6	जोन-4 छत्ता कक्ष संख्या-17, मोहनगढ़ वाड़ा में 25/01, 24/01 में नाली मरम्मत व क्रॉस एवं हरीबाबू वाली गली, राकेश के मकान से सूरजभान व अनु विडिओ से अमर चन्द्र के मकान होते हुए भवानी शंकर के मकान तक नाली व सी0सी0 फर्श निर्माण कार्य।	870100.00	616813.89	KHANDELWAL AND KUMAR CONSTRUCTION COMPANY	10-02-20	09-03-20	06-03-20	614565	100%	



क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
7	हरीपर्वत जोन-1, कक्ष संख्या 20, नीम दरवाजा में बसन्त सिनेमा के सामने आन्तरिक गलियों में श्री ईश्वरदास, श्री रवी, श्री बिजेन्द्र सिंह, श्री लक्ष्मी नारायण सागर, श्री भागीरथ जी आदि गलियों में नाली एवं सीमेंट कंक्रीट द्वारा निर्माण कार्य।	996100.00	768092.71	ASHISH CONSTRUCTION	04-03-20	02-04-20	27-07-20	647592	100%	
8	हरीपर्वत जोन-1, कक्ष संख्या 20, नीम दरवाजा में श्री अजय सागर, श्री अतीक, श्री सुभाष, श्री लक्ष्मी नारायण, श्री अजय कुमार, श्री भागीरथ आवास आदि गलियों में नाली एवं सीमेंट कंक्रीट द्वारा निर्माण कार्य।	797900.00	627947.30	CREATIVE CONSTRUCTION	06-03-20	04-04-20	07-07-20	616191	100%	कार्य पूर्ण भुगतान अभी शेष है।
9	हरीपर्वत जोन-1, कक्ष संख्या 20, फ्रीगंज कला भैंरों में श्री सुभाष चन्द्र वाली गली एवं श्री राजू आवास वाली गली में नाली एवं सीमेंट कंक्रीट द्वारा फर्ष निर्माण कार्य।	996200.00	745157.60	CREATIVE CONSTRUCTION	06-03-20	04-04-20	20-08-20	745157	100%	
10	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23 मोहनपुरा में लक्ष्मी नारायण के मकान से ठाकुर जनरल स्टोर तक सी0सी0 फर्ष निर्माण कार्य।	588200.00	557319.50	S.S.G. CONSTRUCTION	06-02-20	25-03-20	21-03-20	613906	100%	
11	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23 मोहनपुरा में राजू अग्रवाल से अजय ठाकुर के मकान होते हुए व अन्नू के मकान तक सी0सी0 फर्ष निर्माण कार्य।	670000.00	634825.00	S.S.G. CONSTRUCTION	08-02-20	25-03-20	21-03-20	673834	100%	
12	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23, मोहनपुरा में सत्यप्रकाश के मकान से महेश के मकान होते हुए जैन के मकान तक साइट पटरी पर इन्टरलॉकिंग फर्ष व नाली निर्माण कार्य।	1286500.00	849218.65	SHERA TILES INT UDHYOG	29-02-20	30-03-20	28-07-20	836777	100%	
13	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23 मोहनपुरा में माधुरी शर्मा के मकान से मानसिंह के मकान तक सी0सी0 फर्ष निर्माण कार्य।	845850.00	661539.29	KHANDELWAL AND KUMAR CONSTRUCTION COMPANY	15-30-20	28-03-20	28-07-20	644323	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
14	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-23, मोहनपुरा में सत्यप्रकाश के मकान से महेश के मकान होते हुए संजय टाल वालों तक व मुख्य मार्ग तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	3028900.00	2206250.76	R.S.K. CONTRACTS	05-03-20	04-04-20	15-07-20	2177049	100%	
15	छत्ता जोन-4 कक्ष संख्या-28 पुरागोवर्धन में गुड्डू के मकान से भारती सिंह के मकान तक व सुरेश के मकान तक नाली एवं इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	999900.00	655934.40	SANTOSH CONSTRUCTION	09-02-20	25-03-20	30-06-20	655934	100%	
16	जोन-4 छत्ता कक्ष संख्या-28 अंजनी विहार में धर्म सिंह के मकान से सुभाष के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	372150.00	258644.25	SAI BUILDERS	07-02-20	25-03-20	31-07-20	250797	100%	
17	जोन-4 छत्ता कक्ष संख्या-28 शिवानी धाम कॉलोनी में कृष्णा कुंज में गेट से मनोज की दुकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	1699300.00	1092310.04	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	15-07-20	1093977	100%	
18	जोन-4 छत्ता कक्ष संख्या-28 मायापुरी से रमेश जादौन के मकान से किरन पाल सिंह नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	788600.00	511564.82	THAKUR JI CONSTRUCTION	06-02-20	05-03-20	02-03-20	508808	100%	
19	जोन-4 छत्ता कक्ष संख्या-28 बजरंग नगर, ओम नगर में प्रवीन शर्मा के मकान से बृजेश यादव के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	999400.00	648610.60	RAM SINGH	31-01-20	01-03-20	28-07-20	630000	100%	
20	जोन-4 छत्ता कक्ष संख्या-28 मायापुरी कुसुम कुंज में बबलू सिकरवार के मकान से गौरव गुप्ता के मकान तक नाली एवं इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	1934200.00	1274057.54	THAKUR JI CONSTRUCTION	29-02-20	30-03-20	30-08-20	1365272	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 3,41,272.00 का होना बाकी है।

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
21	जोन-4 छत्ता कक्ष संख्या-28 अंजनी विहार में कटियार के मकान से संजय के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	777100.00	613986.71	SHISHANT AGRAWAL	12-03-20	11-04-20	31-07-20	666502	100%	
22	जोन-4 छत्ता कक्ष संख्या-28 अंजनी विहार में रामफल शर्मा के मकान से पिन्दु के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	966500.00	763631.65	SHISHANT AGRAWAL	12-03-20	11-04-20	31-07-20	758253	100%	
23	ताजगंज जोन-2 कक्ष संख्या-33 नगला पैमा में बिहारी लाल की चक्की से मुन्ना लाल के मकान तक नाली व इण्टरलॉकिंग कार्य।	4426000.00	3093331.40	SOMENDRA CONSTRUCTION CO.	04.09.19	02.12.19	10-07-20	2633097.33	100%	
24	ताजगंज जोन-2 कक्ष संख्या-33 धांधूपुरा स्थित रंजीत के मकान से राम विलास शर्मा के मकान एवं रतन सिंह चौधरी के मकान से पीतम सिंह के मकान तक, रनवीर सिंह के मकान से गूड्डू के मकान तक तथा मुन्नालाल वाली गली में नाली व इण्टरलॉकिंग का कार्य।	2007450.00	1341980.33	SOMENDRA CONSTRUCTION CO.	13-02-20	13-03-20	31-07-20	1241872	100%	
25	जोन-2 ताजगंज कक्ष संख्या-33 के नगला पैमा में बिहारी लाल की चक्की के सामने से यमुना शमसान तक सी.सी. द्वारा सड़क निर्माण कार्य।	2536700.00	1715823.88	SOMENDRA CONSTRUCTION	16-03-20	25-03-20	31-07-20	1705664	100%	रनिंग भुगतान हो चुका है।
26	जोन-4 छत्ता रकाबगंज वार्ड संख्या-39 में ओल्ड ईदगाह कॉलोनी में मा0 विधायक श्री महेश गोयल जी के कैम्प कार्यालय वाली गली में सी0सी0 फर्श निर्माण कार्य।	1489900.00	1057977.99	NEW V.N. CONSTRUCTION	04-02-20	03-03-20	13-07-20	1057353	100%	कार्य पूर्ण भुगतान अभी शेष है।
27	जोन-4 छत्ता कक्ष संख्या-39 नामनेर में संजय प्रोवीजन स्टोर से 2/255 व बघेल कुंज से मन्दिर तक सी0सी0 फर्श निर्माण कार्य।	995500.00	749611.50	MATA DURGA CONSTRUCTION	05-02-20	24-03-20	28-07-20	498187	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
28	जोन-4 छत्ता कक्ष संख्या-39 नामनेर में कुशलपाल से भवन संख्या 2/129 व हलवाई के मकान से मन्दिर तक सी.सी. फर्श निर्माण कार्य।	554700.00	438046.59	SHANU KHAN	16-02-20	25-03-20	20-08-20	432449	100%	कार्य पूर्ण भुगतान अभी शेष है।
29	छत्ता जोन-4 कक्ष संख्या-39, नामनेर में भवन संख्या 2/188 से वर्मा जी के मकान से भवन संख्या 2/184 तक सी0सी0 फर्श निर्माण कार्य।	563200.00	444815.36	SHANU KHAN	15-02-20	25-03-20	19-08-20	443052	100%	कार्य पूर्ण भुगतान अभी शेष है।
30	जोन-4 छत्ता कक्ष संख्या-39 पुराना कुतलपुर में प्रेमबाबू के मकान से 32/38 पी.सी. शर्मा के मकान से गिराज जी के मकान होते हुए महेश शर्मा के मकान तक इन्टरलॉकिंग फर्श निर्माण कार्य।	395000.00	262240.50	KORWAL ENTERPRISE S	17-03-20	30-03-20	31-07-20	210424	100%	
31	जोन-4 छत्ता कक्ष संख्या-39 ईदगाह कुतलपुर में मकान नम्बर 34/268 से रामरतन के मकान होते हुए रंगोलाला के मकान तक सी0सी0 फर्श निर्माण कार्य।	774300.00	619440.00	M.K. CONSTRUCTION	12-03-20	30-03-20	31-07-20	477982	100%	
32	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-39, नामनेर में मनीष बाल्मीक के मकान से जगदीश के मकान से मधु के मकान होते हुए निहाल के मकान तक सी0सी0 पैच निर्माण कार्य।	366700.00	265820.83	R.S. CONSTRUCTION	29-02-20	30-03-20			100%	भुगतान अभी शेष है।
33	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-39 कुतलपुर में अजय के मकान से 32/120 मनोज ठाकुर के मकान तक इन्टरलॉकिंग फर्श निर्माण कार्य।	1104500.00	703345.60	SHARMA CONSTRUCTION	29-02-20	30-03-20	31-07-20	689101	100%	
34	जोन-4 छत्ता कक्ष संख्या-39, नामनेर में हनुमान मन्दिर के सामने पंकज जनरल स्टोर से अवधेश अग्रवाल के मकान तक सी0सी0 फर्श निर्माण कार्य।	702300.00	557134.59	ATUL CONTRACTOR AND SUPPLIERS	21-03-20	20-04-20	30-06-20	549804	100%	कार्य पूर्ण भुगतान अभी शेष है।

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
35	छत्ता जोन कक्ष संख्या-39 (नामनेर) में अटल आदर्श नवीन मौहल्ला योजना के अन्तर्गत ईदगाह नगरिया (नामनेर) कटघर में सी.सी. फर्श व नाली निर्माण कार्य।	4998700.00	3615559.71	A.K. CONSTRUCTION	09-03-19	08-05-19		2920058	100%	
36	जोन-4 छत्ता कक्ष संख्या-40 बालूगंज चन्द्रप्रभु जैन मन्दिर से निर्मल सदन होते हुए रकाबगंज थाना तक सी0सी0 फर्श निर्माण कार्य।	1290100.00	906424.26	LAVANYA AND COMPANY	06-02-20	05-03-20	12-06-20	904108	100%	
37	छत्ता जोन-4 कक्ष संख्या-40 बालूगंज में आलोक शर्मा के मकान से राजेश अग्रवाल के मकान तक एवं राजकुमार खेड़ा (पूर्व पार्श्व) वाली गली में सी0सी0 फर्श का निर्माण कार्य।	2220300.00	1578855.33	ASHISH CONSTRUCTION	01-03-20	30-03-20	31-07-20	620736	100%	रनिंग भुगतान हो चुका है।
38	जोन-4 छत्ता रकाबगंज वार्ड कक्ष संख्या-40 टीला बालूगंज सोनकर बस्ती (खटीक समाज) सुरेश के मकान से बैनीसिंह स्कूल तक एवं लिंक गलियों में नाली एवं इन्टरलॉकिंग फर्श निर्माण कार्य।	3355000.00	2013335.50	MATA DURGA CONSTRUCTION	16-03-20	15-04-20	31-07-20	2009332	100%	रनिंग भुगतान हो चुका है। 2 फाइनल भुगतान धनांक रू0 10,09,332.00 का होना है।
39	छत्ता जोन-4 रकाबगंज वार्ड कक्ष संख्या-40 बालूगंज रोड बैकुण्ठी देवी स्कूल के सामने वल्लभ नगर जैन कॉलोनी के जैन मन्दिर होते हुए पुष्प विला तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	234450.00	219656.21	SAMRADDHI NIRMAN PVT LTD	05-03-20	04-04-20	15-06-20	199478	100%	
40	जोन-04 रकाबगंज वार्ड कक्ष संख्या-40, बालूगंज में करियप्पा रोड का हॉटमिक्स द्वारा सड़क सुधार कार्य।	6346000.00	4956860.60	SAMRADDHI NIRMAN PVT LTD	06-06-20	05-07-20	31-07-20	4109540	100%	
41	छत्ता जोन-4 कक्ष संख्या-42 शोभा नगर में रामवीर सिसौदिया फार्म हाउस से मन्दिर के पीछे तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	1486600.00	938044.60	SHRI SIYARAM JI ASSOCIATES	07-02-20	25-03-20	18-06-20	933157	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
42	जोन-4 छत्ता कक्ष संख्या-42 पवन विहार, प्रेम नगर में पप्पू के मकान से सर्वेश देवी के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	412150.00	286444.25	SAI BUILDERS	05-02-20	25-03-20	10-06-20	263749	100%	
43	जोन-4 छत्ता कक्ष संख्या 42 शोभा नगर में सिसौदिया फार्म हाउस से जोन्स मेरी स्कूल तक नाली एवं इन्टर लॉकिंग फर्श का निर्माण कार्य।	915900.00	606966.93	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	20-03-20	605717	100%	
44	छत्ता जोन-4 कक्ष संख्या-42 भगवती बाग, पवन बिहार में अजीत गुप्ता के मकान से चिरंजी लाल के मकान तक नाली व इन्टरलॉकिंग फर्श का निर्माण कार्य।	837100.00	554746.17	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	20-03-20	556710	100%	
45	जोन-4 छत्ता, कक्ष संख्या-42 भगवती बाग में राजेश गोस्वामी के घर से खेतपाल बघेल के घर तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	646300.00	423261.87	K.C. CONSTRUCTION AND SUPPLIERS	29-02-20	28-03-20	15-07-20	423000	100%	
46	जोन-4 छत्ता, कक्ष संख्या-42 भगवती बाग वीरो के मकान से सेठानी के मकान तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	526750.00	347180.93	SHRI SHIRDI SAI CONSTRUCTION	11-03-20	10-04-20	15-07-20	347000	100%	
47	जोन-4 छत्ता, कक्ष संख्या-42 भगवती बाग बाल्मीक बस्ती में रवि प्रोविजन स्टोर से नवाव सिंह व जितेन्द्र से राम सिंह, सुनील के मकान से बलराम के मकान तक नाली व इन्टरलॉकिंग फर्श निर्माण कार्य।	603300.00	452535.33	YASH CONSTRUCTION	12-03-20	11-04-20	16-06-20	452535	100%	
48	ताजगंज जोन-2 कक्ष संख्या-44 के क्रान्तकारी वासुदेव स्कूल से स्वाति धमार्थ होम्योपैथिक तक नाली व इण्टरलॉकिंग का कार्य।	829000.00	548300.60	SHANTI ASSOCIATE	01-03-20	31-03-20	10-07-20	546734	100%	
49	ताजगंज जोन-2 कक्ष संख्या-44 संजय नगर श्री रवि के मकान से सुभाष चन्द्रमोहान, राजू एवं बाल्मीकि गली में शिवराम वाली गली में नाली व इण्टरलॉकिंग कार्य।	612650.00	397714.40	ALIYA CONSTRUCTION	10-06-20	10-07-20	31-07-20	395058	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
50	ताजगंज जोन-2 कक्ष संख्या-44 गुडहई आनन्द गुप्ता से अरबाज के मकान एवं पानी की टंकी तक इण्टरलॉकिंग एवं नाली मरम्मत कार्य।	638800.00	414583.20	ALIYA CONSTRUCTION	10-06-20	10-07-20	10-07-20	395920	100%	
51	जोन-2 ताजगंज कक्ष संख्या-44 के कटरा फुलैल की आन्तरिक गलियों में इण्टरलॉकिंग निर्माण कार्य।	2698050.00	1664427.05	BHARADUJ BUILDERS	24-06-20	24-07-20	31-07-20		100%	
52	छत्ता जोन-4 कक्ष संख्या-50 नुनिहाई सब्जी मण्डी में प्रशान्त इलेक्ट्रिक से मन्दिर तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	973100.00	604489.72	S.K. VIRANI	05-02-20	25-03-20		423800	90%	
53	जोन-4 छत्ता कक्ष संख्या-50 सीता नगर में राजवीर के मकान से बंगाली बाबू के मकान तक व बढेराम राठौर से मुरारी तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	851000.00	528641.20	S.K. VIRANI	05-02-20	25-03-20	30-09-20	515216	100%	कार्य पूर्ण भुगतान अभी शेष है।
54	जोन-4 छत्ता कक्ष संख्या-50 नुनिहाई में रामद्वार मन्दिर से बाई की बगीची तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	941250.00	584704.50	S.K. VIRANI	05-02-20	25-03-20	15-09-20	584704	100%	कार्य पूर्ण भुगतान अभी शेष है।
55	छत्ता जोन-4 कक्ष संख्या-50 रामनगर में दिनेश, ओपी शर्मा, बृजपाल शाह व कीर्ति बघेल वाली गलियों में इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	849350.00	544603.22	S.K. VIRANI	05-02-20	25-03-20	30-10-20	549101	100%	कार्य पूर्ण भुगतान अभी शेष है।
56	छत्ता जोन कक्ष संख्या-50 (सीता नगर) में अटल आदर्श नवीन मौहल्ला योजना के अन्तर्गत खटीकपाड़ा (नुनिहाई) की विभिन्न गलियों में सी. सी. फर्श व नाली का निर्माण कार्य।	4983300.00	3608905.86	BHAGWAT SWARUP KATIYAR	09-03-19	08-05-19	31-07-20	3553905	100%	रनिंग भुगतान हो चुका है।
57	जोन-4 छत्ता कक्ष संख्या-50 व 66 चीनी का रोजा से आर्यन उद्योग तक व राधा किशन मन्दिर तक नाली व इण्टरलॉकिंग फर्श निर्माण कार्य।	3470500.00	2082647.05	S.K. VIRANI	15-03-20	14-04-20	31-07-20		90%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
58	छत्ता जोन-4 कक्ष संख्या-54 ट्रांस यमुना कॉलोनी में चिन्नु बैकरी से अम्बे हॉस्पिटल तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	987900.00	772537.80	MUNNALAL GUPTA CONTRACTOR	15-02-20	25-03-20	15-07-20	775007	100%	
59	जोन-4 छत्ता कक्ष संख्या-54, ट्रांस यमुना फेस-2 में डॉ0 मनोज जैन से सिद्ध बाबा मार्केट तक व श्री लालधर डेरी तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	898900.00	702310.57	MUNNALAL GUPTA CONTRACTOR	15-02-20	25-03-20	28-07-20	713787	100%	
60	छत्ता जोन-4 कक्ष संख्या-54 ट्रांस यमुना फेस-2 ई-ब्लॉक में ई-67 मीरा सदन से देवी के मन्दिर होते हुए जैन मन्दिर तक इन्टरलॉकिंग फर्श व नाली निर्माण कार्य।	996800.00	675730.72	ASHISH CONSTRUCTION	04-02-20	03-03-20	20-06-20	787359	100%	
61	छत्ता जोन-4 कक्ष संख्या-55 शाहदरा लोधी बस्ती में भूदेव के मकान से माता रानी के मन्दिर चौक तक एवं धर्मदेव के मकान से रतन सिंह के मकान तक नाली व सी0सी0 फर्श निर्माण कार्य।	2646500.00	1859695.55	THAKUR JI CONSTRUCTION	21-03-20	20-04-20	20-12-20	1852044	100%	रनिंग भुगतान हो चुका है द्वितीय भुगतान धनांक रू0 4,05,044.00 का होना है।
62	छत्ता जोन-4 कक्ष संख्या-55 छलेसर में सुनेरी लाल के मकान से ज्ञान के मकान तक नाली एवं सी0सी0 द्वारा सड़क का निर्माण कार्य।	1093250.00	871866.88	MOHIT CONSTRUCTION	07-03-20	30-03-20	15-07-20	864131	100%	
63	छत्ता जोन-4 कक्ष संख्या-55 आर.जे. स्टेट पीलाखार शाहदरा में गणेश टैन्ट हाउस से बाँबी के मकान तक नाली व पुलिया एवं इन्टरलॉकिंग टाइल्स द्वारा फर्श का निर्माण कार्य।	992450.00	652734.37	THAKUR JI CONSTRUCTION	29-02-20	30-03-20	31-07-20	655766	100%	
64	ताजगंज जोन-2 कक्ष संख्या-57 के गोरव स्वीट से उखर्वा रोड पर सेनिक नगर पुलिया तक क्षतिग्रस्त मार्गो पर हॉटमिक्स द्वारा पैच मरम्मत का कार्य।	415945.60	398335.00	SHREE RAM CONSTRUCTION	30-11-19	06-12-19	10-07-20	273000	100%	



क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
65	जोन-2 ताजगंज कक्ष संख्या-57 के प्रेम नगर स्थित कृपाशंकर गुप्ता वाली गली एवं साइड गलियों में नाली व इण्टरलॉकिंग कार्य।	2287000.00	1493182.30	SHREE NATH JI DEVLOPERS	16-06-20	16-07-20		1370000	95%	रनिंग भुगतान हो चुका है।
66	छत्ता जोन कक्ष संख्या-58 गुलाब नगर में मुरारी लाल के मकान से संजय हलवाई तक आर.सी.सी. सड़क का निर्माण कार्य।	1499700.00	1184613.03	HARSH CONSTRUCT ION	10-02-20	25-03-20	17-03-20	1267276	100%	
67	छत्ता जोन कक्ष संख्या-58 गुलाब नगर में गायत्री बिल्डिंग मैटेरियल से सुन्दर दिवाकर आटा चक्की तक आर.सी.सी. सड़क का निर्माण कार्य।	1498000.00	1168290.20	HARSH CONSTRUCT ION	10-02-20	25-03-20	16-03-20	1184042	100%	
68	जोन-4 छत्ता कक्ष संख्या-58 शम्भू नगर नरायच में टीटू की दुकान से रामसिंह के मकान होते हुए अनिल सोलंकी के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	998250.00	628997.33	SHRI RAM CONSTRUCT ION	04-02-20	03-03-20	10-07-20	627835	100%	
69	जोन-4 छत्ता कक्ष संख्या-59 महावीर नगर में जसवीर के मकान से जोन्स मेरी स्कूल तक नाली मरम्मत व इण्टरलॉकिंग सड़क का निर्माण कार्य। (पूर्व आगणन धनांक रू0 14,21,800+2,74,317.79 =1696117.79 पूर्व निविदा धनांक रू0 9,2,5307.44+1,78,526.02 = 11,03,833.46)	1696117.79	1103833.46	THAKUR JI CONSTRUCT ION	06-02-20	25-03-20	15-11-20	1092588	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 2,39,588.00 का होना बाकी है। दि0 30.12.20
70	छत्ता जोन-4 कक्ष संख्या-59 महावीर नगर, ऊषा नगर में फौजी के मकान से विजेन्द्र यादव के मकान तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	964100.00	638909.07	THAKUR JI CONSTRUCT ION	06-02-20	25-03-20	30-10-20	665379	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 1,55,736.00 का होना है। दि0 30.12.20
71	छत्ता जोन-4 कक्ष संख्या-59 बालाजी नगर, महावीर नगर में उदल सिंह देव स्वरूप के मकान तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	901650.00	582916.73	SHRI SIYARAM JI ASSOCIATES	07-02-20	06-03-20	10-07-20	582916	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
72	जोन-4 छत्ता कक्ष संख्या 59 श्री नगर में विशम्भर के मकान से नरेश चन्द्र के मकान तक नाली व साइड पटरी पर इन्टरलॉकिंग व हॉटमिक्स द्वारा सड़क निर्माण कार्य।	3229000.00	2411740.10	SAMRADDHI NIRMAN PVT LTD	05-03-20	04-04-20	10-07-20	2411700	100%	
73	जोन-4 छत्ता कक्ष संख्या-59 महावीर नगर में बृजमोहन त्यागी के मकान से रामवीर के मकान तक नाली मरम्मत व इन्टरलॉकिंग सड़क का निर्माण कार्य।	7665500.00	4844596.00	SUSHIL KUMAR SINGHAL	20-03-20	20-04-20	31-07-20	4841524	100%	
74	जोन-2 ताजगंज कक्ष संख्या-62 के बिल्लोचपुरा में राजेश डेरी वाली गली में ओम प्रकाश बिल्डिंग मैटेरियल दुकान की गली, फाटक के अन्दर गली में सी.सी. द्वारा निर्माण कार्य।	605900.00	428824.00	L.H. & COMPANY	16-07-20	31-07-20	31-08-20	423037	100%	कार्य पूर्ण भुगतान अभी शेष है।
75	ताजगंज जोन-2 कक्ष संख्या-62 के तेलीपाड़ा में डॉ. टी.सी. राठौर वाली गली व तुलसी देवी से बरकत तक सी.सी. रोड कार्य।	618000.00	428583.00	NEMI CHAND AND COMPANY	06-02-20	06-03-20	31-07-20		100%	भुगतान अभी शेष है।
76	ताजगंज जोन-2 कक्ष संख्या-62 के चौक इन्दारा में पप्पू की दुकान से प्रताप सिंह के मकान तक नाली मरम्मत एवं सी0सी0 द्वारा सड़क निर्माण कार्य।	807250.00	566770.23	NEMI CHAND AND COMPANY	06-02-20	06-03-20	31-07-20	565485	100%	
77	ताजगंज जोन-2 कक्ष संख्या-62 के पाकटोला में सत्यवीर सिंह से पाण्डे जी की दुकान तक सी.सी. रोड निर्माण कार्य।	731450.00	534031.65	ALIYA CONSTRUCTION	07-02-20	07-03-20	10-07-20	534031	100%	
78	जोन-2 ताजगंज कक्ष संख्या-62 तेलीपाड़ा में महावीर पान वाले से शरापत अली के मकान तक एवं क्षेत्रीय धर्मशाला से यशपाल के मकान सी.सी. निर्माण कार्य।	974150.00	808544.50	JAGDAMBA CONSTRUCTION	16-06-20	16-07-20	31-07-20	807956	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
79	जोन-2 ताजगंज कक्ष संख्या-62 शहीद नगर कोल्हाई में इरशाद के मकान से इलयाश तक चौराहे से हबीब खॉ एवं कल्लू भाई से फर्श के मकान तक सी.सी. निर्माण कार्य।	1575900.00	1216279.62	SUBHASH CHAND SHARMA	16-06-20	16-07-20	21-12-20	1205704	100%	कार्य पूर्ण भुगतान अभी शेष है।
80	जोन-2 ताजगंज कक्ष संख्या-62 के दीवान जी मौहल्ला में सुनीता के मकान से केशवदेव के मकान तक साइड गलियों में सी.सी. निर्माण कार्य।	1898800.00	1424289.88	NEW V.N. CONSTRUCTION	25-07-20	24-08-20	26-11-20	1418343	100%	कार्य पूर्ण भुगतान अभी शेष है। दि० 04.01.20
81	जोन-4 छत्ता कक्ष संख्या-64 बेलनगंज में गर्ग पेन्ट हाउस से डा० पारिक होम्योपैथिक सेन्टर तक इण्टरलॉकिंग फर्श का निर्माण कार्य।	473600.00	303056.64	SHRI SHIRDI SAI CONSTRUCTION	12-02-20	25-03-20	28-02-20	299949	100%	
82	जोन-4 छत्ता कक्ष संख्या-64, बेलनगंज सूरजभान के निकट बैनी सिंह छोले वाले की दुकान से 6/133 वारे जी के मकान तक सी०सी० फर्श निर्माण कार्य।	482500.00	378762.50	SAI BUILDERS	08-02-20	25-03-20	28-07-20	348595	100%	
83	जोन-4 छत्ता, कक्ष संख्या-64 उमरिया वाली गली में क्राउन प्लाजा बिल्डिंग से धनेश्वर महादेव मन्दिर तक व दाऊदयाल सिंघल के मकान से हरीश जैन के मकान तक सी०सी० फर्श व नाली मरम्मत कार्य।	920250.00	679972.73	KHANDELWAL AND KUMAR CONSTRUCTION COMPANY	10-02-20	09-03-20	10-07-20	679680	100%	
84	जोन-4 छत्ता कक्ष संख्या-64 एत्माददौला को जाने वाले मार्ग स्ट्रैची ब्रिज से बेलनगंज चौराहा होते हुए यमुना किनारा रोड तक दोनों ओर साइड पटरी पर इण्टरलॉकिंग लगाने का कार्य।	2387550.00	1408893.26	MATA DURGA CONSTRUCTION	16-03-20	30-03-20	10-07-20	1395000	100%	
85	छत्ता जोन-4 कक्ष संख्या-64 नाव वाली गली पथवारी मन्दिर के पास प्रमोद गुप्ता के मकान से कैलादेवी के मन्दिर व फूलचन्द वाली गली में सी०सी० फर्श का निर्माण कार्य।	670900.00	516660.09	M.S. CONSTRUCTION AND SUPPLIERS	18-03-20	17-04-20		515768	100%	भुगतान हेतु पत्रावली अग्रसारित

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
86	छत्ता जोन कक्ष संख्या-65 घड़ी चांदनी सुशील नगर में दयाराम की दुकान से मनीष के मकान तक व कप्तान के मकान चौक सिंह तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क निर्माण कार्य।	920600.00	607688.06	ABHISHEK SHARMA	07-02-20	25-03-20	10-07-20	605657	100%	
87	जोन-4 छत्ता कक्ष संख्या-65 घड़ी चाँदनी में रत्न सिंह के मकान से नरेश के मकान तक नाली एवं इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	603500.00	386179.65	SHRI SHIRDI SAI CONSTRUCTION	11-03-20	10-04-20	12-06-20	389719	100%	
88	जोन-4 छत्ता कक्ष संख्या-66 हनुमान नगर में राजेन्द्र प्रसाद दरोगा से नितिन तक सोनू ठाकुर तक गली को ऊँचा कर नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	1994000.00	1417933.40	SATYENDRA PRATAP SINGH	18-02-20	17-04-20	28-07-20	1421970	100%	
89	जोन-4 छत्ता कक्ष संख्या-66 हनुमान नगर में लोकेन्द्र के मकान से बी.एन. इंजीनियर तक नाली व इण्टरलॉकिंग टाईल्स द्वारा सड़क का निर्माण कार्य।	990700.00	663868.07	ABHISHEK SHARMA	07-02-20	25-03-20	30-06-20	663868	100%	
90	ताजगंज जोन-2 कक्ष संख्या-97 के नीति बाग मुख्य मार्ग पर राजीव नगर में क्षतिग्रस्त मार्गों पर हॉटमिक्स द्वारा पैच मरम्मत का कार्य।	302849.60	290320.00	SHREE RAM CONSTRUCTION	30-11-19	06-12-19	10-07-20	288000	100%	
91	ताजगंज जोन-2 कक्ष संख्या-70 मधुनगर में सतपाल सिंह मंगी लाल तक नाली व इण्टरलॉकिंग कार्य।	676150.00	453088.12	M.S. CONSTRUCTION & SUPPLIERS	19-02-20	19-03-20	10-07-20	451640	100%	
92	ताजगंज जोन-2 कक्ष संख्या-70 रघुवीर भारद्वाज, ओम प्रकाश, पप्पू चाहर वाली गली में नाली व इण्टरलॉकिंग कार्य।	849250.00	564156.78	JINNU CONTRACTOR	14-02-20	14-03-20	10-07-20	560900	100%	
93	ताजगंज जोन-2 कक्ष संख्या-70 मधुनगर में श्री कर्मवीर एवं श्री नरेन्द्र, धमेन्द्र तोमर वाली गली में नाली इण्टरलॉकिंग कार्य।	973000.00	627487.70	PATIRAM CONTRACTOR	05-02-20	05-03-20	15-07-20	627480	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
94	ताजगंज जोन-2 कक्ष संख्या-70 मधुनगर में पंकज के मकान, त्रिवेणी इण्टर कॉलेज एवं जगदीप दुग्गल के मकान के समीप नाली व इण्टरलॉकिंग कार्य।	917800.00	618732.00	SANTOSH CONSTRUCTION	02-02-20	03-03-20	15-07-20	618000	100%	
95	जोन-2 ताजगंज कक्ष संख्या-70 ग्वालियर रोड स्थित अम्बेडकर वाटिका से ताल फिरोज खॉ मोड पर श्याम बिल्डिंग मैटेरियल तक सड़क के दोनों ओर साइड पटरी पर इण्टरलॉकिंग एवं हॉटमिक्स द्वारा सड़क निर्माण कार्य।	3098150.00	2200306.13	R.S.K. CONTRACTS	06-03-20	25-03-20	10-07-20	2200000	100%	
96	जोन-2 ताजगंज कक्ष संख्या-70 मधुनगर महरिया इण्टर नेशनल पब्लिक स्कूल से श्री चाहर के ऑफिस के मोड के समीप तक सड़क की साइड पटरियों पर इण्टरलॉकिंग कार्य।	3509600.00	2127168.56	SHISHANT AGARWAL	16-03-20	30-03-20	28-07-20	2072530	100%	
97	जोन-2 ताजगंज कक्ष संख्या-70 मधुनगर टोनी वाटर प्लांट के पीछे गली में नाली व इण्टरलॉकिंग कार्य।	960000.00	599904.00	PATIRAM CONSTRUCTION	16-03-20	25-03-20	15-07-20	599900	100%	
98	ताजगंज जोन-2 कक्ष सं0-72 के अटल विकास नवीन मौहल्ला नगला अरहर में नाली व इण्टरलॉकिंग कार्य।	7742000.00	4938621.80	SOMENDRA CONSTRUCTION CO.	07-03-19	05-05-19	31-07-20	3388383	100%	
99	ताजगंज जोन-2 कक्ष संख्या-72 के नौपुरा में पानी की टंकी से अमर सिंह एवं भरोसी राम, मुन्ना लाल वाली गली में नाली व इण्टरलॉकिंग कार्य।	1276900.00	860825.70	SOMENDRA CONSTRUCTION CO.	13-02-20	13-03-20	15-07-20	617900	100%	
100	ताजगंज जोन-2 कक्ष संख्या-72 के नगला मेवाती में हारून के मकान से शकूर साहब के मकान एवं पार्क के चारों तरफ की सड़क व नाली व इण्टरलॉकिंग कार्य।	1510950.00	959938.30	SHANTI ASSOCIATE	06-02-20	06-03-20	15-07-20	956132	100%	
101	जोन-2 ताजगंज कक्ष संख्या-72 के बसई में सिंह डेन्टल क्लीनिक वाली गली में इण्टरलॉकिंग कार्य।	520950.00	333460.10	K.C. CONSTRUCTION & SUPPLIERS	12-03-20	25-03-20	15-07-20	333400	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
102	जोन-2 ताजगंज कक्ष संख्या-72 के नौपुरा में श्री भान सिंह के मकान से कन्हैया के मकान के समीप नली व इण्टरलॉकिंग कार्य।	1490500.00	987903.40	SOMENDRA CONSTRUCTION	19-03-20	18-04-20	30-08-20	981163	100%	रनिंग भुगतान हो चुका है। द्वितीय अन्तिम भुगतान धनांक रु0 3,01,844.00 का होना है।
103	जोन-2 ताजगंज कक्ष संख्या-72 के ताजनगरी फेस-1 में तिकोनिया पार्क के पास राजीव ठाकुर के मकान से अशोक एवं जादौन के मकान तक साइड गलियों में सी.सी. द्वारा निर्माण कार्य।	5262400.00	3466869.12	SUSHIL KUMAR SINGHAL	20-03-20	19-04-20	26-11-20	3462240	100%	रनिंग भुगतान हो चुका है। द्वितीय अन्तिम भुगतान धनांक रु0 5,76,864.00 का होना है।
104	ताजगंज जोन-2 कक्ष संख्या-78 के इन्द्रा पुरम रोड पर बृज डेली नीड्स से 100 फुटा रोड तक क्षतिग्रस्त मार्ग पर हॉटमिक्स द्वारा पैच मरम्मत का कार्य।	493272.75	471912.50	SHREE RAM CONSTRUCTION	30-11-19	06-12-19	10-07-20	469000	100%	
105	ताजगंज जोन-2 कक्ष संख्या-78 के बाग राजपुर में मोहन बाबू से पी.सी.एल. स्कूल होते हुए रमाकान्त के मकान तक नाली व इण्टरलॉकिंग कार्य।	1898800.00	1228463.10	BHARADUAJ BUILDERS	03-02-20	03-03-20	15-07-20	1025800	100%	
106	ताजगंज जोन-2 कक्ष संख्या-78 के शमसाबाद रोड जी.के. पेट्रोल पम्प से कोठी नं0-84 बैंक कॉलोनी में सी.सी. द्वारा मार्ग का निर्माण कार्य।	3396800.00	2324567.10	SHANTI ASSOCIATE	06-02-20	06-03-20	10-07-20	2280000	100%	
107	जोन-2 ताजगंज कक्ष संख्या-78 के सेक्टर-4 विभव नगर में कोठी नं0-31 से पार्क के चारो तरफ होते हुए नजीर अहमद तक साइड पटरी पर इण्टरलॉकिंग कार्य।	1869950.00	1130945.76	SHARMA CONSTRUCTION	06-03-20	25-03-20	10-07-20	1125762	100%	
108	जोन-2 ताजगंज कक्ष संख्या-78 कष्णा वाटिका कॉलोनी से 100 फुटा रोड तक सी.सी. द्वारा निर्माण कार्य।	4469400.00	3003463.00	SUSHIL KUMAR SINGHAL	20-03-20	19-04-20		3002998	100%	रनिंग भुगतान हो चुका है तृतीय भुगतान धनांक रु0 31,405.00 का होना है।
109	जोन-2 ताजगंज कक्ष संख्या-78 में राजपुर चुंगी चौराहे से फूल सैय्यद चौराहे तक हॉटमिक्स द्वारा सड़क सुधार कार्य।	5162200.00	3726592.18	SAMRIDHI NIRMAD P.LTD.	03-03-20	05-03-20	10-07-20	4007030	100%	

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
110	छत्ता जोन-4 कक्ष संख्या-79 बांस दरवाजा में गाँधी प्याऊ से भगत जी परचूनी की दुकान तक नाली व आर.सी.सी. सड़क का निर्माण कार्य।	2594400.00	2126110.80	BHARDWAJ BUILDERS	04-02-20	03-04-20	01-03-20	2005972	100%	
111	जोन-4 छत्ता कक्ष संख्या-83 बघेल बस्ती में भूप सिंह व गेंदालाल वाली गली में नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	823450.00	542406.52	THAKUR JI CONSTRUCTION	06-02-20	25-03-20	13-03-20	542406	100%	
112	जोन-4 छत्ता कक्ष संख्या-83 बघेल बस्ती में योगेश के मकान से दया शंकर के मकान तक नाली व इण्टरलॉकिंग सड़क का निर्माण कार्य।	916700.00	580912.79	SWASTIK DEVELOPERS AND COMPANY	08-02-20	25-03-20	10-07-20	580000	100%	
113	छत्ता जोन, कक्ष संख्या-83, शंकर नगर में श्री पप्पू वाली गली व ज्ञान ज्योति स्कूल वाली गली में नाली एवं इण्टरलॉकिंग टाइल्स द्वारा सड़क निर्माण कार्य।	903600.00	581647.32	SWASTIK DEVELOPERS AND COMPANY	08-02-20	25-03-20	10-07-20	581000	100%	
114	ताजगंज जोन-2 कक्ष संख्या-88 के मुरली नगर में प्रेमवती के मकान से फतेहाबाद रोड तक एवं राजेश दीक्षित के मकान से मन्दिर तक सी0सी0 निर्माण कार्य।	960600.00	711236.10	ALIYA CONSTRUCTION	07-02-20	07-03-20			10%	स्थल परिवर्तन होना है इसलिए कार्य बन्द है
115	ताजगंज जोन-2 कक्ष संख्या-88 के गुम्मट तिराहे के पास से अमर राठौर के घर तक सी0सी0 निर्माण कार्य।	933500.00	700593.40	ALIYA CONSTRUCTION	04-07-20	03-08-20		698240	100%	भुगतान अभी शेष है। दि0 18.12.20
116	जोन-2 ताजगंज कक्ष संख्या-88 के नगला महादेव में राकेश कुशवाह से रस्सो हलवाई एवं सूरज से सुरेश चन्द्र तक सी.सी. निर्माण कार्य।	555800.00	416905.58	K.C. CONSTRUCTION & SUPPLIERS	06-03-20	25-03-25	24-06-20	414831	100%	
117	जोन-4 छत्ता कोतवाली वार्ड कक्ष संख्या-91 चिस्ती खाना, प्याऊ वाली गली एवं लिंक गलियों में सी0सी0 फर्श निर्माण कार्य।	2507500.00	2086240.00	MATA DURGA CONSTRUCTION	16-03-20	15-04-20	14-08-20	2083332	100%	रनिंग भुगतान हो चुका है। 2 फाइनल भुगतान धनांक रु0 8,66,114.00 का होना है।

क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
118	जोन-04 छत्ता, कोतवाली वार्ड कक्ष संख्या-91, नई बस्ती, छत्ता राजाकाशी एवं लिंक गलियों में सी0सी0 फर्श निर्माण कार्य।	2185700.00	1736101.51	JINNU CONTRACTOR	01-07-20	28-07-20	30-09-20	1733492	100%	रनिंग भुगतान हो चुका है। फाइनल भुगतान धनांक रू0 5,38,428.00 का होना है।
119	जोन-4 छत्ता कोतवाली वार्ड कक्ष संख्या-95 नाज की खिड़की में पवन पान वालों से मुरली पण्डित जी के घर तक, सतीश के मकान से 18/106 ई एवं 18/393 से 18/391 तक सी0सी0 फर्श निर्माण कार्य।	411950.00	306861.56	R.S. CONSTRUCTION	17-03-20	30-03-20	03-09-20	232159	100%	कार्य पूर्ण भुगतान अभी शेष है।
120	जोन-4 कोतवाली वार्ड कक्ष संख्या-95 तिलक बाजार से पाय चौकी होते हुए धूलियागंज चौराहे तक सी0सी0 फर्श निर्माण कार्य।	3717800.00	2779055.50	MANU CONSTRUCTION COMPANY	08-06-20	30-07-20		2757765	100%	रनिंग भुगतान हो चुका है। द्वितीय भुगतान धनांक रू0 13,35,621.00 का होना बाकी है।
121	ताजगंज जोन, कक्ष संख्या 97 के गौबर चौकी तुलसी नगर मुन्ना लाल, सरवन, सोनू, रामहेत, गुलाब सिंह एवं साइड गलियों में नाली एवं इण्टरलॉकिंग कार्य।	3666000.00	2338541.40	SOMENDRA CONSTRUCTION CO.	07-03-19	04-06-19	10-07-20	2338000	100%	
122	ताजगंज जोन-2 कक्ष संख्या-97 के नीति बाग स्थित मुख्य मार्ग गीतोजलि क्लीनिक से हाउस नं0-91 एम0आई0 बेग के मकान तक हॉटमिक्स द्वारा सड़क निर्माण कार्य।	1346300.00	1060749.77	G.G. INRATECH	20-02-20	21-03-20	10-07-20	984900	100%	
123	ताजगंज जोन-2 कक्ष संख्या-97 के गोबर चौकी कच्ची सराय में हरी सिंह राठौर के मकान से नवाब सिंह, बंगाली वाली गली हुई गलियों में नाली व इण्टरलॉकिंग कार्य।	1946550.00	1236929.10	SHANTI ASSOCIATE	06-02-20	06-03-20	10-07-20	1176900	100%	
124	जोन-2 ताजगंज कक्ष संख्या-97 जे.पी. रेजीडेन्सी में हॉटमिक्स द्वारा सड़क निर्माण कार्य।	2136200.00	1547249.66	R.S.K. CONTRACTS	12-03-20	25-03-20	10-07-20	1547000	100%	
125	जोन-2 ताजगंज कक्ष संख्या-97 के नीतिबाग कॉलोनी में कोठी न0-52 से तिराहे तक डॉ आर. के. शर्मा जी वाली गली में इण्टरलॉकिंग कार्य।	995200.00	601001.28	BHARADUAJ BUILDERS	16-03-20	30-03-20	10-07-20	652098	100%	



क्र.सं.	कार्य का नाम	आगणन धनराशि	निविदा धनराशि	फर्म का नाम	प्रारम्भ दिनांक	समाप्ति दिनांक	कार्य पूर्ण करने की	वित्तीय प्रगति	भौतिक प्रगति	अभ्युक्ति
126	जोन-2 ताजगंज कक्ष संख्या-98 शकील भाई से एस0एन0 अस्थाना के मकान तक चौक तक नाली मरम्मत व इण्टरलॉकिंग कार्य।	910150.00	704274.07	MARUTI ASSOCIATES	16-06-20	16-07-20		158383	40%	रनिंग भुगतान हो चुका है। स्थल पर गंगाजल की लाइन डाले जाने के कारण कार्य रुका हुआ है।
127	जोन-2 ताजगंज कक्ष संख्या-98 के तुलसी चबूतरा 28 क्वाटर बाल्मीकि वाटिका से अशोक, संजू खर्रे से राजू के मकान तक नाली मरम्मत व सी.सी. द्वारा सड़क निर्माण कार्य।	995150.00	777212.15	P.D. KUMAR CONSTRUCTION	25-07-20	24-08-20	24-08-20	775039	100%	
128	छत्ता जोन के अन्तर्गत कुबेरपुर सॉलिड वेस्ट मैनेजमेंट प्लाण्ट को जाने वाले मार्ग पर सुधा प्रोपर्टीज से एच.एम. फूड फैक्ट्री के समीप कैनरा बैंक ए.टी.एम. तक मार्ग का आर.सी.सी. द्वारा सड़क सुधार कार्य।	11292000.00	7641296.40	A.K. CONSTRUCTION	22-02-20	30-03-20		6838000	100%	रनिंग भुगतान हो चुका है।
	<b>योग</b>	<b>213678536</b>	<b>148330251</b>					<b>134485615</b>		

## कार्यालय, नगर आयुक्त, नगर निगम, आगरा

पत्रांक:- 36/D/M.F.7/20-21

दिनांक:- 16/2/2021

## आदेश

नेशनल वलीन एयर प्रोग्राम (एन०सी०ए०पी०) के अन्तर्गत वायु प्रदूषण को नियंत्रित किया जाने हेतु नगर निगम आगरा की 05 अदद गैकेनिकल रोड स्वीपिंग मशीनों का संचालन संचालन रूट चार्ट के अनुसार रात्रि 10:00 बजे से प्रातः 06:00 बजे तक कराया जाना सुनिश्चित किया जाये।

1. Ashok Leyland- 19 Ton, BS-VI चैरिस गाउण्टेड 6.5 घनमीटर क्षमता का गैकेनिकल स्ट्रीट स्वीपर-MH2020-T/R-0070U (Ch.No.-MB1A9DHD5LRCE9085) (मशीन नं०-1)

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी० प्रति घन्टा तथा वाहन का एवरेज-16 लीटर प्रति घन्टा
- पानी की सुविधा है-1800 लीटर क्षमता

क्र० सं०	गार्ग का नाम	गार्ग का प्रारम्भ होने का नाम/समय	गार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी०) वन साइड
1	शिवन्दरा चौराहे से बोदला गारुति स्टेट चौराहे तक	शिवन्दरा चौराहे से (रात्रि 10:00 बजे से)	बोदला गारुति स्टेट चौराहे तक (रात्रि 11:30 बजे तक)	9.0	18.0	4.2
2	बोदला गारुति स्टेट चौराहे से शिवन्दरा चौराहे तक	बोदला गारुति स्टेट चौराहे से (रात्रि 11:30 बजे से)	शिवन्दरा चौराहे तक (रात्रि 01:30 बजे तक)	9.0	18.0	4.2
3	गारुति स्टेट से एग०जी० रोड-2 होते हुए कोटी मीना बाजार तक	गारुति स्टेट से (रात्रि 01:30 बजे से)	कोटी मीना बाजार तक (रात्रि 02:30 बजे तक)	8.5	16.0	3.2
4	कोटी मीना बाजार से एग०जी० रोड-2 होते हुए गारुति स्टेट तक	कोटी मीना बाजार से (रात्रि 02:30 बजे से)	गारुति स्टेट (रात्रि 03:30 बजे तक)	8.5	16.0	3.2
5	कोटी मीना बाजार से आइ०डी०एच० होते हुए पचवुईयाँ चौराहे तक	कोटी मीना बाजार से (रात्रि 03:30 बजे से)	पचवुईयाँ चौराहे तक (प्रातः 04:15 बजे तक)	7.5	15.0	1.5
6	पचवुईयाँ चौराहे से आइ०डी०एच० होते हुए कोटी मीना बाजार	पचवुईयाँ चौराहे से (प्रातः 04:15 बजे से)	कोटी मीना बाजार तक (प्रातः 05:00 बजे तक)	7.5	15.0	1.5
7	पचवुईयाँ चौराहे से एग०जी० रोड (सुभाष पार्क) तक	पचवुईयाँ चौराहे से (प्रातः 05:00 बजे से)	एग०जी० रोड (सुभाष पार्क) तक (प्रातः 05:30 बजे तक)	7.5	15.0	0.5
8	एग०जी० रोड (सुभाष पार्क) से पचवुईयाँ चौराहे तक	एग०जी० रोड (सुभाष पार्क) से (प्रातः 05:30 बजे से)	पचवुईयाँ चौराहे तक (प्रातः 06:00 बजे तक)	7.5	15.0	0.5
						18.8

2. Ashok Leyland- 19 Ton, BS-VI चैरिस गाउण्टेड 6.5 घनमीटर क्षमता का गैकेनिकल स्ट्रीट स्वीपर- MH2020-T/R-0072U (Ch.No.-MB1A9DHD1LRCE9410) (मशीन नं०-2)

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी० प्रति घन्टा तथा वाहन का एवरेज-16 लीटर प्रति घन्टा
- पानी की सुविधा है-1800 लीटर क्षमता

क्र० सं०	गार्ग का नाम	गार्ग का प्रारम्भ होने का नाम/समय	गार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी०) वन साइड
1	एग०जी० रोड (दोनों डिवाइडर एवं साइड पट्टी सहित)	गगवान टॉकीज से (रात्रि 10:00 बजे से)	नगर निगम चौराहे तक (रात्रि 10:45 बजे तक)	10.5	21.0	1.0
2		नगर निगम चौराहे से (रात्रि 10:45 बजे से)	गगवान टॉकीज तक (रात्रि 11:30 बजे तक)	10.5	21.0	1.0

क्रमशः-.....2



सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम/समय	मार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी) वन साइड
3	एम०जी० रोड (दोनों डिवाइडर एवं साइड पट्टी सहित)	नगर निगम चौराहे से (रात्रि 11:30 बजे से)	रेन्ट जॉन्स कॉलेज चौराहे तक (रात्रि 12:15 बजे तक)	10.5	21.0	1.3
4		रेन्ट जॉन्स कॉलेज चौराहे से (रात्रि 12:15 बजे से)	नगर निगम चौराहे तक (रात्रि 01:30 बजे तक)	10.5	21.0	1.3
5		रेन्ट जॉन्स कॉलेज चौराहे से (रात्रि 01:30 बजे से)	ढाकरान क्रॉसिंग तक (रात्रि 02:15 बजे तक)	10.5	21.0	2.0
6		ढाकरान क्रॉसिंग से (रात्रि 02:15 बजे से)	रेन्ट जॉन्स कॉलेज चौराहे तक (रात्रि 03:00 बजे तक)	10.5	21.0	2.0
7		ढाकरान क्रॉसिंग से (रात्रि 03:00 बजे से)	प्रताप पुरा चौराहे तक (रात्रि: 03:45 बजे तक)	10.5	21.0	1.5
8		प्रताप पुरा चौराहे से (रात्रि: 03:45 बजे से)	ढाकरान क्रॉसिंग तक (प्रातः 04:30 बजे तक)	10.5	21.0	1.5
9	प्रताप पुरा चौराहे से अजित नगर गेट तक	प्रताप पुरा चौराहे से (प्रातः 04:30 बजे से)	अजित नगर गेट तक (प्रातः 05:15 बजे तक)	9.0	18.0	3.0
10	अजित नगर गेट से प्रताप पुरा चौराहे तक	अजित नगर गेट से (प्रातः 05:15 बजे से)	प्रताप पुरा चौराहे तक (प्रातः 06:00 बजे तक)	9.0	18.0	3.0
						17.6

### 3. ट्रक माउन्टेड मैकेनिकल रोड स्वीपिंग मशीन-UP83T-4230 (मशीन नं०-3)

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05-10 किमी० प्रति घन्टा तथा वाहन का एवरेज-16 लीटर प्रति घन्टा
- पानी की सुविधा है-1200 लीटर क्षमता

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम/समय	मार्ग के अन्त होने का नाम/समय	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी) वन साइड
1	गारुति स्टेट बोदला चौराहे से विचपुरी तक	गारुति स्टेट बोदला चौराहे से (रात्रि 10:00 बजे से)	विचपुरी तक (रात्रि 11:30 बजे तक)	7.0	14.0	5.0
2	विचपुरी से गारुति स्टेट बोदला चौराहे तक	विचपुरी से (रात्रि 11:30 बजे से)	गारुति स्टेट बोदला चौराहे तक (रात्रि 01:00 बजे तक)	7.0	14.0	5.0
3	हरीपर्वत चौराहे से मानसिक चिकित्सालय होते हुए गुरु के ताल तक	हरीपर्वत चौराहे से (रात्रि 01:00 बजे से)	गुरु के ताल तक (रात्रि 02:30 बजे तक)	7.5	15.0	4.2
4	गुरु के ताल से मानसिक चिकित्सालय होते हुए हरीपर्वत चौराहे तक	गुरु के ताल से (रात्रि 02:30 बजे से)	हरीपर्वत चौराहे तक (रात्रि 04:00 बजे तक)	7.5	15.0	4.2
5	गुरु के ताल होते हुए होटल भावना क्लार्क से करवुंज होते हुए कारगिल पेट्रोल पम्प तक एवं आवास विकास के मुख्य मार्ग	गुरु के ताल होते हुए होटल भावना क्लार्क से (रात्रि 04:00 बजे से)	करवुंज होते हुए कारगिल पेट्रोल पम्प तक एवं आवास विकास के मुख्य मार्ग (प्रातः 05:00 बजे तक)	5.0	10.0	4.0
6	आवास विकास के मुख्य मार्ग एवं करवुंज होते हुए कारगिल पेट्रोल पम्प से गुरु के ताल होते हुए होटल भावना क्लार्क तक	आवास विकास के मुख्य मार्ग एवं करवुंज होते हुए कारगिल पेट्रोल पम्प से (प्रातः 05:00 बजे से)	गुरु के ताल होते हुए होटल भावना क्लार्क तक (प्रातः 06:00 बजे तक)	5.0	10.0	4.0
						26.4

**4. ASHOK LEYLAND DOST CNG BS-4 चैरिस गाजण्टेड रोड स्वीपिंग मशीन-UP80AG-1205 (मशीन नं०-4)**

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी० प्रति घन्टा तथा वाहन का एक्वेज-10 लीटर प्रति घन्टा
- पानी की सुविधा है-100 लीटर क्षमता

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम	मार्ग के अन्त होने का नाम	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी०) वन साइड
1	वाटर क्लर्स चौराहे से यमुना किन्नारा मार्ग से लाल किल्ला से शमशानघाट होते हुए पुरानी गण्डी तक	वाटर क्लर्स चौराहे से (रात्रि 10:00 बजे से)	पुरानी गण्डी तक (प्रातः 12:00 बजे तक)	12.0	25.0	7.0
2	पुरानी गण्डी से शमशानघाट होते हुए लाल किल्ला से यमुना किन्नारा मार्ग होते हुए वाटर क्लर्स चौराहे तक	पुरानी गण्डी तक (प्रातः 12:00 बजे तक)	वाटर क्लर्स चौराहे से (रात्रि 02:00 बजे से)	12.0	25.0	7.0
3	पुरानी गण्डी से टी०डी०आइ० गौल तक	पुरानी गण्डी तक (प्रातः 02:00 बजे तक)	टी०डी०आइ० गौल तक (रात्रि 03:00 बजे से)	12.0	25.0	3.0
4	टी०डी०आइ० गौल से पुरानी गण्डी तक	टी०डी०आइ० गौल से (रात्रि 03:00 बजे से)	पुरानी गण्डी तक (प्रातः 04:00 बजे तक)	12.0	25.0	3.0
5	टी०डी०आइ० गौल से पार्श्वनाथ पंचवटी तक (होटल डबल टी वाई हिल्टन)	टी०डी०आइ० गौल से (रात्रि 04:00 बजे से)	पार्श्वनाथ पंचवटी तक (प्रातः 05:00 बजे तक)	12.0	25.0	1.5
6	पार्श्वनाथ पंचवटी (होटल डबल टी वाई हिल्टन) से टी०डी०आइ० गौल तक	पार्श्वनाथ पंचवटी से (प्रातः 05:00 बजे से)	टी०डी०आइ० गौल तक (प्रातः 06:00 बजे तक)	12.0	25.0	1.5
						23

**5. RHINO Power Sweeper RD160 सैल्फ प्रोपेल्ड गिनी रोड स्वीपिंग मशीन (मशीन नं०-5)**

- मशीन चलने का समय- रात्रि 10:00 बजे से प्रातः 06:00 बजे तक
- कार्य करते समय वाहन की स्पीड-05 किमी० प्रति घन्टा तथा वाहन का एक्वेज-10 लीटर प्रति घन्टा
- पानी की सुविधा नहीं है।

क्र० सं०	मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम	मार्ग के अन्त होने का नाम	चौड़ाई सिंगल रोड (मीटर)	चौड़ाई डबल रोड (डिवाइडर को छोड़ कर) (मीटर)	कुल दूरी (किमी०) वन साइड
1	खन्दारी चौराहे से मऊ रोड होते हुए मंगलम स्टेट से 100 फुटा रोड तक	खन्दारी चौराहे से (रात्रि 10:00 बजे से)	मंगलम स्टेट 100 फुटा रोड तक (रात्रि 11:00 बजे तक)	7.0	14.0	2.5
2	100 फुटा रोड होते हुए मंगलम स्टेट से मऊ रोड होते हुए खन्दारी चौराहे तक	मंगलम स्टेट 100 फुटा रोड से (रात्रि 11:00 बजे से)	खन्दारी चौराहे तक (रात्रि 12:00 बजे तक)	7.0	14.0	2.5
3	खन्दारी चौराहे से होम साइंस संस्थान होते हुए दीवानी चौराहे एवं मन्जू गैडिकल से चर्च रोड एवं भरतपुर हाऊस तक, आर०वी०एस० चौराहे से स्पीड क्लर लैव तक होम साइंस संस्थान होते हुए खन्दारी चौराहे तक	खन्दारी चौराहे से (रात्रि 12:00 बजे से)	स्पीड क्लर लैव तक (रात्रि 01:30 बजे तक)	7.0	14.0	3.8
4	स्पीड क्लर लैव से आर०वी०एस० चौराहे तक, भरतपुर हाऊस से मन्जू गैडिकल से चर्च रोड एवं दीवानी चौराहे से	स्पीड क्लर लैव से (रात्रि 01:30 बजे से)	खन्दारी चौराहे तक (रात्रि 03:00 बजे तक)	7.0	14.0	3.8



मार्ग का नाम	मार्ग का प्रारम्भ होने का नाम	मार्ग में अन्त होने का नाम	चौड़ाई रिगल रोड (मीटर)	चौड़ाई टवल रोड (डिपार्चर को छोड़ कर) (मीटर)	कुल दूरी (किमी) गल साइट	
5	हॉली पब्लिक स्कूल से गावना स्टेट एवं रपेरा टावर तक, शिवनन्दरा	हॉली पब्लिक स्कूल से (रात्रि: 03:00 बजे से)	रपेरा टावर तक (रात्रि 03:30 बजे तक)	4.5	9.0	0.9
6	रपेरा टावर एवं गावना स्टेट से हॉली पब्लिक स्कूल	रपेरा टावर से (रात्रि 03:30 बजे से)	हॉली पब्लिक स्कूल तक (प्रातः 04:00 बजे तक)	4.5	9.0	0.9
7	सूररादन से सेंट पीटर्स होते हुए हरीपर्वत चौराहे तक	सूररादन से (प्रातः 04:00 बजे से)	सेंट पीटर्स होते हुए हरीपर्वत चौराहे तक (प्रातः 05:00 बजे तक)	8.0	15.0	1.6
8	हरीपर्वत चौराहे से सेंट पीटर्स होते हुए सूररादन तक	हरीपर्वत चौराहे से (प्रातः 05:00 बजे से)	सेंट पीटर्स होते हुए सूररादन तक (प्रातः 06:00 बजे तक)	8.0	15.0	1.6
						17.6

उपरोक्तानुसार समस्त जैड0एस0ओ0 अपने से सम्बन्धित क्षेत्रों में रोड स्वीपिंग मशीनों द्वारा किये जाने वाले कार्यों का नियमित पर्यवेक्षण करेंगे तथा सम्बन्धित क्षेत्र की रोड स्वीपिंग मशीन की लॉगबुक का सत्यापन करेंगे। मशीनों को पानी उपलब्ध कराने एवं तकनीकी कार्यों का दायित्व श्री अनूप सूद, अवर अभियन्ता (तकनीकी) का होगा।

(निखिल टीकाराम फुंडे)  
नगर आयुक्त,  
नगर निगम आगरा

प्रतिलिपि:-

1. अवर नगर आयुक्त (द्वय)।
2. मुख्य अभियन्ता (वि0/याँ0) को अनुपालनार्थ।
3. कर्मशाला प्रभारी को अनुपालनार्थ एवं प्रभावी पर्यवेक्षण हेतु।
4. समस्त जैड0एस0ओ0/अवर अभियन्ता (तकनीकी) श्री अनूप सूद को अनुपालनार्थ।

*N*  
*16/02/24*  
(निखिल टीकाराम फुंडे)  
नगर आयुक्त,  
नगर निगम आगरा

## **RD1.11 Improvement of infrastructure for decongestion of road**

Under Agra Smart City Limited's Junction Improvement (Civil Works) project, work has been carried out at the junctions given below

Work executed – footpath, kerbstone, junction beautification, median, drains, etc. in and about 500m from the radius of the junction.

Sl.No.	List of Junctions
1	Sai ka takia
2	Babu jagjeevan ram chowk (Near Howard Park Plaza)
3	Hari Parvat
4	St. John's
5	Bodhla junction
6	Bijli Ghar
7	Comissionary Chowk
8	TDI junction

क्र.सं.	पौधारोपण हेतु चयनित स्थल का नाम	पौधों की संख्या	अवर अभियन्ता का नाम	जियो टैगिंग	लॉगीट्यूट	लैटीट्यूट
1	2	3	4	5	6	7
1	सैक्टर-7 में मकान नम्बर 1995 के सामने पार्क	60	Smt Poonam Kumari	Yes	27.1995	77.9665
2	सैक्टर-7 में मकान नम्बर 1149 के सामने पार्क	60	Smt Poonam Kumari	Yes	27.1967	77.9627
3	सैक्टर-9 में आगरा मेडीसिटी के सामने पार्क	61	Smt Poonam Kumari	Yes	27.2035	77.9549
4	सैक्टर-16वीं में मकान नम्बर 572 के सामने पार्क	42	Smt Poonam Kumari	Yes	27.2083	77.9690
5	आ0वि0का0 म0नं0-1302 के पास सैक्टर-7 पार्क	190	Smt Poonam Kumari	Yes	27.1984	77.9640
6	आ0वि0का0 म0नं0-727 व 728 के पास पार्क	100	Smt Poonam Kumari	Yes	27.1981	77.9624
7	आ0वि0का0 सैक्टर-7 म0नं0-2010 पार्क	60	Smt Poonam Kumari	Yes	27.1986	77.9666
8	आ0वि0 सैक्टर-6डी म0नं0-117 पार्क	50	Smt Poonam Kumari	Yes	27.1979	77.9610
9	आ0वि0 सैक्टर-5 म0नं0-380 के पास पार्क	70	Smt Poonam Kumari	Yes	27.1976	77.9574
10	आ0वि0 सैक्टर-9 म0नं0-162 के पास पार्क	90	Smt Poonam Kumari	Yes	27.1986	77.9666
11	आ0वि0 सैक्टर-10 म0नं0-376 के पास पार्क	80	Smt Poonam Kumari	Yes	27.2016	77.9591
12	आ0वि0 सैक्टर-1 म0नं0-459 के पास पार्क	90	Smt Poonam Kumari	Yes	27.1921	77.9627
13	आ0वि0 सैक्टर-1 म0नं0-285 के पास पार्क	50	Smt Poonam Kumari	Yes	27.1924	77.9631
14	आ0वि0 सैक्टर-1 मिनर्वा पब्लिक स्कूल के पास पार्क	80	Smt Poonam Kumari	Yes	27.1925	77.9610
15	आ0वि0 सैक्टर-1 म0नं0-1042 के पास पार्क	45	Smt Poonam Kumari	Yes	27.1931	77.9603
16	आ0वि0 सैक्टर-3वीं में म0नं0-643 के पास पार्क	45	Smt Poonam Kumari	Yes	27.1942	77.9630
17	आ0वि0 सैक्टर-3 में म0नं0-283 के पास पार्क	30	Smt Poonam Kumari	Yes	27.1938	77.9641
18	आ0वि0 सैक्टर-3वीं में म0नं0-570 के पास पार्क	30	Smt Poonam Kumari	Yes	27.1929	77.9629
19	आ0वि0 सैक्टर-1 में मकान नं0-44/338 सुभाष पुरम पार्क	55	Smt Poonam Kumari	Yes	27.1899	77.9622
20	आ0वि0 सैक्टर-4वीं (अंजनी हॉस्पिटल के पास) पार्क	200	Smt Poonam Kumari	Yes	27.1944	77.9667
21	आ0वि0 सैक्टर-3 म0नं0-277 के पास पार्क	35	Smt Poonam Kumari	Yes	27.1938	77.9655
22	आ0वि0 सैक्टर-16ए म0नं0-527 के पास पार्क	200	Smt Poonam Kumari	Yes	27.2088	77.9627
23	आ0वि0 सैक्टर-16ए प्लॉट एरिया पार्क	170	Smt Poonam Kumari	Yes	27.2093	77.9577
24	आ0वि0 सैक्टर-13वीं म0नं0-295 पार्क	100	Smt Poonam Kumari	Yes	27.2077	77.9546
25	आ0वि0 सैक्टर-13वीं म0नं0-227 पार्क	30	Smt Poonam Kumari	Yes	27.2071	77.9549
26	आ0वि0 सैक्टर-14 म0नं0-534 पार्क	34	Smt Poonam Kumari	Yes	27.2068	77.9592
27	आ0वि0 सैक्टर-11 कमला दुवे पार्क	200	Smt Poonam Kumari	Yes	27.2033	77.9649
28	आ0वि0 सैक्टर-4 689 के पास पार्क	50	Smt Poonam Kumari	Yes	27.1918	77.9658
29	आ0वि0 सैक्टर-4ए म0नं0-464 पार्क	180	Smt Poonam Kumari	Yes	27.1921	77.9658
30	आ0वि0 सैक्टर-12डी म0नं0-552 पार्क	40	Smt Poonam Kumari	Yes	27.1976	77.9689
31	आ0वि0 सैक्टर-12वीं म0नं0-383 पार्क	150	Smt Poonam Kumari	Yes	27.1990	77.9684
32	आ0वि0 सैक्टर-8 म0नं0-770 पार्क	180	Smt Poonam Kumari	Yes	27.1973	77.9698
33	आ0वि0 सैक्टर-8 म0नं0-649 के पास पार्क	170	Smt Poonam Kumari	Yes	27.1974	77.9686
34	आ0वि0 सैक्टर-8 म0नं0-137 पार्क	60	Smt Poonam Kumari	Yes	27.1999	77.9609
35	आ0वि0 सैक्टर-8 म0नं0-452 पार्क	90	Smt Poonam Kumari	Yes	27.1981	77.9692
36	आ0वि0 सैक्टर-8 म0नं0-978 पार्क	70	Smt Poonam Kumari	Yes	27.1965	77.9733
37	ताल फिरोज खॉ	200	Sri Akashdeep	Yes	27.1380	78.0044
38	सी0ओ0डी0	200	Sri Akashdeep	Yes	27.1345	77.9995
39	चावली	800	Sri Akashdeep	Yes	27.1351	77.9970
40	अर्जुन नगर	500	Sri Akashdeep	Yes	27.1652	77.9810
41	सराय मलूक चन्द	200	Sri Akashdeep	Yes	27.1216	78.0041
42	उखरा रोड़	200	Sri Akashdeep	Yes	27.1403	78.0260
43	हार्डट्रोजन स्टाफ क्वार्टर	200	Sri Akashdeep	Yes	27.1379	78.0080
44	ताजगंज ग्वालियर रोड छावनी की रिक्त भूमि राजपुर चुंगी के पास छावनी	1500	Sri Akashdeep	Yes	27.1375	78.0060



क्र.सं.	पौधारोपण हेतु चयनित स्थल का नाम	पौधों की संख्या	अवर अभियन्ता का नाम	जियो टेमिंग	लॉगीटयूट	लेटीटयूट
1	2	3	4	5	6	7
45	ट्रेनिंग यूनिट (छावनी विभाग द्वारा रिक्त भूमि हेतु एन.ओ.सी. अपेक्षित है)	10000	Sri Akashdeep	Yes	27.1363	78.0076
46	सरयूधाम कॉलोनी कमला नगर	500	Sri Indrajeet	Yes	27.2162	78.0137
47	ओ-ब्लॉक कर्मयोगी पार्क	200	Sri Indrajeet	Yes	27.2260	78.0236
48	वाई-ब्लॉक कर्मयोगी पार्क	50	Sri Indrajeet	Yes	27.2242	78.0279
49	कर्मयोगी आई-ब्लॉक पानी की टंकी के सामने वाला पार्क	200	Sri Indrajeet	Yes	27.2298	78.0263
50	अवधेशपुरी पार्क	100	Sri Indrajeet	Yes	27.2250	78.0210
51	शान्ती नगर पार्क	100	Sri Indrajeet	Yes	27.2260	78.0186
52	मुगल रोड़ रश्मि नगर से दयालबाग	600	Sri Indrajeet	Yes	27.2249	78.0171
53	अदनबाग पार्क	50	Sri Indrajeet	Yes	27.2274	78.0068
54	अदनबाग एक्सटेंसन पार्क	100	Sri Indrajeet	Yes	27.2293	78.0003
55	फ्रेण्ड्स विहार पार्क	50	Sri Indrajeet	Yes	27.2331	78.0011
56	सरलाबाग पार्क	100	Sri Indrajeet	Yes	27.2267	78.0037
57	लॉयर्स कॉलोनी पार्क	100	Sri Indrajeet	Yes	27.2161	77.9964
58	मास्टर प्लान रोड़	100	Sri Indrajeet	Yes	27.2020	77.9950
59	बल्केश्वर रोड़ अनुराग नगर से मनोहरपुर तक	300	Sri Indrajeet	Yes	27.2269	78.0297
60	टूलिप अपार्टमेंट से अतुल फार्म हाउस तक	275	Sri Indrajeet	Yes	27.2363	78.0017
61	गौशाला परिक्षेत्र में रिक्त स्थल गाटा संख्या-1292	2000	Sri KK Mathur	Yes	27.2331	78.0398
62	शंकरगढ़ की पुलिया से पृथ्वीनाथ फाटक तक	200	Sri Pawan Kumar	Yes	27.1756	77.9719
63	इन्द्रपुरम कालोनी मुख्य मार्ग	100	Sri Pawan Kumar	Yes	27.1738	77.9861
64	केदार नगर मैन एवं कुछ ब्लॉकों में	150	Sri Pawan Kumar	Yes	27.1797	77.9748
65	माखति स्टेट रोड़ पर अवधपुरी चौराहे तक	150	Sri Pawan Kumar	Yes	27.1828	77.9666
66	बिचपुरी 100 फुटा से अलबतिया तक	200	Sri Pawan Kumar	Yes	27.1806	77.9544
67	शंकरगढ़ पुलिया से अलबतिया तक	200	Sri Pawan Kumar	Yes	27.1806	77.9548
68	साकेत कालोनी चौराहे से शाहगंज रोड़ तक	150	Sri Pawan Kumar	Yes	27.1819	77.9861
69	पंचकुईयां चौराहे से तहसील रोड़ पर	100	Sri Pawan Kumar	Yes	27.1982	77.9688
70	पंचकुईयां से शाहगंज रोड़ तक	150	Sri Pawan Kumar	Yes	27.1810	77.9965
71	आलोक नगर रोड़ से टीघर्स कालोनी तक।	60	Sri Pawan Kumar	Yes	27.1848	77.9835
72	जयपुर हाउस पुलिस चौकी से ए.डी.ए. आफिस तक	100	Sri Pawan Kumar	Yes	27.1869	77.9864
73	पाण्डव नगर कालोनी में	100	Sri Pawan Kumar	Yes	27.1833	77.9778
74	बोदला विनय नगर पार्क	35	Sri Pawan Kumar	Yes	27.1836	77.9663
75	बोदला विनय नगर दुर्गा मंदिर	20	Sri Pawan Kumar	Yes	27.1843	77.9653
76	बोदला श्रमा एन्क्लेव	25	Sri Pawan Kumar	Yes	27.1977	77.9937
77	अवधपुरी कालोनी	25	Sri Pawan Kumar	Yes	27.1782	77.9550
78	बोदला अवधपुरी पार्क	30	Sri Pawan Kumar	Yes	27.1783	77.9565
79	जवाहरपुरम बोदला	20	Sri Pawan Kumar	Yes	27.1791	77.9669
80	नीलगिरी पार्क	25	Sri Pawan Kumar	Yes	27.1783	77.9565
81	विजय विहार पार्क	20	Sri Pawan Kumar	Yes	27.1793	77.9664
82	अवध पार्क	30	Sri Pawan Kumar	Yes	27.1790	77.9551
83	शिवाजी नगर	35	Sri Pawan Kumar	Yes	27.1814	77.9798
84	फ्रेण्ड्स कालोनी	30	Sri Pawan Kumar	Yes	27.1793	77.9807
85	साकेत कालोनी पार्क	25	Sri Pawan Kumar	Yes	27.1816	77.9829
86	न्यू शाहगंज कालोनी	20	Sri Pawan Kumar	Yes	27.1805	77.9857
87	बी-ब्लॉक जनता क्वार्टर	25	Sri Pawan Kumar	Yes	27.1761	77.9722
88	बी-ब्लॉक केदार नगर	30	Sri Pawan Kumar	Yes	27.1759	77.9715



क्र.सं.	पौधारोपण हेतु चयनित स्थल का नाम	पौधों की संख्या	अवर अभियन्ता का नाम	जियो टैगिंग	लॉगीट्यूट	लेटीट्यूट
1	2	3	4	5	6	7
89	बी-ब्लॉक पानी की टंकी केदार नगर	25	Sri Pawan Kumar	Yes	27.1759	77.9751
90	सी-ब्लॉक केदार नगर	30	Sri Pawan Kumar	Yes	27.1785	77.9736
91	सी-ब्लॉक केदार नगर	25	Sri Pawan Kumar	Yes	27.1775	77.9736
92	सी-ब्लॉक शाहगंज	20	Sri Pawan Kumar	Yes	27.1768	77.9730
93	ए-ब्लॉक केदार नगर	25	Sri Pawan Kumar	Yes	27.1763	77.9765
94	आनन्दपुरम	20	Sri Pawan Kumar	Yes	27.1741	77.9764
95	तमोली पार्क	100	Sri Pawan Kumar	Yes	27.1715	77.9849
96	टीचर्स कालोनी	30	Sri Pawan Kumar	Yes	27.1856	77.9827
97	आलोक नगर डी-ब्लॉक	30	Sri Pawan Kumar	Yes	27.1855	77.9811
98	जनक पार्क, जयपुर हाउस	50	Sri Pawan Kumar	Yes	27.1877	77.9878
99	अलवतिया डिवाइडर	600	Sri Pawan Kumar	Yes	27.1852	77.9551
100	विचपुरी डिवाइडर (पी.डब्ल्यू.डी. विभाग द्वारा रिक्त भूमि हेतु एन.ओ.सी. अपेक्षित है)	400	Sri Pawan Kumar	Yes	27.1860	77.9518
101	आगरा कॉलेज परिसर	1000	Sri PS Niranjana	Yes	27.1902	78.0025
102	अशोक नगर पार्क एवं मुख्य मार्ग	100	Sri PS Niranjana	Yes	27.1825	77.9958
103	राजामण्डी	100	Sri PS Niranjana	Yes	27.1913	77.9981
104	नालबन्द चौराहे से पंचकुईया चौराहे तक	150	Sri PS Niranjana	Yes	27.1816	77.9993
105	पंचकुईया चौराहे से मुख्य मार्ग तक	100	Sri PS Niranjana	Yes	27.1812	77.9999
106	पंचकुईया चौराहे से गोकुलपुरा पुलिस चौकी तक	100	Sri PS Niranjana	Yes	27.1819	77.9970
107	अशोक नगर लिंक रोड	250	Sri PS Niranjana	Yes	27.1827	77.9958
108	किदवाई पार्क	100	Sri PS Niranjana	Yes	27.1911	77.9976
109	शाही पंचकुईया कब्रिस्तान वक्फ नम्बर-249	5000	Sri PS Niranjana	Yes	27.1806	77.9987
110	सेन्ट जोन्स कॉलेज	5000	Sri PS Niranjana	Yes	27.1936	78.0020
111	मोतीमहल बौद्ध विहार, यमुना किनारा	50	Sri RB Prasad	Yes	27.1877	78.0243
112	मोतीमहल मन्दिर	30	Sri RB Prasad	Yes	27.1841	78.0316
113	मोतीमहल, शमशानघाट	50	Sri RB Prasad	Yes	27.1877	78.0375
114	शान्ति विहार अम्बेडकर वाटिका	30	Sri RB Prasad	Yes	27.1869	78.0396
115	मेहताब बाग, अम्बेडकर वाटिका	50	Sri RB Prasad	Yes	27.2116	78.0457
116	गौतम विहार वाटिका	50	Sri RB Prasad	Yes	27.1877	78.0375
117	जगदम्बा मैन रोड	200	Sri RB Prasad	Yes	27.2108	78.0482
118	नन्दलालपुर, अम्बेडकर वाटिका	30	Sri RB Prasad	Yes	27.2451	78.0475
119	राहुल विहार	17	Sri RB Prasad	Yes	27.2381	78.0511
120	कालिन्दी विहार बी-ब्लॉक पार्क	100	Sri RB Prasad	Yes	27.2225	78.0632
121	कालिन्दी विहार एच-ब्लॉक पेठा नगरी	100	Sri RB Prasad	Yes	27.2231	78.0638
122	सत्य नगर	30	Sri RB Prasad	Yes	27.2308	78.0467
123	श्याम विहार	40	Sri RB Prasad	Yes	27.2108	78.0482
124	नुनिहाई रोड, जैन मंदिर	200	Sri RB Prasad	Yes	27.1966	78.0402
125	कालिन्दी विहार 100 फुटा रोड दोनों तरफ	1500	Sri RB Prasad	Yes	27.2233	78.0612
126	नगर निगम शेल्डर होम मार्ग	22	Sri RB Prasad	Yes	27.2094	78.0673
127	देही बगिया तिराहे से पुरा गोवर्धन होते हुए छलेसर को जाने वाले मार्ग पर	2500	Sri RB Prasad	Yes	27.2381	78.0511
128	कालिन्दी विहार समस्त कालोनी के अन्तर्गत	1500	Sri RB Prasad	Yes	27.2231	78.0607
129	कालिन्दी विहार डिवाइडर	800	Sri RB Prasad	Yes	27.2119	78.0666
130	नन्दपुरा सब्जी मण्डी शान्ति नगर के स्थान पर	350	Sri Somesh Kumar	Yes	27.1357	78.0132
131	ए.डी.ए. हार्डट्स के सामने	350	Sri Somesh Kumar	Yes	27.1474	78.0571
132	होटल व्हाइट हाउस के पीछे	200	Sri Somesh Kumar	Yes	27.1514	78.0614
133	सी.एन.जी. पेट्रोल पम्प के पास पार्क	300	Sri Somesh Kumar	Yes	27.1548	78.0541

क्र.सं.	पौधारोपण हेतु चयनित स्थल का नाम	पौधों की संख्या	अवर अभियन्ता का नाम	जियो टैगिंग	लॉन्गीट्यूट	लेटीट्यूट
1	2	3	4	5	6	7
134	नगला मेवाती मस्जिद पार्क	250	Sri Somesh Kumar	Yes	27.1507	78.0618
135	जोनल पार्क के सामने	150	Sri Somesh Kumar	Yes	27.1458	78.0593
136	नालन्दा स्टेट के सामने पार्क	100	Sri Somesh Kumar	Yes	27.1461	78.0635
137	होटल एक्शन के पास	200	Sri Somesh Kumar	Yes	27.1450	78.0621
138	पानी की टंकी फेस- 11	200	Sri Somesh Kumar	Yes	27.1470	78.0643
139	पूर्वी गेट बैरियर के पास (पाठक प्रेस)	200	Sri Somesh Kumar	Yes	27.1696	78.0450
140	कावेरी फेस-1 का मुख्य मार्ग	250	Sri Somesh Kumar	Yes	27.1484	78.0394
141	कृष्णा वाटिका कालोनी मुख्य मार्ग	450	Sri Somesh Kumar	Yes	27.1468	78.0505
142	शमशावाद रोड़, मारुति सिटी तक	1950	Sri Somesh Kumar	Yes	27.1367	78.0503
143	कोठी नं0 84 से 100 फुटा रोड़ तक	680	Sri Somesh Kumar	Yes	27.1498	78.0421
144	वसई पुलिस चौकी से शमशावाद रोड़ तक	1800	Sri Somesh Kumar	Yes	27.1553	78.0511
145	तांगा स्टैण्ड शैल्टर होम मलका की गली	100	Sri Somesh Kumar	Yes	27.1683	78.0389
146	वल्लेश्वर बड़ा पार्क	500	Sri Vijay Goyel	Yes	27.2128	78.0274
147	शूटिंग रेंज	9500	Sri Vijay Goyel	Yes	27.2599	77.9429
148	मानसिक चिकित्सालय परिसर के अन्दर के शेष भाग में	19500	Sri Vijay Goyel	Yes	27.2001	77.9879
149	मानसिक चिकित्सालय एवं सेंट्रल जेल की बाउण्ड्री के बीच खाली पड़े स्थान पर	21000	Sri Vijay Goyel	Yes	27.1960	77.9783
150	आगरा युनिवर्सिटीज पालीवाल पार्क कैम्पस	1000	Sri Vijay Goyel	Yes	27.1797	77.9494





## 2.1 विकास अनुज्ञा हेतु अनिवार्यताएं

- 2.1.1 अनुज्ञा हेतु आवेदन
- (I) विकास अनुज्ञा के लिये निर्धारित प्रपत्र (परिशिष्ट-1) पर आवेदन पत्र की दो प्रतियाँ, मानचित्रों के चार सेट/कम्प्यूटरीकृत ड्राइंग (.dwg या समकक्ष फार्मेट में) सी.डी. में नियत शुल्क अदा करने की रसीद सहित जमा किए जाएंगे।
  - (II) जमा किये जाने वाले मानचित्रों में, 'की प्लान', 'महायोजना में स्थिति का मानचित्र', 'साइट प्लान', 'तलपट मानचित्र' और 'सर्विसेज प्लान' भी शामिल होंगे।
  - (III) मानचित्र पर अनुज्ञा प्रदत्त हो जाने पर एक सेट प्राधिकरण में अभिलेख हेतु रखा जाएगा।
  - (IV) समस्त मानचित्र अनुज्ञापित व्यक्ति द्वारा तैयार किए जाएंगे और उनके द्वारा नाम, पता, योग्यता और प्राधिकरण की अनुज्ञप्ति संख्या दर्शाते हुए हस्ताक्षर किए जाएंगे। इसके अतिरिक्त भू/भवन स्वामी के हस्ताक्षर भी होंगे।
- 2.1.2 सूचनाएं एवं दस्तावेज
- 2.1.2.1 प्राधिकरण योजना में आवेदन पत्र, यथास्थिति निम्नलिखित सूचनाओं और दस्तावेजों के साथ जमा किया जाएगा:-
- (I) कब्जा पत्र तथा लीज/लाइसेन्स डीड के साथ जारी साइट प्लान की प्रतिलिपि।
  - (II) भू-खण्ड के स्वामित्व समर्थक दस्तावेज की प्रति।
- 2.1.2.2 अन्य क्षेत्रों/योजनाओं में आवेदन पत्र यथास्थिति निम्नलिखित सूचनाओं और दस्तावेजों के साथ जमा किया जाएगा:-
- (I) आवेदक के स्वामित्व समर्थक दस्तावेज की प्रति या रजिस्ट्रीकृत विलेख।
  - (II) साइट प्लान (जिसमें भू-खण्ड संख्या और क्षेत्रफल/भवन की संख्या, गॉव, मोहल्ला का नाम, आदि का उल्लेख होगा)।
  - (III) नजूल अथवा इम्प्रूवमेन्ट ट्रस्ट की भूमि होने की दशा में सम्बन्धित विभाग से फ्री-होल्ड डीड अथवा अनापत्ति प्रमाण-पत्र।
- 2.1.2.3 'की-प्लान' भूखण्डों के उप-विभाजन अथवा कालोनी के विकास या पुर्नविकास की अनुज्ञा हेतु आवेदन-पत्र के साथ 'की-प्लान' जिसमें उत्तर दिशा-सूचक और पैमाना (जो 1:10,000 से कम न हो) तथा उप-विभाजन हेतु प्रस्तावित भूमि की स्थिति को दर्शाया गया हो।
- 2.1.2.4 साइट प्लान
- (I) आवेदक के स्वामित्व की भूमि के सजरा संख्या या अन्य स्थानीय प्राविधानों सहित सीमावर्ती भूमि के विवरण दिए जाएंगे।
  - (II) सीमावर्ती भूमि आवेदक के स्वामित्व में होने पर तथा पूर्व में उप-विभाजन स्वीकृत होने पर उसमें उपलब्ध सुविधाओं और प्रस्तावित स्थल हेतु विद्यमान पहुँच मार्गों का भी उल्लेख होगा।
  - (क) प्रस्तावित उप-विभाजन में स्थल से मुख्य सड़क या मार्ग तक पहुँचने के स्थान की वर्तमान दूरी, सड़क का नाम एवं चौड़ाई के उल्लेख सहित दर्शाए जाएंगे।
  - (ख) समस्त विद्यमान संरचनाओं और 'फीचर्स' की स्थिति जैसे हाईटेंशन लाइन, टेलीफोन/बिजली के खम्भे, अण्डर ग्राउण्ड पाइप लाइनें, पेड़, भवन, रेलवे लाइन, आदि जो स्थल की सीमा से 30 मीटर के भीतर हों, दर्शाई जाएंगी।

(ग) भूखण्ड की समस्त मुख्य भौतिक विशेषताएं जिनके अन्तर्गत किसी जलाशय की स्थिति और लगभग आकार, बाढ़ग्रस्त क्षेत्र और स्थल का ढाल (1:20 से अधिक होने पर 0.3 मीटर के अन्तराल पर समोच्च रेखाएं (कन्टूर) सहित) दर्शाई जाएंगी।

(घ) महायोजना/जोनल प्लान में स्थल की स्थिति।

(ङ.) प्रयुक्त पैमाना और उत्तर दिशा—सूचक।

2.1.2.5 उप-  
विभाजन  
तलपट  
मानचित्र

उप-विभाजन तलपट मानचित्र 10 हेक्टेयर तक के भूखण्डों हेतु 1:500, 10 हेक्टेयर से 50 हेक्टेयर तक के भूखण्डों हेतु 1:1000 तथा 50 हेक्टेयर से अधिक के भूखण्डों हेतु 1:2000 के पैमाने पर होगा तथा उसमें निम्नलिखित विवरण दर्शाये जाएंगे:-

- (I) पैमाना तथा उत्तर दिशा—सूचक।
- (II) स्थल के अन्दर समस्त प्रस्तावित एवं विद्यमान सड़कों की चौड़ाई।
- (III) भूखण्डों के माप सहित सैट-बैक लाइन्स तथा भूखण्डीय विकास की पद्धति यथा 'रो-हाउसिंग', 'सेमी-डिटेच्ड' अथवा डिटेच्ड।
- (IV) सर्विसेज़ प्लान जिसमें नालियाँ, वाटर-सप्लाई नेटवर्क, सीवर, इलैक्ट्रिक लाइन्स, सामुदायिक सुविधाएं एवं सेवाएं, आदि एवं इनकी वाह्य विद्यमान/प्रस्तावित सुविधाओं के साथ संयोजन की व्यवस्था दर्शायी गयी हो।
- (V) तालिका जिसमें उप-विभाजन तलपट मानचित्र के अन्तर्गत समस्त भूखण्डों के आकार, क्षेत्रफल और उपयोग का विवरण दिया गया हो।
- (VI) तालिका जिसमें स्थल का सम्पूर्ण क्षेत्र, सड़कें, खुले स्थान, विभिन्न उपयोगों के भूखण्ड यथा आवासीय, व्यवसायिक, सामुदायिक सुविधाएं तथा अन्य सार्वजनिक उपयोग (जो उप-विभाजन में प्रस्तावित हों), के सम्पूर्ण क्षेत्रफल के प्रतिशत का विवरण।
- (VII) निर्मित क्षेत्र में स्थित भूखण्डों हेतु प्रस्तावित उप-विभाजन की दशा में उपर्युक्त (I) से (VI) तक वर्णित विवरण के अतिरिक्त विद्यमान सड़क से पहुँच मार्ग की सुविधा भी दर्शाई जाएगी।
- (VIII) लैण्डस्केप प्लान (वृक्षारोपण सहित)।
- (IX) ग्राउन्ड वाटर के संरक्षण एवं रिचार्जिंग हेतु सक्षम प्राधिकारी द्वारा निम्न प्राविधान सुनिश्चित कराए जाएंगे:-
  - (क) नयी योजना बनाने से पूर्व क्षेत्र का जियोलॉजिकल/हाइड्रोलॉजिकल / हाइड्रोजियोलॉजिकल सर्वेक्षण कराया जाए एवं भू-जल की रिचार्जिंग हेतु स्थानीय आवश्यकतानुसार उपयुक्त पद्धति को अपनाया जाए।



- (ख) 10 एकड़ से अधिक क्षेत्रफल की योजनाओं के ले-आउट प्लान्स में पार्क एवं खुले क्षेत्र हेतु प्रस्तावित भूमि के अंतर्गत उपयुक्त स्थलों पर जलाशय/जलाशयों का निर्माण किया जाएगा जिनका क्षेत्रफल कुल योजना क्षेत्रफल का न्यूनतम 01 प्रतिशत होगा। जलाशय के निर्माण के पूर्व संबंधित योजना के अंतर्गत वर्षा जल के प्राकृतिक कैचमेन्ट एरिया को चिन्हित करते हुए वर्षा जल के आयतन, क्षेत्र के हाइड्रोजियोलॉजिकल, टोपोग्राफी, लीथॉलॉजी, मृदा गुणों तथा प्रस्तावित जलाशय में वर्षा जल के संभावित ठहराव (रिटेन्शन) व "स्टेगनेशन" का अध्ययन एवं तत्संबंधी फिजिबिलिटी का आंकलन किया जाए और उसके अनुसार ही जलाशय का आकार एवं गहराई निर्धारित की जाए, परन्तु जलाशय की अधिकतम गहराई 02 मीटर रखी जाए। इसके अतिरिक्त जलाशय में केवल उसी योजना के "सरफेस-रन-आफ" को निस्तारित करने की व्यवस्था की जाए, प्रदूषित जल एवं उत्प्रवाह को उसमें न मिलाया जाए। पार्क व खुले क्षेत्र के अन्तर्गत निर्धारित मानकों के अनुसार एक कोने में रिचार्ज पिट/रिचार्जशैफ्ट बनाए जाएं। ऐसे रिचार्ज पिट/रिचार्ज शैफ्ट तथा जलाशय का निर्माण क्षेत्रीय हाइड्रोजियोलॉजी के अनुरूप एवं भू-जल के ढलान की दिशा में भूगर्भ जल विभाग के परामर्श के अनुसार किया जाए।
- (ग) पार्कों में पक्का निर्माण, पक्के पेवमेन्ट सहित 5 प्रतिशत से अधिक न किया जाए तथा फुटपाथ एवं ट्रेक्स यथासम्भव 'परमीएबिल' या 'सेमी परमीएबिल परफोरेटेड ब्लाक्स' के प्रयोग से ही बनाए जाएं। वर्षा जल के अधिकतम भूमिगत रिसाव को पार्क एवं खुले क्षेत्रों में प्रोत्साहित किया जाए।
- (घ) सड़कों, पार्कों तथा खुले स्थान में ऐसे पेड़ पौधों का वृक्षारोपण किया जाएगा जिनको जल की न्यूनतम आवश्यकता हो तथा जो कम जल ग्रहण करके ग्रीष्म ऋतु में भी हरे भरे रह सकें।
- (ङ) शासकीय अभिकरणों/निजी विकासकर्ताओं/सहकारी आवास समितियों द्वारा प्रस्तावित नई योजनाओं के ले-आउट प्लान्स में दुर्बल एवं अल्प आय वर्ग को छोड़कर अवस्थापना सुविधाओं यथा जलापूर्ति, ड्रेनेज एवं सीवरेज के नेटवर्क के साथ-साथ रूफ टॉप रेन वाटर हार्वेस्टिंग के माध्यम से भू-जल की सामूहिक रिचार्जिंग हेतु अन्य पृथक नेटवर्क का प्राविधान किया जाए, जिससे व्यक्तिगत भूखण्डों/ भवनों हेतु रिचार्जिंग पिट से लेकर उपयुक्त स्थलों पर रिचार्जिंग स्ट्रक्चर्स की व्यवस्था हो।
- (च) शासकीय अभिकरणों/निजी विकासकर्ताओं/सहकारी समितियों द्वारा विकसित योजनाओं में 100 वर्ग मीटर अथवा उससे अधिक क्षेत्रफल के सभी प्रकार के भूखण्डों में रेन वाटर हार्वेस्टिंग पद्धति की स्थापना किया जाना अनिवार्य होगा। किन्तु 300 वर्ग मीटर से कम क्षेत्रफल के भूखण्डों पर निर्मित होने वाले भवन के सम्बन्ध में मात्र यह बाध्यता होगी कि भवनों की छत से वर्षा जल का सामूहिक रिचार्ज योजना के नेटवर्क में ही प्रवाहित किया जाए, जबकि 300 वर्ग मीटर अथवा उससे अधिक क्षेत्रफल के भूखण्डों में यदि सामूहिक रिचार्ज नेटवर्क नहीं हो, तो भवन स्वामी को स्वयं ही इस पद्धति की स्थापना करना अनिवार्य होगा।

2.1.2.6	विशिष्टियाँ	<p>भूखण्ड के उप-विभाजन की अनुज्ञा हेतु निम्नलिखित विशिष्टियाँ व विवरण प्रस्तुत किये जाएंगे :-</p>
		<p>(i) प्रस्तावित समस्त विकास कार्यों यथा सड़कों और गलियों की सामान्य विशिष्टियाँ, उनके ढाल और पेविंग, नालियाँ (साइड ड्रेन), पेयजल आपूर्ति का प्राविधान, मल व कूड़ा निस्तारण का प्रबन्ध, मार्ग-प्रकाश, खेल के मैदान, पार्क और सामुदायिक उपयोग विकास के विवरण।</p> <p>(ii) स्थल के समीप उपलब्ध वाह्य अवस्थापना सुविधाएं यथा सीवेज निस्तारण स्थल, जल-निकासी व्यवस्था (नाला आदि), मुख्य सड़क, विद्युत-आपूर्ति व्यवस्था, जलापूर्ति हेतु स्रोत, इत्यादि।</p> <p>(iii) औद्योगिक इकाईयों की स्थिति में उत्सर्गों के प्रकार एवं मात्रा।</p> <p>(iv) विकास प्राधिकरणों, आवास एवं विकास परिषद एवं निजी विकासकर्ताओं द्वारा विकसित की जाने वाली कालोनियों में टेलीकाम इन्फ्रास्ट्रक्चर हेतु भूमिगत टेलीकाम डक्ट अनिवार्य रूप से बनाया जायेगा।</p>
2.1.3	विकास अनुज्ञा शुल्क का आधार एवं गणना	<p>प्राधिकरण द्वारा विकास अनुज्ञा हेतु जमा कराये जाने वाले शुल्क (विकास शुल्क एवं अन्य निर्धारित शुल्क की गणना से सम्बन्धित विवरण आवेदक को अनिवार्य रूप से उपलब्ध कराया जाएगा जिसमें शुल्क लिए जाने का आधार (अर्थात् सम्बन्धित शासनादेश/प्राधिकरण आदेश का संदर्भ) स्पष्ट रूप से दिया गया हो।</p>
2.1.4	विकास अनुज्ञा हेतु अनुबन्ध	<p>विकास अनुज्ञा जारी करने से पूर्व प्राधिकरण द्वारा निर्धारित शर्तों के अनुसार आवेदक के साथ विकास अनुबन्ध निष्पादित किया जाएगा।</p>
2.1.5	विकास अनुज्ञा-पत्र की वैधता	<p>(i) एक बार दी गई अनुज्ञा अधिकतम पाँच वर्ष के लिए वैध होगी। उक्त अवधि में आवेदक द्वारा पूर्णता सम्बन्धी प्रमाण-पत्र प्राधिकरण से निर्धारित प्रक्रियानुसार प्राप्त किया जाएगा।</p> <p>(ii) प्रार्थी के आवेदन पर उक्त अवधि के पश्चात् प्राधिकरण द्वारा निर्धारित नवीनीकरण/मानचित्र शुल्क लेकर अधिकतम तीन वर्षों हेतु समयावृद्धि दी जा सकती है।</p>
2.1.6	विकास के प्रारम्भ की सूचना	<p>अनुज्ञा के अधीन विकास प्रारम्भ करने पर आवेदक द्वारा उसकी सूचना विहित प्रपत्र (परिशिष्ट-2) में दी जाएगी।</p>
2.1.7	विकास के समय विचलन	<p>विकास के दौरान यदि स्वीकृत प्लान में कोई विचलन है या विचलन किया जाना अभिप्रेत है, तो प्रस्तावित विचलन निष्पादित करने के पूर्व प्राधिकरण से अनुज्ञा प्राप्त की जाएगी।</p>
2.1.8	पूर्णता प्रमाण-पत्र	<p>विकास कार्य पूर्ण हो जाने के पश्चात् अनुज्ञापित तकनीकी व्यक्ति निर्धारित प्रारूप (परिशिष्ट-3) में सूचना देगा और उसके साथ मानचित्र की प्रति/कम्प्यूटरीकृत ड्राइंग (.dwg या समकक्ष फॉर्मेट में) सी.डी. में जमा करेगा, जिसके आधार पर प्राधिकरण द्वारा पूर्णता प्रमाण-पत्र जारी किया जाएगा। पूर्णता प्रमाण-पत्र की सम्पूर्ण प्रक्रिया अनुलग्नक-2 के अनुसार होगी।</p>



## 2.2 खुले स्थान

- 2.2.1 (क) जोनल डेवलपमेंट प्लान पर्यावरण एवं पारिस्थितिकीय संतुलन के उद्देश्य से जोनल डेवलपमेंट प्लान के अन्तर्गत जोन के कुल क्षेत्रफल की न्यूनतम 5 प्रतिशत भूमि पार्क एवं खुले स्थल/हरित क्षेत्र के रूप में आरक्षित की जायेगी।
- (ख) ले-आउट प्लान

- (i) आवासीय भू-उपयोग आवासीय ले-आउट प्लान, जो जोनल डेवलपमेंट प्लान का भाग हो, के अन्तर्गत खुले स्थानों हेतु ले-आउट के कुल क्षेत्रफल की न्यूनतम 10 प्रतिशत भूमि आरक्षित की जायेगी, जिसे 'टाट-लाट', पार्क तथा खेल के मैदान के रूप में विकसित किया जाएगा। जोनल डेवलपमेंट प्लान प्रभावी न होने की दशा में पार्क एवं खुले स्थानों हेतु ले आउट प्लान के कुल क्षेत्रफल की न्यूनतम 15 प्रतिशत भूमि आरक्षित की जायेगी। यदि किसी योजना के ले आउट प्लान में मानक के अनुसार पार्क एवं खुले स्थल हेतु भूमि आरक्षित की गई हो, तो उस योजना में 'गुप हाउसिंग' भूखण्ड के सापेक्ष पुनः पृथक से पार्क एवं खुले स्थल का प्राविधान किया जाना आवश्यक नहीं होगा।
- (ii) अनावासीय भू-उपयोग अनावासीय क्षेत्र के ले-आउट प्लान, जो जोनल डेवलपमेंट प्लान का भाग हो, के अन्तर्गत पार्क एवं हरित पट्टिकाएं और पारिस्थितिकी का सन्तुलन बनाए रखने के लिये खुले स्थान का क्षेत्रफल ले-आउट के कुल क्षेत्रफल का 5 प्रतिशत होगा, जिसे पार्क, ग्रीनरी/ग्रीन बैल्ट, इत्यादि के रूप में विकसित किया जायेगा। जोनल डेवलपमेंट प्लान प्रभावी न होने की दशा में खुले स्थानों हेतु ले-आउट के कुल क्षेत्रफल की न्यूनतम 10 प्रतिशत भूमि आरक्षित की जायेगी।

टिप्पणी: उपर्युक्त प्रस्तर-2.2.1 के (i) तथा (ii) के अन्तर्गत अपेक्षित खुले स्थान महायोजना में प्रस्तावित खुले स्थान के अतिरिक्त होंगे अर्थात् महायोजना में प्रस्तावित खुले स्थान को सम्मिलित करते हुए तलपट मानचित्र प्रस्तुत किए जाने की स्थिति में भी उपर्युक्त प्रस्तर-2.2.1 के (i) एवं (ii) की अपेक्षानुसार खुले स्थान का अलग से प्राविधान किया जाना अनिवार्य होगा। रेन वाटर हार्वेस्टिंग हेतु अपेक्षित भूमि की गणना इसी प्रतिशत में सम्मिलित की जा सकती है। परन्तु 3000 वर्ग मीटर क्षेत्रफल से कम भूखण्डों का उप-विभाजन प्रस्तावित होने की दशा में खुले स्थान का प्राविधान अनिवार्य नहीं होगा।

- 2.2.2 खुले स्थान के मानक
- (i) खुले स्थान की न्यूनतम औसत चौड़ाई 7.5 मीटर होगी तथा खुले स्थान का न्यूनतम क्षेत्रफल 200 वर्ग मीटर होगा। स्थल की भौतिक आकृति के दृष्टिगत प्राधिकरण द्वारा भिन्न आकार में खुले स्थान इस प्रतिबन्ध के साथ अनुमन्य किए जा सकेंगे कि उनसे समुदाय की आवश्यकताओं की पूर्ति सुनिश्चित हो।
- (ii) खुले स्थान की सीमा यथास्थिति भूखण्ड की सीमा/बिल्डिंग लाइन तक मान्य होगी। परन्तु भूखण्ड की सीमा से 3.0 मीटर तक के स्थान को इस प्रतिबन्ध के अधीन पाथ-वे के रूप में रखा जायेगा, कि ऐसे पाथ-वे का क्षेत्रफल प्रश्नगत खुले स्थान के कुल क्षेत्रफल से 5 प्रतिशत से अधिक नहीं होगा। ऐसे पाथ-वेज अनिवार्यतः परफॉरेटेड ब्लॉक्स/सामग्री से निर्मित किए जायेंगे।

2.2.3 लैण्डस्केप प्लान सक्षम प्राधिकारी द्वारा मानचित्र स्वीकृति के पूर्व लैण्डस्केप प्लान/वृक्षारोपण के निम्न प्राविधानों को सुनिश्चित किया जाएगा तथा पूर्णता-पत्र जारी करने से पूर्व स्थल पर वृक्षारोपण की पुष्टि भी की जाएगी :-

- (i) 9 मीटर तथा इससे अधिक परन्तु 12 मीटर से कम चौड़ी सड़कों के एक ओर तथा 12 मीटर चौड़ी सड़कों के दोनों ओर अधिकतम 10-10 मीटर की दूरी पर वृक्षारोपण किया जाएगा। अधिक चौड़ाई की सड़कों में डिवाइडर, फुटपाथ एवं ब्लैक टॉप के अलावा खाली छोड़ी जा रही समस्त भूमि पर वृक्षारोपण किया जाएगा।
- (ii) औद्योगिक विकास मानचित्र के साथ लैण्डस्केपिंग प्लान का अनुमोदन भी आवश्यक होगा जिसमें कुल खुले स्थल के भाग में प्रति हेक्टेयर 125 पेड़ की दर से पेड़ लगाए जाएंगे।

- (III) बड़े प्रदूषणकारी उद्योग को आवासीय क्षेत्र से सघन वृक्षारोपण द्वारा पृथक किया जायेगा जो औद्योगिक क्षेत्रफल का 15 प्रतिशत होगा।
- (IV) वाणिज्यिक योजना में कुल खुले स्थल के न्यूनतम 20 प्रतिशत भाग पर 'ग्रीनरी' होगी जहाँ प्रति हेक्टेयर न्यूनतम 50 पेड़ की दर से पेड़ लगाये जायेंगे।
- (V) संस्थागत, सामुदायिक सुविधाएं, क्रीडास्थल/खुले क्षेत्रों तथा पार्क के न्यूनतम 20 प्रतिशत भाग पर 'ग्रीनरी' होगी जहाँ न्यूनतम 125 पेड़ प्रति हेक्टेयर की दर से वृक्षारोपण किया जाएगा।
- (VI) आर्थिक दृष्टि से कमजोर वर्ग, मलिन बस्ती सुधार योजना में प्रति 50 परिवार पर न्यूनतम 100 वर्ग मीटर क्षेत्रफल के स्थल पर समूह के रूप में पेड़ लगाए जाएंगे।



### 3.3 समूह आवास (ग्रुप हाऊसिंग)

- 3.3.1 सामान्य अपेक्षाएं समूह आवास/ग्रुप हाऊसिंग का विकास महायोजना, परिक्षेत्रीय विकास योजना तथा ले-आउट प्लान से उपबन्धित रहते हुए किया जाएगा। चार हेक्टेयर एवं अधिक क्षेत्रफल की ग्रुप हाऊसिंग योजनाओं में ले-आउट स्वीकृत कराना अनिवार्य होगा तथा ले-आउट प्लान एवं भवन मानचित्र एक साथ स्वीकृति हेतु प्रस्तुत किए जा सकेंगे।
- 3.3.2 भूखण्ड का क्षेत्रफल भूखण्ड का न्यूनतम क्षेत्रफल 2000 वर्ग मीटर होगा।
- 3.3.3 पहुँच मार्ग ग्रुप हाऊसिंग हेतु प्रस्तावित भूखण्ड न्यूनतम 12 मीटर चौड़ी विद्यमान सड़क पर स्थित होगा। ग्रुप हाऊसिंग ले-आउट प्लान के अन्तर्गत वाहन योग्य मार्गों/सड़कों की चौड़ाई एवं लम्बाई इस उपविधि के प्रस्तर-2.3.1 (I) के अनुसार होगी।
- 3.3.4 स्टिल्ट फ्लोर (I) ग्रुप हाऊसिंग भवनों में पार्किंग के प्रयोजनार्थ स्टिल्ट फ्लोर अनुमन्य होगा।  
(II) यदि स्टिल्ट फ्लोर का उपयोग पार्किंग से भिन्न उपयोग में लाया जाता है, तो उसकी गणना एफ.ए.आर. में की जायेगी।
- 3.3.5 पार्क एवं खुले क्षेत्र तथा लैंडस्केपिंग 3000 वर्ग मीटर अथवा इससे अधिक क्षेत्रफल के भूखण्डों में जो जोनल डेवलपमेंट प्लान का भाग हो, के अन्तर्गत योजना के कुल क्षेत्रफल के 10 प्रतिशत की दर से पार्क एवं खुले क्षेत्र का प्राविधान किया जाएगा। जोनल डेवलपमेंट प्लान प्रभावी न होने की दशा में योजना के कुल क्षेत्रफल के 15 प्रतिशत की दर से पार्क एवं खुले क्षेत्र का प्राविधान किया जाएगा। भवन मानचित्र के साथ लैंडस्केपिंग प्रस्ताव का अनुमोदन भी आवश्यक होगा; जिसके अनुसार ग्रुप हाऊसिंग योजना में प्रति हेक्टेयर 50 पेड़ की दर से पेड़ लगाए जाएंगे।
- 3.3.6 भू-आच्छादन, एफ.ए.आर. एवं घनत्व (I) 'ग्रुप हाऊसिंग भवनों में सैट-बैंक, भू-आच्छादन, तल क्षेत्रफल अनुपात एवं घनत्व निम्नवत् होगा:-  
(क) 12.5 मीटर तक ऊँचाई के भवनों में चारों ओर न्यूनतम 5.0 मीटर सैट-बैंक होगा।  
(ख) 12.5 मीटर से अधिक ऊँचाई के भवनों में प्रस्तर 3.4.5 पर दी गई तालिका के अनुसार सैट-बैंक।  
(II) (i) अधिकतम भू-आच्छादन 40 प्रतिशत अनुमन्य होगा। सुरक्षा जोन एवं संरक्षित स्मारकों के प्रतिबन्धित ऊँचाई वाले क्षेत्रों में अधिकतम भू-आच्छादन 55 प्रतिशत तक अनुमन्य होगा।  
(ii) ग्रुप हाऊसिंग परियोजना में कुल अनुमन्य एफ.ए.आर. का अधिकतम 0.5 प्रतिशत एफ.ए.आर. कन्वीनिएंट शॉप्स के लिए अनुमन्य होगा।  
(III) नए/अविकसित क्षेत्रों में अधिकतम एफ.ए.आर. 2.5 अनुमन्य होगा तथा निर्मित क्षेत्र एवं पूर्व विकसित योजनाओं/आवंटित भूखण्डों में अधिकतम एफ.ए.आर. 1.5 अनुमन्य होगा। उक्त के अतिरिक्त अनुमन्य एफ.ए.आर. का अधिकतम 5.0 प्रतिशत विभिन्न प्रकार की सेवाओं यथा-वातानुकूलित संयंत्र, लिफ्ट के सामने (लिफ्ट के बाहर गलियारे को छोड़कर) 10 वर्ग मीटर तक लॉबी, मम्टी, लिफ्ट के लिए मशीन कक्ष, अलमारियां एवं

वे-विन्डोज (अधिकतम 0.60 मीटर गहराई एवं 1.80 मीटर लंबाई तक), रिफ्यूज एरिया (एन.बी.सी. के अनुसार), सर्विस डकट तथा सामुदायिक केन्द्र के लिए अनुमन्य होगा।

ग्रीन बिल्डिंग के प्राविधानों की पूर्ति करने की स्थिति में लीड/आई.जी.बी.सी. द्वारा न्यूनतम गोल्ड रेटेड तथा ग्रेहा द्वारा न्यूनतम 4 सितारे रेटिंग की श्रेणी में रखे गए भवनों में अनुमन्य एफ.ए.आर. का 5.0 प्रतिशत अतिरिक्त एफ.ए.आर. निःशुल्क अनुमन्य होगा। इस हेतु आवेदक द्वारा उक्त संस्थाओं से रेटिंग सम्बन्धी प्रमाण-पत्र प्राप्त कर प्रस्तुत करना होगा।

- (IV) नियोजित रूप से विकसित कालोनियों/क्षेत्रों, जिनके ले-आउट प्लान्स सक्षम स्तर से अनुमोदित हैं, में भूखण्डीय विकास की पद्धति पर एक से अधिक भूखण्डों को मिलाकर प्रस्तावित ग्रुप हाउसिंग अथवा अन्य बहुमंजिला निर्माण अनुमन्य नहीं होगा।
- (V) नियमों के अन्तर्गत कय-योग्य एफ.ए.आर. अनुमन्य होगा।
- (VI) "नए/अविकसित क्षेत्रों में ग्रुप हाउसिंग के लिए जनसंख्या घनत्व 330 इकाईयां (1650 व्यक्ति) प्रति हेक्टेयर तक निम्न शर्तों के अधीन अनुमन्य होगा, जबकि निर्मित एवं विकसित क्षेत्रों में ज़ोनल प्लान/ले-आउट प्लान अनुमोदित होने की दशा में तदनुसार घनत्व अनुमन्य होगा अन्यथा अधिकतम 150 इकाई प्रति हेक्टेयर तक घनत्व अनुमन्य होगा:-
- (i) 12 मीटर एवं अधिक किन्तु 18 मीटर से कम चौड़ी सड़क पर 200 इकाईयां प्रति हेक्टेयर।
- (ii) 18 मीटर एवं अधिक किन्तु 24 मीटर से कम चौड़ी सड़क पर 250 इकाईयां प्रति हेक्टेयर।
- (iii) 24 मीटर एवं अधिक चौड़ी सड़कों पर 330 इकाईयां प्रति हेक्टेयर।"
- (VII) सामुदायिक सुविधाओं का प्राविधान इस उपविधि के प्रस्तर-2.4.1 में निर्धारित मानकों के अनुसार किया जायेगा। सुविधाजनक दुकानों का प्राविधान प्रति 1000 व्यक्तियों पर 5 दुकानों के आधार पर किया जाएगा, जो अनुमन्य आच्छादित क्षेत्रफल के अन्तर्गत ही होगा। प्रति दुकान का अधिकतम तल क्षेत्रफल 15 वर्ग मीटर होगा।
- (VIII) प्रवेश द्वार पर 1.6 वर्गमीटर माप का चौकीदार/गार्ड रूम (जिसकी न्यूनतम चौड़ाई अथवा व्यास 1.2 मीटर होगा) अनुमन्य होगा, परन्तु किसी भी दशा में अग्निशमन हेतु वांछित न्यूनतम सैट-बैंक में निर्माण अनुमन्य नहीं होगा।
- (IX) चार हेक्टेयर तक के क्षेत्रफल की ग्रुप हाउसिंग योजना/भूखण्ड के लिए योजना/ भूखण्ड के कुल क्षेत्रफल पर एफ.ए.आर. देय होगा। ऐसी योजना/भूखण्डों में नियोजित होने वाली जनसंख्या के लिए मानकों के अनुसार वांछित सुविधाओं का प्राविधान उक्त एफ.ए.आर. के अन्तर्गत ही किया जायेगा। 4.0 हेक्टेयर से अधिक क्षेत्रफल की ग्रुप हाउसिंग योजनाओं के लिए "नेट" भूमि (योजना के कुल क्षेत्रफल में से 18 मी० एवं अधिक चौड़ी सड़कें, पार्क एवं खुले क्षेत्र (15 प्रतिशत) तथा सामुदायिक सुविधाओं के क्षेत्रफल को घटाते हुए अवशेष भूमि) पर एफ.ए.आर. देय होगा।
- (X) विकास प्राधिकरण/आवास एवं विकास परिषद द्वारा 'बल्क' सेल के रूप में ग्रुप हाउसिंग हेतु आवंटित की जाने वाली भूमि के सम्पूर्ण क्षेत्रफल पर 2.5 एफ.ए.आर. इस प्रतिबन्ध के अधीन अनुमन्य होगा कि योजनान्तर्गत अन्य उपयोगों यथा-व्यावसायिक कार्यालय, औद्योगिक, संस्थागत एवं सामुदायिक सुविधाओं के निर्माण के लिए एफ.ए.आर. उस उपयोग हेतु निर्धारित एफ.ए.आर. की सीमा के अन्तर्गत रहेगा।

- (XI) ग्रुप हाउसिंग परियोजनाओं के सेटबैक क्षेत्र के अंतर्गत बालकनी के प्रोजेक्शन्स इस प्रतिबंध के अधीन अनुमन्य होंगे कि अग्नि सुरक्षा हेतु फायर टैंडर के आवागमन हेतु भू-तल से न्यूनतम 6 मी० ऊँचाई का क्षेत्र अवरोध मुक्त रहेगा तथा इसमें किसी भी प्रकार का प्रोजेक्शन अनुमन्य नहीं होगा। 1.5 मीटर चौड़ाई तक बालकनी की गणना एफ.ए.आर. में सम्मिलित नहीं की जाएगी जबकि 1.5 मीटर से अधिक तथा अधिकतम 3.0 मीटर चौड़ाई तक (स्ट्रक्चरल सेफ्टी सुनिश्चित होने की दशा में) बालकनी के 25 प्रतिशत क्षेत्रफल की गणना एफ.ए.आर. में की जाएगी, परन्तु जहाँ दो भवनों के मध्य की दूरी 9.0 मीटर से कम हो वहाँ 1.5 मीटर से अधिक चौड़ी बालकनी अनुमन्य नहीं होगी। इस सम्बन्ध में अग्निशमन विभाग की अनापत्ति प्रस्तुत की जानी होगी।

3.3.7 पार्किंग व्यवस्था (I) पार्किंग हेतु मानक इस उपविधि के प्रस्तर 3.10 के अनुसार होंगे।

## Annex-C&D-1

SL.No.	Project Name	Mobile No.	District	Date of Registration
1	Taj Ganj, Agra	9569206878	Agra	04-03-2021
2	ROB-54	8765973474	Agra	27-02-2021
3	Yamuna River Bridge Renuka Dham	9598313786	Agra	27-02-2021
4	ROB-11C/2T	8765973560	Agra	27-02-2021
5	ROB-68B	8765973526	Agra	27-02-2021
6	Consturion of Fly over,ISBT bus Stand,Agra	7895421881	Agra	26-02-2021
7	Improvement of Taj East Drain	9627661212	Agra	25-02-2021
8	Agra Metro Rail Project	9752417931	Agra	18-02-2021
9	SUPPLY ,LAYING & JOINTING OF 200mm DIA TO 800mm DI	9675340450	Agra	09-10-2020
10	Sewerage system in ABD area under smart city missi	7983831428	Agra	08-10-2020
11	Agra Inner Ring Road, Phase-II	7055145999	Agra	08-10-2020
12	Rehabilitation of Minor Road Part-2 (BT Road)	7803842789	Agra	06-10-2020
13	Providing 24x7 Water Supply to ABD Area with water	9755270303	Agra	03-10-2020
14	Rehabilitation of Minor Road Part-1 PaverBlock&CC	9116555306	Agra	03-10-2020
15	Rehabilitation of Major Road	7983188244	Agra	03-10-2020
16	ANTHELA	7906165826	Agra	30-09-2020
17	Beautification and Streetscaping of Fatehabad Road	9737708222	Agra	29-09-2020



## PUC USER LIST REPORT FOR (UTTAR PRADESH AND OFFICE AGRA RTO)

(Total Rows : 88)

S. No.	Authorised PUC Centre Code	PUC Centre Name	Owner Name	Mobile Number	Email Id	valid from	valid Upto	Machine Type	RTO	PUC Centre Address	PUC Centre Approval Status	PUC Centre Status	Account created on
1	UP0800064	REEVA PARYA VARAN SEWA SAMITI	IQRAR	7500048555	iqrarqureshiagra@gmail.com	22-06-2015	08-02-2020	Multi Gas Analyser	UP80-Agra RTO	ETMAD PUR, AGRA,P IYUSH RESIDE NSI, AGRA,2 82003	Active	Active	16-May-2019 13:53
2	UP0800066	REEVA PARYA VARAN SEWA SAMITI	IQRAR	7500048555	iqrarqureshiagra@gmail.com	22-06-2015	08-02-2020	Opacity Meter	UP80-Agra RTO	ETMAD PUR, AGRA,P IYUSH RESIDE NSI, AGRA,2 82003	Active	Active	16-May-2019 13:53
3	UP0800036	RADHE SHYAM PARYA VARAN SEWA SAMITI	MATAPRASAD	7599330809	mataprasad2688@gmail.com	10-06-2018	09-06-2023	Opacity Meter	UP80-Agra RTO	PETIKHERA, FATEH ABAD, AGRA,P ETIKHERA, FATEH ABAD, AGRA,2 82001	Rejected	Inactive	23-Apr-2019 13:16

4	UP0800034	RADHE SHYAM PARYA VARAN SEWA SAMITI	MATAP RASAD	7599330809	mataprasad2688@gmail.com	10-06-2018	09-06-2023	Multi Gas Analyser	UP80-Agra RTO	PETIKHERA , FATEH ABAD, AGRA,P ETIKHERA, FATEH ABAD, AGRA,282001	Rejected	Inactive	23-Apr-2019 13:16
5	UP0800078	RADHEY SHYAM PARYA VARAN SEWA SAMITI	MP SINGH	7599330809	vishal_tripathi66@yahoo.com	10-06-2018	09-06-2023	Opacity Meter	UP80-Agra RTO	1 NEW JEONI MANDI ,AGRA ,282004	Rejected	Inactive	07-Aug-2019 10:31
6	UP0800020	MAA PITAMBRA PARYA VARAN SEWA SAMITI	VIVEK	9760375033	azadmonu0567@gmail.com	01-03-2019	26-06-2023	Opacity Meter	UP80-Agra RTO	45/34A NAGLA AJEET A,SIKANDRA, AGRA,S .NO.-23,RTO COMPOUND,T RANSPORT NAGAR ,AGRA, 282007	Active	Active	10-Apr-2019 16:24
7	UP0800099	BHOLE BABA PARYA WARAN SEWA SAMITI	VIVEK KUMAR	9760375033	vivekparasar902@gmail.com	03-07-2020	16-10-2024	Multi Gas Analyser	UP80-Agra RTO	5/27 NEAR POLICE CHOWKI,T.P NAGAR AGRA,282002	Active	Active	03-Jul-2020 18:42

8	UP0800016	KHAWAZA GARIB NAVAJ WELFARE SOCIETY	ABDUL KHAN	9058790705	ak928354@gmail.com	19-08-2018	18-08-2023	Multi Gas Analyser	UP80-Agra RTO	SATTA BAGHE LAN ETMAD PUR AGRA,S .N.01NEAR SATKAR HOTEL MUHAMMADABAD TUNDLA FHIROJ AB,282003	Rejected	Inactive	09-Apr-2019 10:25
9	UP0800038	SONAM WELFARE SOCIETY	USMAN KHAN	8958662866	khanu9836@gmail.com	26-08-2019	25-08-2024	Opacity Meter,Opacity Meter	UP80-Agra RTO	KUBER PUR RAHAN KLA ETMAD PUR AGRA,S AHID DHAR MVIR FELING STATION KHADALI AGRA,281306	Rejected	Inactive	26-Aug-2019 10:01



10	UP0800075	RADHEYSHYAM PARYA VARAN SEWA SAMITI	MATA PRASAD	7982839607	azadmonu0567@gmail.com	16-10-2018	09-06-2023	Opacity Meter	UP80-Agra RTO	01,NEW MARKET JEEVA NI MANDI, AGRA,01,NEW MARKET JEEVA NI MANDI, AGRA,282005	Rejected	Inactive	22-Jul-2019 10:51
11	UP0800089	KHWAJAGARIB NAWAZ WELFARE SOCIETY	ABDUL	9058790705	ak928354@gmail.com	06-01-2018	25-08-2021	Multi Gas Analyser	UP80-Agra RTO	MOHAN LAL CHETRAM FILLING STATION, NEAR KUPERPUR, JH ALESE R NH-2 AGRA,282001	Active	Active	23-Oct-2019 12:47
12	UP0800073	M/S REAL PARYA VARAN SAMITI	YOOSUF KHAN	7060815404	yoosufkhan7377@gmail.com	09-07-2019	18-09-2023	Opacity Meter	UP80-Agra RTO	PLOT NO-207, SEC-6, TRANSPORT NAGAR, AGRA,282002	Active	Active	15-Jul-2019 16:41

13	UP0800040	SONAM WELFARE SOCIETY	USMAN KHAN	8958662866	khanu9836@gmail.com	04-06-2014	03-06-2019	Multi Gas Analyser	UP80-Agra RTO	KUBER PUR RAHAN KLA ETMAD PUR AGRA,S AHID DHAM VIR FILING STATION KHADALI AGRA,281306	Rejected	Inactive	23-Apr-2019 13:18
14	UP0800072	RADHEY SHAYAM PARYA VARAN SEWA SAMITI	RAM NARESH	7982839607	azadmonu0567@gmail.com	16-10-2018	09-06-2023	Opacity Meter	UP80-Agra RTO	01,NEW MARKET,JEEVNI MANDI. AGRA,01,NEW MARKET,JEEVNI MANDI, AGRA,823111	Rejected	Inactive	08-Jul-2019 13:44
15	UP0800103	ETMAD PUR FILLING STATION	RANVIR SINGH	8588042007	azadmonu0567@gmail.com	03-12-2019	03-12-2024	Multi Gas Analyser	UP80-Agra RTO	NH-02, AGRA-KANPUR ROAD, ETMAD PUR,AGRA, UP,283202	Active	Active	31-Jul-2020 16:11

16	UP0800082	M/S PRADHAN PARYAVARAN WELFARE SOCIETY	RASHID	9536895001	pkquireshi95@gmail.com	26-09-2017	28-09-2021	Multi Gas Analyser	UP80-Agra RTO	PRADHAN MARKET, RUNAKTA, DISTT-AGRA (U.P.),282007	Active	Active	31-Dec-2019 11:48
17	UP0800086	KHWAJAGARIBNAWAZ WELFARE SOCIETY	ABDULKHAN	9058790705	ak928354@gmail.com	01-01-2018	25-08-2021	Multi Gas Analyser	UP80-Agra RTO	SHOP NO 4 NH-2 AGRA ROAD, VILL-USAYANI TEHSIL, TUNDLA, FIROZABAD,283204	Active	Active	25-Sep-2019 15:37
18	UP0800116	M/S JAAT SIKH ASSOCIATION	JAGJIT SINGH	7088042000	sran_agra@yahoo.com	31-08-2020	30-08-2025	Opacity Meter	UP80-Agra RTO	A-1, BY-PASS ROAD,, GURUKA TAAL AGRA,282007	Active	Active	11-Dec-2020 12:24

19	UP0800122	MANO RAM AUTOS	RAM MOHA N KAPOO R	9568001720	d10966@baldealer.com	16-02-2021	15-02-2026	Multi Gas Analyser	UP80-Agra RTO	TEDI BAGIA, HATHRAS ROAD, OPP-TORRENT SUBSTATION,282006	Active	Active	16-Feb-2021 18:17
20	UP0800042	SHRI KRISHNA PARYA VARAN SEVA SAMITI	ARVIND KUMAR KASHYAP	6397263392	arvind009259@gmail.com	20-09-2014	19-09-2019	Opacity Meter	UP80-Agra RTO	5/11 TRANSPORT NAGAR NEAR RTO OFFICE AGRA,5/11 TRANSPORT NAGAR AGRA,282002	Rejected	Inactive	24-Apr-2019 17:57
21	UP0800046	SHIVANI PARYA VARAN SEVA SUMMITTE	HARIOM GOSWAMI	9897446829	SUMIT SWAMI GOVIND@GMAIL.COM	15-06-2018	14-06-2023	Opacity Meter	UP80-Agra RTO	SHOP NO 1 ,BLOCK 4 RTO COPUND TP NAGAR AGRA,282002	Active	Active	06-Dec-2019 10:22

22	UP0800117	M/S JAAT SIKH ASSOCIATION	JAGJIT SINGH	7088042000	srn_agra@yahoo.com	31-08-2020	30-08-2025	Multi Gas Analyser	UP80-Agra RTO	A-1, BY-PASS ROAD, GURUKA TAAL, AGRA, 282007	Active	Active	11-Dec-2020 12:24
23	UP0800110	M/S SHRI BANKEY BEHARI FILLING STATION	ATUL GARG	9837621999	prabhavgoyal2015@gmail.com	01-10-2020	30-09-2025	Opacity Meter	UP80-Agra RTO	MARUTI ESTATE CHAURAHA, THANAJAGDISH PURA AGRA, 282007	Active	Active	01-Oct-2020 18:35
24	UP0800052	MAYA PARYA VARAN SEWA SAMITI	MUKESH VERMA	7060090292	mukeshverma70600@gmail.com	02-05-2019	10-02-2024	Multi Gas Analyser	UP80-Agra RTO	05/13 TRANSPORT NAGAR AGRA, 05/13 TRANSPORT NAGAR, 282007	Active	Active	03-May-2019 10:46

25	UP0800121	G.P.S PARYA VARAN SEWA SAMITI	GAJENDRA PAL SINGH	9897135137	gajendra palsingh1987@gmail.com	27-01-2021	02-11-2025	Opacity Meter	UP80-Agra RTO	RAJ RASOI ,CHHA AKESAR, FIROZABAD ROAD, ETMAD PUR,282006	Active	Active	27-Jan-2021 18:17
26	UP0800050	PREM PARYA VARAN SEVA SAMITI	PREM SINGH	9412542772	ojprajapati481216@gmail.com	05-03-2019	04-03-2024	Multi Gas Analyser	UP80-Agra RTO	5/23 EKTA HOTEK TRANSPORT NAGAR AGRA,5/23 EKTA HOTEL TRANSPORT NAGAR AGRA,282008	Active	Active	08-Nov-2019 11:09
27	UP0800114	A.K MAHESH POLLUTION CENTER	MAHESH CHAND	9837158723	akmahesh8@gmail.com	02-12-2020	14-09-2025	Multi Gas Analyser	UP80-Agra RTO	NAGLARHAR KALALKHERIA,FATEHABAD ROAD,282006	Active	Active	02-Dec-2020 12:13

28	UP0800120	G.P.S PARYA VARAN SEWA SAMITI	GAJEN DRA PAL SINGH	9897135137	GAJEN DRAPA LSING H1987@GMAIL.COM	27-01-2021	02-11-2025	Multi Gas Analyser	UP80-Agra RTO	RAJ RASOI, CHHAL ESAR, FIROZA BAD ROAD, ETMAD PUR,28 2006	Active	Active	27-Jan-2021 18:17
29	UP0800115	A.K MAHESH POLLUTION CENTER	MAHESH CHAND	9837158723	akmahesh8@gmail.com	02-12-2020	14-09-2025	Opacity Meter	UP80-Agra RTO	NAGLA ARHAR KALAL KHERI A ,FATEH ABAD ROAD,2 82006	Active	Active	02-Dec-2020 12:14
30	UP0800112	SAMYA K PARYA VARAN SEWA SAMITI	SARVESH KUMAR	8588042007	aaaaa@gmail.com	19-10-2020	12-11-2024	Opacity Meter	UP80-Agra RTO	SHOP NO 01, BODLA CHAUR AHA, BICHP URI ROAD, DISTT-AGRA, UP ,282007	Active	Active	19-Oct-2020 17:35



31	UP0800113	SAMYA K PARYA VARAN SEWA SAMITI	SARVE SH KUMAR	8588042007	aaaaaaa@gmail.com	19-10-2020	12-11-2024	Multi Gas Analyser	UP80-Agra RTO	SHOP NO 01, BODLA CHAUR AHA, BICHP URI ROAD, DISTT-AGRA, UP ,282007	Active	Active	19-Oct-2020 17:35
32	UP0800002	BRIJ YATAY AT AVAM PARIY AVARAN JANJA GRUKTA SAMITI	VINOD DIXIT	8266006000	ndixit@dixitinsuranc.com	26-04-2017	26-04-2022	Opacity Meter	UP80-Agra RTO	C4 KRISH NA VIHAR, BSA ENGG COLLE GE MATH URA,28 1001	Active	Active	15-Mar-2019 16:44
33	UP0800101	M/S BHAG WAN PARYA VARAN SAMITI , 148-RONAK TA, KIRAW ALI, AGRA	AMIT KUMAR	9411697564	bhagwanagra01@gmail.com	10-07-2020	04-01-2024	Opacity Meter	UP80-Agra RTO	C/O M/S BHAG WAN FILLIN G STATIO N, ETMAD PUR,NH -2, AGRA (U.P.),2 82007	Active	Active	10-Jul-2020 17:48

34	UP0800083	M/S PRADHAN PARYVARAN WELFARE SOCIETY	RASHID	9536895001	pkqureshi95@gmail.com	26-09-2017	28-09-2021	Opacity Meter	UP80-Agra RTO	PRADHAN MARKET, RUNAKTA, DIST-AGRA, 282007	Active	Active	31-Dec-2019 11:49
35	UP0800070	BAJRANG PARYAVARAN SEWA SAMITI	MAHENDRA SHARMA	9457655691	kuldeepkushwah354@gmail.com	01-05-2019	22-01-2024	Multi Gas Analyser	UP80-Agra RTO	31 BHAGY NAGAR COLONY GARDEN SIKANDRA, AGRA UP, 282007	Active	Active	19-Jun-2019 10:10
36	UP0800014	M/S DEEKSHA PARYAVARAN SAMITI	SANJEEV PRAJAPATI	9760122777	sanjeev.prajapati@gmail.com	27-08-2018	29-07-2023	Opacity Meter	UP80-Agra RTO	SHOP NO. 9/2, T.P. NAGAR, NEAR RTO OFFICE, AGRA, 282010	Active	Active	14-Dec-2019 11:49

37	UP0800001	BRIJYATAY AT AVAMPARIYAVARAN JANJAGRUKTASAMITI	VINOD DIXIT	8266006000	ndixit@dixitinsurancem.com	26-04-2017	26-04-2022	Multi Gas Analyser	UP80-Agra RTO	C 4KRISHNA VIHAR, BSA ENGG COLLEGE MATHURA,281004	Active	Active	23-Jan-2020 11:56
38	UP0800092	SRI MAHARAJA AGRASEN BAH WELFARE SOCIETY	SOHIT GARG	9997862757	green81air@gmail.com	29-02-2020	15-10-2024	Opacity Meter	UP80-Agra RTO	SHOP NO-1 GALI GOPAL BAH DISTT-AGRA, U.P,283104	Active	Active	05-Mar-2020 15:50
39	UP0800026	PRADUSANNIYANTRAN KALYAN SEWASAMITI AGRA	JEETU WADHWANI	9634830618	jeetuwadhwani13@gmail.com	13-02-2018	12-02-2023	Multi Gas Analyser	UP80-Agra RTO	SHOP NO 19-20 SECTOR -5 ,TRANSPORT NAGAR AGRA,282002	Active	Active	09-Jan-2020 10:44
40	UP0800077	MARUTI PARYAVARAN SEWASAMITI	HRIDEY SINGH	8218945179	vishal_tripathi66@yahoo.com	17-05-2019	16-05-2024	Multi Gas Analyser	UP80-Agra RTO	7/37 JAWAHAR NAGAR BY PASS,AGRA,282002	Active	Active	31-Jul-2019 16:06

41	UP0800108	VERMA JI PARYA VARAN SEWA SAMITI	ANURA G VERMA	8954502 714	vishnuve rma1415 @gmail. com	18-09- 2020	08-06- 2025	Multi Gas Analyser	UP80- Agra RTO	ABHUA PURA,T HANA KIRAW ALI,283 122	Active	Active	18-Sep- 2020 18:05
42	UP0800105	JAIN PARYA WARA N SEWA SAMITI	SUNIT A JAIN	9837238 129	rajeshjai n10janv ary@gm ail.com	08-09- 2020	13-07- 2025	Multi Gas Analyser	UP80- Agra RTO	1/10 TRANS PORT NAGAR ,AGRA, 282002	Active	Active	08-Sep- 2020 18:02
43	UP0800006	M/S DEEKS HA PARYA VARAN SAMITI	SANJEE V PRAJAP ATI	9760122 777	sanjeev. prajapati deeksha @gmail. com	31-10- 2018	29-07- 2023	Opacity Meter	UP80- Agra RTO	5B-41/2 KRISH NA NAGAR ,SHAH GANJ,A GRA,28 2010	Active	Active	26-Nov- 2019 14:26
44	UP0800048	PREM PRAYA VARAN SEVA SAMITI	PREM SINGH	9412542 772	ojprajap ati48121 6@gmai l.com	05-03- 2019	04-03- 2024	Opacity Meter	UP80- Agra RTO	5/23 EKTA HOTEL TRANS PORT NAGAR AGRA,5 /23 EKTA HOTEL TRANS PORT NAGAR AGRA,2 82008	Active	Active	28-Nov- 2019 16:04

45	UP0800024	KRISHNA PARYA VARAN SUDHAR SAMITI	NEERA J KUMAR	7017513911	N.YADAV2701@GMAIL.COM	13-03-2020	26-12-2024	Opacity Meter	UP80-Agra RTO	SHOP NO 7 DAYAL NAGAR SAHDRA CHUNGI FBZ. ROAD AGRA, SHOP NO 7 DAYAL NAGAR SAHDRA CHUNGI FBZ. ROAD AGRA,282006	Active	Active	13-Mar-2020 16:11
46	UP0800030	KHAWAZA GAREB NAVAJ WELFARE SOCIETY	ABDUL KHAN	9058790705	ak928354@gmail.com	25-08-2016	24-08-2021	Opacity Meter	UP80-Agra RTO	SATTA BAGHE LAN ETMAD PUR AGRA, MOHANLAL CHETRAM FELING STATION KUBER PUR NH2 AGRA,282003	Active	Active	12-Dec-2019 10:37

47	UP0800094	GOSWAMI PARYA VARAN SEWA SAMITI	HARIOM GOSWAMI	7351220029	sumitgoswami5552@gmail.com	12-03-2020	15-11-2024	Multi Gas Analyser	UP80-Agra RTO	SHOP NO 6 AAKASH COMPLEX, IDGAH KATGHAR AGRA, 282001	Active	Active	12-Mar-2020 18:33
48	UP0800012	M/S DEEKSHA PARYA VARAN SAMITI	SANJEEV PRAJAPATI	9760122777	sanjeev.prajapati deeksha@gmail.com	27-08-2018	29-07-2023	Multi Gas Analyser	UP80-Agra RTO	SHOP NO. 9/2, T.P. NAGAR, NEAR RTO OFFICE AGRA, 282010	Active	Active	13-Dec-2019 15:37
49	UP0800096	RADHEY KRISHNA PARYA VARAN SEWA SAMITI, AGRA	RAVI KUMAR KASHYAP	6397263392	ravi0011222@gmail.com	16-06-2020	09-10-2024	Multi Gas Analyser	UP80-Agra RTO	7/1, BLOCK NO-07, TRANSPORT NAGAR, AGRA, TRANSPORT NAGAR, AGRA, 282002	Active	Active	16-Jun-2020 10:47
50	UP0800060	SATYA AUTO MOBILES	MANJETA SINGH	9358195249	ro186663@gmail.com	14-07-2017	13-07-2022	Opacity Meter	UP80-Agra RTO	89, GANDHI NAGAR, AGRA, 282002	Active	Active	10-Jan-2020 14:30

51	UP0800106	JAI SHREE KRISHNA PARYA VARAN SEWA SAMITI	RAVI KUMAR KASHYAP	8630203099	ravi00796@gmail.com	10-09-2020	10-08-2025	Opacity Meter	UP80-Agra RTO	5/11 TRANSPORT NAGAR ,AGRA, 282002	Active	Active	10-Sep-2020 17:44
52	UP0800008	M/S DEEKSHA PARYA VARAN SAMITI	SANJEEV PRAJAPATI	9760122777	sanjeev.prajapati deeksha@gmail.com	31-10-2018	29-07-2023	Multi Gas Analyser	UP80-Agra RTO	5B-14/2, KRISHNAGAR ,SHAHGANJ, AGRA,282010	Active	Active	25-Nov-2019 14:41
53	UP0800087	M/S AGRA PARYA VARAN WELFARE SOCIETY	SHER KHAN	9897256785	essar9138@gmail.com	03-07-2017	18-04-2022	Opacity Meter	UP80-Agra RTO	3/D A.T.D.A NAAMNER ROAD, PRATAP PURA,AGRA,282001	Active	Active	30-Jan-2020 12:03
54	UP0800111	M/S SHRI BANKEY BEHARI FILLING STATION	ATUL GARG	9837621999	prabhavgoyal2015@gmail.com	01-10-2020	30-09-2025	Multi Gas Analyser	UP80-Agra RTO	MARUTI ESTATE CHAURAHANATHANA ,JAGDISH PURA AGRA,282007	Active	Active	01-Oct-2020 18:35



55	UP0800058	SATYA AUTO MOBILES	MANJETA SINGH	9358195249	ro186663@gmail.com	14-07-2017	13-07-2022	Multi Gas Analyser	UP80-Agra RTO	89 ,GANDHI NAGAR ,AGRA, 282002	Active	Active	10-May-2019 12:18
56	UP0800068	BAJRANG PARYA WARAN SEWA SAMITI	MAHENDRA SHARMA	9457655691	ms7094492@gmail.com	01-05-2019	22-01-2024	Opacity Meter	UP80-Agra RTO	31 BHAGYA NAGAR COLONY GOPI GARDEN SIKANDRA ,AGRA UP,282007	Active	Active	19-Jun-2019 10:10
57	UP0800119	DARSH PARYA VARAN SEWA SAMITI	RAMNARESH	9412353766	abhisheksharmapinhath63@gmail.com	28-12-2020	19-10-2025	Opacity Meter	UP80-Agra RTO	RAGHUNATH PURA PINAHAT,AGRA,283123	Active	Active	28-Dec-2020 16:52
58	UP0800107	JAI SHREE KRISHNA PARYA VARAN SEWA SAMITI	RAVI KUMAR KASHYAP	8630203099	ravi00796@gmail.com	10-09-2020	10-08-2025	Multi Gas Analyser	UP80-Agra RTO	5/11 TRANS PORT NAGAR ,AGRA, 282002	Active	Active	10-Sep-2020 17:44

59	UP0800054	MAYA PARYA VARAN SEWA SAMITI	MUKESH VERMA	7060090292	mukeshverma70600@gmail.com	02-05-2019	10-02-2024	Opacity Meter	UP80-Agra RTO	05/13 TRANSPORT NAGAR AGRA,05/13 TRANSPORT NAGAR AGRA,282007	Active	Active	03-May-2019 10:46
60	UP0800022	MAA PITAMBRA PARYA VARAN SEWA SAMITI	VIVEK	8650992303	sharmadishant201@gmail.com	01-03-2019	26-06-2023	Multi Gas Analyser	UP80-Agra RTO	45/34A, NAGLA AJEET A,SIKANDRA AGRA,S.NO.-23,RTO COMPOUND TRANSPORT NAGAR ,AGRA,282007	Active	Active	04-Jan-2020 11:16

61	UP0800056	MAA PITAM BRA PARYA VARAN SEWA SAMITI	VIVEK	8650992303	sharmadishant201@gmail.com	01-03-2019	26-06-2023	Opacity Meter	UP80-Agra RTO	S.NO.-23,RTO COMPOUND TRANSPORT NAGAR ,AGRA, S.NO.-23 RTO COMPOUND TRANSPORT NAGAR AGRA,282007	Active	Active	04-Jan-2020 11:21
62	UP0800081	RADHEY SHYAM PARYA VARAN SEWA SAMITI	MP SINGH	7599330809	vishal_tripathi66@yahoo.com	10-06-2018	09-06-2023	Opacity Meter	UP80-Agra RTO	I NEW JEONI MANDI ,AGRA ,282004	Active	Active	03-Dec-2019 10:36
63	UP0800084	M/S PRADHAN PARYA VARAN WELFARE SOCIETY	RASHID	9536895001	pkqureshi95@gmail.com	28-09-2017	28-09-2021	Multi Gas Analyser	UP80-Agra RTO	KHANNAMARKET, OPP KHANNAPETROL PUMP, DELHI ROAD, AGRA, U.P.,282007	Active	Active	31-Dec-2019 11:49

64	UP0800091	SRI MAHA RAJA AGRAS EN WELFARE SOCIETY	SOHIT GARG	9997862757	green81air@gmail.com	29-02-2020	15-10-2024	Multi Gas Analyser	UP80-Agra RTO	SHOP NO-1 GALI GOPAL BAH DISTT AGRA, U.P,283104	Active	Active	05-Mar-2020 15:50
65	UP0800097	HIND MOTOR S WORKS	IQBAL KHAN	7533944222	hmwiqbal@gmail.com	17-06-2020	16-06-2025	Opacity Meter	UP80-Agra RTO	3/58 AJMER RAOD,P RATAP PURA,282001	Active	Active	17-Jun-2020 18:47
66	UP0800071	RADHEY SHAYAM PARYA VARAN SEWA SAMITI	RAM NARESH	7982839607	azadmonu0567@gmail.com	16-10-2018	09-06-2023	Multi Gas Analyser	UP80-Agra RTO	01,NEW MARKET, JEEVNI MANDI, AGRA,01,NEW MARKET JEEVNI MANDI, AGRA,823111	Active	Active	25-Oct-2019 12:16

67	UP0800095	RADHEY KRISHNA PARYA VARAN SEWA SAMITI , AGRA	RAVI KUMAR KASHYAP	6397263392	ravi0011222@gmail.com	16-06-2020	09-10-2024	Opacity Meter	UP80-Agra RTO	7/1, BLOCK NO-07, TRANSPORT NAGAR , AGRA, TRANSPORT NAGAR , AGRA,282002	Active	Active	16-Jun-2020 10:47
68	UP0800118	DARSH PARYA VARAN SEWA SAMITI	RAMNARESH	9412353766	abhisheksharmapinhath63@gmail.com	28-12-2020	19-10-2025	Multi Gas Analyser	UP80-Agra RTO	RAGHUNATH PURA PINAHAT,AGRA,283123	Active	Active	28-Dec-2020 16:52
69	UP0800032	KHAWAZA GARIB NAWAJ WELFARE SOCIETY	ABDULKHAN	9058790705	ak928354@gmail.com	25-08-2016	24-08-2021	Multi Gas Analyser	UP80-Agra RTO	SATTA BAGHE LAN ETMAD PUR AGRA, MOHAN LAL CHETRAM FELING STATION KUBER PUR NH2 AGRA,282003	Active	Active	12-Dec-2019 10:37

70	UP0800076	MARUTI PARYA VARAN SEWA SAMITI	HRIDEY SINGH	8218945179	vishal_tr ipathi66@yahoo.com	17-05-2019	16-05-2024	Opacity Meter	UP80-Agra RTO	7/37 JAWAHAR NAGAR BY PASS ,AGRA, 282002	Active	Active	31-Jul-2019 16:06
71	UP0800102	M/S BHAGWAN PARYA VARAN SAMITI , 148 - RONAKTA, KIRAWALI, AGRA	AMIT KUMAR	9411697564	bhagwanagra01@gmail.com	10-07-2020	04-01-2024	Multi Gas Analyser	UP80-Agra RTO	C/O M/S BHAGWAN FILLING STATION, ETMADPUR,NH-2, AGRA (U.P.),282007	Active	Active	10-Jul-2020 17:48
72	UP0800004	M/S DEEKSHA PARYA VARAN SAMITI	SANJEEV PRAJAPATI	9760122777	sanjeev.prajapati@deeksha@gmail.com	31-10-2018	29-07-2023	Multi Gas Analyser	UP80-Agra RTO	2-RADHIKA VIHAR, NEAR PASHCHIMPURI ,POLICE CHOWKI, AGRA,282007	Active	Active	25-Nov-2019 14:41

73	UP0800085	M/S PRADHAN PARYA VARAN WELFARE SOCIETY	RASHID	9536895001	pkqureshi95@gmail.com	28-09-2017	28-09-2021	Opacity Meter	UP80-Agra RTO	KHANA MARKET, KHANNA PETROL PUMP, DELHI ROAD, AGRA, U.P.,282007	Active	Active	31-Dec-2019 11:48
74	UP0800098	HIND MOTOR WORKS	IQBAL KHAN	7533944222	sknrr@gmail.com	17-06-2020	16-06-2025	Multi Gas Analyser	UP80-Agra RTO	3/58 AJMER ROAD ,PRATA PPURA, 282001	Active	Active	17-Jun-2020 18:47
75	UP0800080	SONAM WELFARE SOCIETY	USMAN KHAN	8958662866	green81air@gmail.com	04-09-2019	03-04-2024	Multi Gas Analyser	UP80-Agra RTO	SHOP NO-4 YAMUNA EXPRESSWAY HATHRAS ROAD AGRA, KUBERPUR RAHEN KLA ATMA DPUR AGRA,223007	Active	Active	04-Jan-2020 14:28



76	UP0800018	KHAWAZA GARIB NAWAJ WELFARE SOCIETY	ABDULKHAN	9058790705	ak928354@gmail.com	19-08-2018	18-08-2023	Opacity Meter	UP80-Agra RTO	SATTA BAGHE LAN ETMAD PUR AGRA,S .N.01NEAR SATKAR HOTEL MUHAMMAD TUNDLA FIROJABA,282003	Active	Active	09-Apr-2019 10:25
77	UP0800074	M/S REAL PARYA VARAN SAMITI	YOOSUF KHAN	7060815404	yoosufkhan7377@gmail.com	09-07-2019	18-09-2023	Multi Gas Analyser	UP80-Agra RTO	PLOT NO-207, SEC-6 ,TRANSPORT NAGAR , AGRA,282002	Active	Active	15-Jul-2019 16:41
78	UP0800028	PRADUSAN NIYAN TRAN KALYAN SEWA SAMITI	JEETU WADHWANI	9634830618	jeetuwadhwani13@gmail.com	13-02-2018	12-02-2023	Opacity Meter	UP80-Agra RTO	SHOP NO 19-20 SECTOR -5 ,TRANSPORT NAGAR AGRA,282002	Active	Active	09-Jan-2020 10:44

79	UP0800044	SHIVANI PARYA VARAN SEVA SUMMITTE	HARIOM GOSWAMI	9897446829	SUMIT SWAMI GOVIND@GMAIL.COM	15-06-2018	14-06-2023	Multi Gas Analyser	UP80-Agra RTO	SHOP NO 1 ,BLOCK 4 RTO COMPOUND TP NAGAR AGRA,282002	Active	Active	06-Dec-2019 10:22
80	UP0800100	BHOLE BABA PRAYARAN SEWA SAMITI	VIVEK KUMAR	9760375033	vivekparasar902@gmail.com	03-07-2020	16-10-2024	Opacity Meter	UP80-Agra RTO	5/27 NEAR POLICE CHOWKI,T.P NAGAR AGRA,282002	Active	Active	03-Jul-2020 18:43
81	UP0800079	SONAM WELFARE SOCIETY	USMAN KHAN	8958662866	green81air@gmail.com	04-09-2019	03-04-2024	Opacity Meter	UP80-Agra RTO	SHOP NO-4 YAMUNA EXPRESSWAY HATHRAS ROAD AGRA, KUBERPUR RAHEN KLA ATMA DPUR AGRA,223007	Active	Active	04-Jan-2020 14:28

82	UP0800088	M/S AGRA PARYA VARAN WELFARE SOCIETY	SHER KHAN	9897256785	essar9138@gmail.com	03-07-2017	18-04-2022	Multi Gas Analyser	UP80-Agra RTO	3/D A.T.D.A NAAMNER ROAD, PRATAP PURA, AGRA, 282001	Active	Active	30-Jan-2020 12:02
83	UP0800010	M/S DEEKSHA PARYA VARAN SAMITI	SANJEEV PRAJAPATI	9760122777	sanjeev.prajapati deeksha@gmail.com	31-10-2018	29-07-2023	Opacity Meter	UP80-Agra RTO	2-RADHIKA VIHAR, NEAR PASCHIMPURI, POLICE CHAUK I, AGRA, 282007	Active	Active	25-Nov-2019 14:41
84	UP0800093	GOSWAMI PARYA VARAN SEWA SAMITI	HARIOM GOSWAMI	7351220029	sumitgoswami5552@gmail.com	12-03-2020	15-11-2024	Opacity Meter	UP80-Agra RTO	SHOP NO 6 AAKASH COMPLEX, IDGAH KATGHAR AGRA, 282001	Active	Active	12-Mar-2020 18:33
85	UP0800109	VERMAJI PARYA VARAN SEWA SAMITI	ANURAG VERMA	8954502714	vishnuverma1415@gmail.com	18-09-2020	08-06-2025	Opacity Meter	UP80-Agra RTO	ABHUA PURA, T HANA KIRAWALI, 283122	Active	Active	18-Sep-2020 18:05

86	UP0800104	JAIN PARYA WARAN SEWA SAMITI	SUNITA JAIN	9837238129	rajeshjain10janv ary@gmail.com	08-09-2020	13-07-2025	Opacity Meter	UP80-Agra RTO	1/10 TRANSPORT NAGAR ,AGRA, 282002	Active	Active	08-Sep-2020 18:01
87	UP0800062	M/S SHRI KRISHNA PARYA VARAN SEWA SAMITI , AGRA	MUKESH VERMA	7060090292	technical.section.t co@gmail.com	27-08-2019	18-09-2024	Multi Gas Analyser	UP80-Agra RTO	11, RTO COMPOUND, AGRA,S HOP NO-11, RTO COMPOUND, AGRA,282002	Active	Active	06-Jan-2020 14:18
88	UP0800090	SHRI KRISHNA PARYA VARAN SEWA SAMITI	ARVIND KUMAR KASHYAP	9259545825	arvind009259@g mail.com	18-11-2019	19-09-2024	Opacity Meter	UP80-Agra RTO	5/11 TRANSPORT NAGAR NEAR RTO COMPOUND AGRA,5/11 TRANSPORT NAGAR NEAR RTO COMPOUND AGRA,282002	Active	Active	12-Dec-2019 19:05

1. CNG Station, Transport Nagar, Agra
2. CNG Station, Taj Nagari Phase-2, Agra
3. CNG Station, Kalandi Vihar, Agra
4. M/s Vyom Premium Fuel, Sikandra Agra
5. M/s Yamuna Automobile, Jeoni Mandi, Agra
6. M/s Brij Auto (Sikandra Enclave), Agra
7. M/s Kagarol Filling Station, Lohamandi, Agra
8. M/s Modern Service Station, Idgah, Saray Khawja, Agra
9. M/s Metro Filling Station, Fatehabad Road, Agra
10. M/s Bhagwan Filling Station, Etmadpur, Agra
11. M/s Kant Filling Station, Tundla Road, Agra
12. M/s Sudhir Filling Station, Runkata, Agra
13. M/s Santosh Filling Station, Tundla Road, Agra
14. M/s Saheed Harendra Singh Filling Station, Patholi, Agra
15. M/s Kishore Brothers, Shamsabad Road
16. M/s Army Filling Station, Fatehabad Road, Agra
17. M/s Shamshabad Filling Station, Shmsabad Road Agra
18. M/s Suresh Filling Station, Runakta, Agra
19. M/s Jhalak Kishori Filling Station, Shamshabad Road, Agra
20. M/s Shagun Filling Station, NH-2 Runktra, Agra
21. M/s New Agra Filling Station, Bhagwan Talkies Xing, Agra
22. M/s Xpress Service, Kuberpur, Agra
23. M/s Setho Auto, Vau Vihar, Agra
24. M/s Mahalaxmi F. Station, Gwalior Road Rohta, Agra
25. M/s Hukum Chand F. Station, Kaku Gwalior Road, Agra



Annex-VE-3

# उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड

## UTTAR PRADESH POLLUTION CONTROL BOARD

संदर्भ सं०

Ref. No.....C-32200 /CL/ 294B/ AC-P-119-20

दिनांक

Date ...5.2.2020

सेवा में,

अतिरिक्त महानिदेशक,  
यातायात पुलिस निदेशालय, उत्तर प्रदेश,  
वृन्दावन योजना, सेक्टर-18, रायबरेली रोड,  
लखनऊ-226301।

**विषय:** उत्तर प्रदेश के 15 नॉन अटैन्मेंट शहरों में वायु प्रदूषण के नियंत्रण हेतु निर्मित कार्ययोजना के संबंध में माइक्रोप्लानिंग किये जाने हेतु वायु (प्रदूषण का निवारण एवं नियंत्रण) अधिनियम, 1981 की धारा 31ए के अर्न्तगत जारी निर्देश के संबंध में।

यह कि, माननीय राष्ट्रीय हरित अधिकरण, नई दिल्ली द्वारा ओ0ए0 संख्या-681/2018 में दिनांक 08.10.2018 के द्वारा नॉन अटैन्मेंट शहरों से संबंधित सभी राज्यों एवं केन्द्रशासित प्रदेशों में "एअर क्वालिटी मॉनीटरिंग कमेटी" का गठन किये जाने, "एअर क्वालिटी मॉनीटरिंग कमेटी" द्वारा 02 माह के अन्दर नॉन अटैन्मेंट शहरों की वायुगुणवत्ता में सुधार लाये जाने हेतु कार्ययोजना तैयार किये जाने एवं कार्ययोजना के लागू होने से 06 माह के अन्दर नॉन अटैन्मेंट शहरों की वायुगुणता निर्धारित मानकों के अनुरूप लाये जाने हेतु आदेश पारित किये गये थे।

यह कि, राष्ट्रीय हरित अधिकरण, नई दिल्ली द्वारा पारित आदेश के अनुपालन में उत्तर प्रदेश सरकार द्वारा प्रदेश के 15 नॉन अटैन्मेंट शहरों यथा आगरा, प्रयागराज, अनपरा, बरेली, फिरोजाबाद, गजरौला, गाजियाबाद, झांसी, कानपुर, खुर्जा, लखनऊ, मुरादाबाद, नोएडा, रायबरेली तथा वाराणसी की वायुगुणता में सुधार लाने के लिए कार्ययोजना बनाये जाने हेतु दिनांक 02.01.2019 को "एअर क्वालिटी मॉनीटरिंग कमेटी" गठित की गयी एवं "एअर क्वालिटी मॉनीटरिंग कमेटी" द्वारा प्रदेश के 15 नॉन अटैन्मेंट शहरों में वायुगुणता के सुधार हेतु कार्ययोजना बनायी गयी। कमेटी द्वारा बनायी गयी कार्ययोजना को उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड द्वारा केन्द्रीय प्रदूषण नियंत्रण बोर्ड, दिल्ली प्रेषित किया गया जिसे केन्द्रीय प्रदूषण नियंत्रण बोर्ड, दिल्ली द्वारा अनुमोदित किया गया है। उक्त कार्ययोजना को उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड, लखनऊ की वेबसाइट [http://www.uppcb.com/pdf/ACTION-PLAN\\_100519.pdf](http://www.uppcb.com/pdf/ACTION-PLAN_100519.pdf) पर भी अपलोड किया गया।

यह कि, यह कि, राष्ट्रीय हरित अधिकरण, नई दिल्ली द्वारा उपरोक्तानुसार पारित आदेश के अनुपालन में प्रदेश के 15 नॉन अटैन्मेंट शहरों की वायुगुणता में सुधार लाये जाने हेतु बनायी गयी कार्ययोजना के अनुश्रवण तथा प्रभावी क्रियान्वयन हेतु उत्तर प्रदेश सरकार द्वारा प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग, उ0प्र0 शासन की अध्यक्षता में दिनांक 14.06.2019 के द्वारा "एअर क्वालिटी मॉनीटरिंग कमेटी" का पुनर्गठन किया गया।

यह कि, प्रदेश के 15 नॉन अटैन्मेंट शहरों के वायु प्रदूषण नियंत्रण के संबंध में बनायी गयी कार्ययोजना के अर्न्तगत दीर्घकालीन एवं अल्पकालीन कार्यबिन्दु तथा इसके क्रियान्वयन की समयसीमा निर्धारित करते हुये प्रदेश के संबंधित जिम्मेदार विभागों/प्राधिकरणों/संस्थाओं यथा नगर विकास विभाग, ट्रान्सपोर्ट विभाग, पी0डब्लू0डी0, एन0एच0ए0आई0, यातायात, फूड एवं सिविल सप्लाइ, विकास प्राधिकरण/आवास विकास, वन, कृषि, औद्योगिक विकास, आयल कम्पनी/सी0एन0जी0, गृह, एन0एम0सी0जी0, जिला प्रशासन, वाहन निर्माता कम्पनी, उ0प्र0 प्रदूषण नियंत्रण बोर्ड, मिनिस्ट्री आफ रोड ट्रान्सपोर्ट एण्ड हाईवे, सिचाई विभाग एवं उद्यान विभाग को कार्ययोजना के अर्न्तगत वायु प्रदूषण के नियंत्रण हेतु इनसे संबंधित कार्यबिन्दुओं पर प्रभावी कार्यवाही किये जाने हेतु दायित्व निर्धारित किये गये हैं।

यह कि, मुख्य सचिव, उ0प्र0 शासन द्वारा अपने पत्र संख्या-एन0जी0टी0130(2) 55-पर्या-2-2019 /09 (रिट)/2016 दिनांक 11.04.2019 द्वारा उत्तर प्रदेश के 15 नॉन अटैन्मेंट शहरों में वायु प्रदूषण के नियंत्रण हेतु बनायी गयी कार्ययोजना के प्रभावी क्रियान्वयन/अनुपालन हेतु प्रदेश के संबंधित जनपदों के जिलाधिकारियों एवं संबंधित विभागों के अपर मुख्य सचिव/प्रमुख सचिव को निर्देश जारी किये गये हैं।

यह कि, माननीय राष्ट्रीय हरित अधिकरण, नई दिल्ली द्वारा ओ0ए0 संख्या-681/2018 में दिनांक 20.11.2019 द्वारा उत्तर प्रदेश के 15 नॉन अटैन्मेंट शहरों में वायु प्रदूषण के नियंत्रण हेतु निर्मित कार्ययोजना के अर्न्तगत निर्धारित किये गये कार्यबिन्दुओं की माइक्रोप्लानिंग किये जाने के संबंध में पारित आदेश का सुसंगत अंश निम्नवत् है:-

टी.सी.-12वी, विभूति खण्ड, गोमती नगर,

लखनऊ- 226010

दूरभाष : 522-2720831, 2720828

फैक्स : 0522 - 2720764, 2720676

ई-मेल : [info@uppcb.com](mailto:info@uppcb.com)

वेबसाइट : [www.uppcb.com](http://www.uppcb.com)

gomti.Letter head 25-05-2016

T.C.-12V, Vibhuti Khand, Gomti Nagar  
Lucknow - 226010

Phone : 0522-2720831, 2720828

Fax : 0522 - 2720764

Email : [info@uppcb.com](mailto:info@uppcb.com)

Web Site : [www.uppcb.com](http://www.uppcb.com)


**"With regard to direction No.(VIII), there is compliance by 38 cities. Let the States/UTs ensure compliance with regard to the remaining cities within by 30.06.2020. In default, the States/UTs will be liable to pay@Rs. 5 lakhs per month till compliance. The compensation may be recovered by the States/UTs from the erring officers and appropriate entries may also be made in the ACRs of the concerned Heads of the Departments";**

अतएव मा0 राष्ट्रीय हरित अधिकरण द्वारा उक्त पारित आदेशों का अनुपालन सुनिश्चित किये जाने के दृष्टिगत वायु (प्रदूषण का नियंत्रण एवं निवारण) अधिनियम, 1981(यथा संशोधित) की धारा 31 ए के अन्तर्गत राज्य बोर्ड को प्रदत्त शक्तियों का प्रयोग करते हुए एतद्वारा निम्न निर्देश निर्गत किये जाते हैं :-

1. यह कि, कार्य योजना के अंतर्गत यातायात पुलिस निदेशालय, उत्तर प्रदेश हेतु निर्धारित सभी कार्य बिन्दुओं के संबंध में 02 माह के अन्दर माइक्रोप्लानिंग की जाए तथा माइक्रोप्लान की प्रति उ0प्र0 प्रदूषण नियंत्रण बोर्ड को प्रेषित की जाए।
2. यह कि, कार्य योजना के अंतर्गत दीर्घकालीन एवं अल्पकालीन कार्य बिन्दुओं का प्रभावी क्रियान्वयन निर्धारित समय सीमा के अंदर किया जाये।
3. यह कि, कार्य योजना के अंतर्गत निर्धारित कार्य बिन्दुओं के संबंध में की गयी कृत कार्यवाही की मासिक प्रगति आख्या उ0 प्र0 प्रदूषण नियंत्रण बोर्ड, द्वारा विकसित "Environmental Compliance portal" "<http://www.upecp.in>" पर अपलोड किया जायेगा तथा इसकी प्रति सदस्य सचिव, उ0प्र0 प्रदूषण नियंत्रण बोर्ड के माध्यम से "एअर क्वालिटी मॉनीटरिंग कमेटी" को प्रेषित की जायेगी।


उक्त निर्देशों का अनुपालन निर्धारित समय सीमा में सुनिश्चित कराते हुए कृत कार्यवाही की आख्या से बोर्ड को अवगत कराने का कष्ट करें।


भवदीय,

  
(आशीष तिवारी)  
सदस्य सचिव

प्रतिलिपि:- निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु :-

1. प्रमुख सचिव, गृह, उ0प्र0 शासन, लखनऊ।
2. सदस्य सचिव, केन्द्रीय प्रदूषण नियंत्रण बोर्ड, परिवेश भवन, ईस्ट अर्जुन नगर, दिल्ली।
3. जिलाधिकारी, आगरा, प्रयागराज, सोनभद्र (अनपरा), बरेली, फिरोजाबाद, अमरोहा (गजरौला), गाजियाबाद, झांसी, कानपुर, बुलन्दशहर (खुर्जा), लखनऊ, मुरादाबाद, गौतमबुद्ध नगर (नोयडा), रायबरेली एवं वाराणसी।
4. क्षेत्रीय अधिकारी, उ0प्र0 प्रदूषण नियंत्रण बोर्ड आगरा, प्रयागराज, सोनभद्र (अनपरा), बरेली, फिरोजाबाद, बिजनौर (गजरौला), गाजियाबाद, झांसी, कागपुर, बुलन्दशहर (खुर्जा), लखनऊ, मुरादाबाद, नोयडा, रायबरेली एवं वाराणसी।

  
सदस्य सचिव

  
04/21/2020

## Annex-IP-1

### List of Air Polluting Industries

S.No	Name of the Industry	Coal Based Capacity	Gas based identified capacity	Gas allocated	Status operational/closed/proposed/reopening/new if any	Consent Status	Sources	Capacity of Induction/Cupola
1	Devi Sahai Gopaldas Iron Foundry, Foundry Nagar, C-15, Agra	3228 MT	1019.54	1600	Operational	Consent Granted	Cupola/ Induction furnace	2.5 Ton/hr 300 kg/heat
2	Dewan Chand Suraj Prakash Jain,11/43, Rambagh. Agra	6771 MT	955.31	2600	Operational	Consent Granted	Induction furnace	300 kg/heat
3	G.M. Ind. Corpn.,E-70, Foundry Nagar, Agra				Operational	Consent Granted	Induction furnace	250 kg/heat
4	Ganga Engineers, (Unit-1), 11/48, Rambagh, Agra	7941 MT	4138.58	375	Operational	Consent Granted	Induction furnace	250 kg/heat
5	Goyal Metal Industries, Foundry Nagar, Hathras Road, Agra	1652 MT	501.29	300	Operational	Consent Granted	Induction furnace	200 kg/heat
6	Gulab Rai Chhotey Lal, 11B/106A, Hathras Road, Nariach Agra				Operational	Consent Granted	Induction furnace	500 kg/heat
7	Himalaya Ind., Unit -1 Naraich, Hathras Road, Agra				Operational	Consent Granted	Induction furnace	500kg/heat
8	Jai Ambey Piston Ring Ind.,Foundry Nagar, E-14 Agra				Operational	Consent Granted	Induction furnace	300kg/hr
9	Kajeco Industries Unit-2,B-9/10, Foundry Nagar, Agra	24000 MT	1252.49	1200	Operational	Consent Granted	Induction furnace	500kg/heat 300kg/heat
10	Kamal Engg. Works, Unit-2,Foundry Nagar C-25, Agra	3110 MT	716.67	300	Operational	Consent Granted	Cupola	
11	Motilal Agrawal & Co.,10/10, Katra Wazir Khan, Agra	2765 MT	638.55	900	Operational	Consent Granted	Induction furnace	300kg/heat
12	Mudgal Iron Foundry, 11B/38, Foundry Nagar Hathras Road, Agra	1896 MT	398.79		Operational	Consent Granted	Induction furnace	200kg/heat
13	Paliwal Iron Foundry & Metal Works, 12/160 C, Nunhai, Agra	540 MT	609.82	870	Operational	Consent Granted	Induction furnace	100kg/heat
14	Prakash Iron Foundry, Hathras Road,Agra	1800 MT	261.31	800	Operational	Consent Granted	Induction furnace/ Cupola	1.0 Ton/heat 500 kg/heat 2.0 Ton/hr
15	S.G.Industries,11/115-A,Rambagh,Agra S.G.Industries, Unit-Ii,11/115-A,Rambagh,Agra	4493 MT 4493 MT	1016.78	300 300	Operational	Consent Granted	Induction furnace	300 kg/heat
16	S.K.Iron Foundry & Engg..Co.,Rambagh,Agra	5184 MT	1519.02	600	Operational	Consent Granted	Induction furnace/ Cupola	500 kg/heat 2.0 Ton/hr
17	Shree Ram Metal Ind., 10/9B-1, Katra Wazeer Khan, Agra	1907 MT	481.83	1938	Operational	Consent Granted	Induction furnace	1.00 kg/heat



18	Shivam Industries, Foundry Nagar, C-23, Agra	1037 MT	301.42	600	Operational	Consent Granted	Cupola	3.0 Ton/hr
19	Sterling Machine Tools, Foundry Nagar, C-38, Agra	3000MT	2241.93	1500	Operational	Consent Granted	Induction furnace	500 kg/heat
20	Accurate Ferro Casting, B-18/1, Foundry Nagar, Agra	3802 MT	897.83	300	Operational	Consent Granted	Cupola	3.0 Ton/hr
21	Agra Loh Udyog, 1167 Naraich, Hathras Road, Agra	6807 MT	13921.07	750	Operational	Consent Granted	Cupola	3.0 Ton/hr
22	Ajanta Industries, D-20, Foundry Nagar, Agra	1382 MT	384.98	500	Operational	Consent Granted	Cupola	2.5 Ton/hr
23	B.K.Castings, C-59, Foundry Nagar, Agra	1614 MT	1058.70	300	Operational	Consent Granted	Cupola	2.75 Ton/hr
24	Bajrang Iron Foundry, B-4, Foundry Nagar, Agra	9504 MT	2326.65	800	Operational	Consent Granted	Cupola	3.0 Ton/hr
25	Bombay Engg. & Moulding Works, 3994, Nagla Kishanlal, Hathras Road, Agra	9677 MT	1926.92	450	Operational	Consent Granted	Cupola	2.0 Ton/hr
26	Castwel Foundry, C-2, Site-A, U.P.S.I.D.C., Agra	8522 MT	1891.12	750	Operational	Consent Granted	Cupola	2.75 Ton/hr
27	Chinar Foundry, E-2, Foundry Nagar, Agra	3353 MT	889.76	300	Operational	Consent Granted	Cupola	3.0 Ton/hr
28	Devi Sahai Gopaldas, Foundry Nagar, Iron Foundry, C-15, Agra	3228 MT	1019.54	1600	Operational	Consent Granted	Cupola/ Induction furnace	2.5 Ton/hr 300 kg/heat
29	Expert Founders & Engg., Foundry Nagar, C-29, Agra	9504 MT	2129.88	750	Operational	Consent Granted	Cupola	3.0 Ton/hr
30	G.T. Iron Industries, 11/38, A-3, Hathras Road, Agra	8350 MT	1838.33	500	Operational	Consent Granted	Cupola	3.0 Ton/hr
31	Golden Indl. Corpn. 11/45, Rambagh, Agra	7603M T	1526.91	300	Operational	Consent Granted	Cupola	2.5 Ton/hr
32	Gopal Iron Foundry, Foundry Nagar, D-43, Agra	2919 MT	407.00	450	Operational	Consent Granted	Cupola	3.0 Ton/hr
33	Jagdish Industrial Corpn, Naraich Hathras Road, Agra	2376 MT	383.04	300	Operational	Consent Granted	Cupola	2.0 Ton/hr
34	Kamal Engg. Works, Unit-1, 11/48 D, Naraich, Hathras Road, Agra	2308 MT	732.63	400	Operational	Consent Granted	Cupola	2.0 Ton/hr
35	Kansal Iron Foundry, C-25, Foundry Nagar, Agra	2880 MT	769.47	700	Operational	Consent Granted	Cupola	2.75 Ton/hr
36	Manik Chand Garg & Co., C-50, Foundry Nagar, Agra	3096 MT	734.83	750	Operational	Consent Granted	Cupola	1.5 Ton/hr
37	Miraz Iron Foundry, C-26, Foundry Nagar, Agra	4147 MT	1002.25	900	Operational	Consent Granted	Cupola	2.5 Ton/hr
38	Mittal Industries, C-18, Foundry Nagar, Agra	8640 MT	1728.26	1000	Operational	Consent Granted	Cupola	2.5 Ton/hr

39	Mittal Iron Founders & Engg.,C-24,Foundry Nagar, Agra	4147 MT	624.73	375	Operational	Consent Granted	Cupola	2.5 Ton/hr
40	Naresh Iron Foundry, Foundry Nagar, D-62, Agra	3663 MT	779.13	300	Operational	Consent Granted	Cupola	
41	National Chemicals, Foundry Nagar, E-9, Agra	1000 Tonne	955.31	750	Operational	Consent Granted	Cupola	2.5 Ton/hr
42	Oswal Iron Foundry, Rambagh, Agra	5769 MT	1223.91		Operational	Consent Granted	Cupola	closed
43	Prakash Agricultural Ind., Foundry Nagar, Agra		0.00		Operational	Consent Granted	cupola	
44	Prakash Iron Foundry, Hathras Road,Agra	1800 MT	261.31	800	Operational	Consent Granted	Induction furnace/ Cupola	1.0 Ton/heat 500 kg/heat 2.0 Ton/hr
45	Raj Pattern Makers & Founders, Nagla Kishan Lal, Hathras Road, Agra	2765 MT	743.00	700	Operational	Consent Granted	Cupola	2.5 Ton/hr
46	Ravi Agricultural Ind.,Hathras Road,Agra	3228 MT	992.75	300	Operational	Consent Granted	Cupola	3.0 Ton
47	S.K.Iron Foundry & Engg..Co.,Rambagh,Agra	5184 MT	1519.02	600	Operational	Consent Granted	Induction furnace/ Cupola	500 kg/heat 2.0 Ton/hr
48	Samta Trading Corpn., 136.I.E.,Nunhai,Agra	180.90MT	811.31	400	Operational	Consent Granted	Cupola	2.75 Ton/hr
49	Shinning Engg. Works, Foundry Nagar, B-19, Agra	10368 MT	2552.17	700	Operational	Consent Granted	Cupola	3.0 Ton/hr
50	Shree Ram Engg. Works, D-2, Foundry Nagar, Agra	2765 MT	634.53	600	Operational	Consent Granted	Cupola	3.0 Ton/hr
51	Shree Ram Iron Foundry & Engg. Works ,Rambagh Agra	9615 MT	2340.76	750	Operational	Consent Granted	Cupola	3.0 Ton/hr
52	Taj Iron Foundry, D-46, Foundry Nagar, Agra	1728 MT	382.61	500	Operational	Consent Granted	Cupola	2.75 Ton/hr
53	Techno Ind.,D-46, Foundry Nagar, Agra	8488 MT	1820.83	400	Operational	Consent Granted	Cupola	2.5 Ton/hr
54	A.V.Valves, 160. I.E.Nunhai,Agra	2913 MT	724.64	300	Operational	Consent Granted	Induction furnace	700/500/200 kg/heat
55	Atul Engineering Udyog,Nunhai,Agra	19440MT	986.06	2300	Operational	Consent Granted	Induction furnace	500 kg/heat
56	Agra Loh Udyog, 1167 Naraich ,Hathras Road,Agra	6807 MT	13921.07	750	Operational	Consent Granted	Cupola	3.0 Ton/hr
57	B.S.Agriculture Ind.,Nunhai Rd. Nawalganj,Agra	1515 M.T.	689.43	1200	Operational	Consent Granted	Induction furnace	
58	Bharat Iron & Steel Foundry, 10/10, Katra Wazir Khan,Agra	9331 MT	2156.58	1800	Operational	Consent Granted	Induction furnace	300 kg/heat
59	Indu Engg. & Textiles Ltd.,D-42 Foundry Nagar, Agra	1080 MT	962.63	2050	Operational	Consent Granted	Cupola/ Induction furnace	3.0 Ton/hr
60	Maharshi Dayanand Iron Foundry,Nunhai 71 I.E. Agra	3000MT	759.83	600	Operational	Consent Granted	Induction furnace	300kg/hr

61	Meghdoot Pistons (P) Ltd., 6, I.E. Nunhai, Agra	1728 MT	293.19	700	Operational	Consent Granted	Induction furnace	100kg/hr/ Pit furnace
62	Metafab Engg. Associate,19, I.E. Nunhai, Agra	1406 MT	469.38	300	Operational	Consent Granted	Induction furnace	250 kg/hr
63	Ratan Industries (P) Ltd.,Hathras Road, Katra Wazir Khan , 10/12,Agra	3000 MT	672.85	3300	Operational	Consent Granted	Induction furnace	1.5 Ton/heat
64	Shri Bankey Bihari Udyog, 10/9B-1, Katra Wazeer Khan, Agra	4280 MT	961.79	1125	Operational	Consent Granted	Induction furnace	300 kg/heat
65	Tracko International, Nunhai 56 I.E. Agra	6110 MT	1221.18	1600	Operational	Consent Granted	Induction furnace	100 kg/heat
66	Vijay Iron Foundry, Hathras Road, Agra	3110MT	718.29	900	Operational	Consent Granted	Induction furnace	300 kg/heat
67	Amar Enterprises, 2, I.E., Nunhai,Agra	2914 MT	806.78	700	Operational	Consent Granted	Cupola	3.0 Ton/hr
68	Doneria Pvt. Ltd. 10/4, Hathras Road, Agra	9331 MT	1919.94	400	Operational	Consent Granted	Cupola	1.2 Ton/hr
69	Indu Engg. & Textiles Ltd.,D-42 Foundry Nagar, Agra	1080 MT	962.63	2050	Operational	Consent Granted	Cupola/ Induction furnace	3.0 Ton/hr
70	Kaushal Industries, Foundry Division 12/55nagla bal chand nunihai, AgraNagar, Agra	4147 M.T.	902.64	550	Operational	Consent Granted	Cupola	2.5 Ton/hr
71	Kumar Steelworks, 11/124, Chini Ka Roza, Agra	3456 MT	758.76	300	Operational	Consent Granted	Cupola	2.5 Ton/hr
72	Mahveer Iron Foundry, 67.I.E. Nunhai, Agra	9331 MT	2019.77	600	Operational	Consent Granted	Cupola	2.25 Ton/hr
73	Metal Cast India,3,Nunhai, Estate, 3-Ind, Agra	5530 MT	1139.74	300	Operational	Consent Granted	Cupola	2.5 Ton/hr
74	Shanti Vrat & Sons, Foundry Nagar,Atul Compound Nunhai, Agra	1632 MT	622.83	750	Operational	Consent Granted	Cupola	3.0 Ton/hr
75	Anil Metal Industry, 4 Mile stone, bichpuri Road, Amarpura, Agra						Induction furnace	300KG/Heat
76	Vinay Iron Foundry, 15Km Stone, Artoni, Agra						Induction furnace	300kg/hr
77	Kalyan Steel Product Pvt Ltd, C-1, Site-A, UPSIDC, Sikandra, Agra					Consent Granted	Induction furnace	190Ton/Month
78	Luthra Engeering Industry, 15KM, Artoni Agra						Induction furnace	100KG/Hr

## Annex-IP-2

### Format for Development of Brick Kilns Inventory

Name of the State U.P.

Name of the District-Agra

Total number of brick Kiln- 113

S.no.	Name and address of the units along with latitude and longitude and Contact details of the owner	Type of Brick Kilns (FCBTK, Zig-Zag type, VSBK)	Production Capacity/Operational Capacity of the unit	RAW Material used	Fuel used and quantity	Details of Air Pollution Control Devices	Details of Stack Shape, Stack Height, Porthole Location and Platform	Status of Consent/NOC	Operational Status	Remarks
1	Aarti Brick Field, Village-Sutahari,shyahipura, Bah, Agra-- Latitude-26.9162344, Logitude-78.4316256-Shri Ram Baran Bhadouriya, Mob no-8126130319	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.07.2021	Yes	
2	Agarwal Ent Udyog , Village-Uganpura, kachaura Road, Bah, Agra- Latitude-26.86420, Logitude-78.60801-Shri Mahesh Garg, Mob no-9412150847	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.07.2021	Yes	
3	Shiv Shankar Brick Field, (formerly name-Ayush Brick Field), Village-Gopalpura, Jaitpur Kala, Bah, Agra- Latitude-26.848668, Logitude-78.679361-Shri Shiv Dutt Sharma, Mob no-8532846684	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
4	Baba Kalicharan Ent udyog, Village-Tillupura, Bah, Agra- Latitude-26.825165, Logitude-78.718884-Shri Ashish Baru, Mob no8355029500	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.07.2022	Yes	
5	Bahubali Brick Field, Naugawan,Jaitpurkalan, Bah, Agra- Logitude-26.854563, Latitude-78.716160-Shri Vishal Jain, Mob no-9927338742	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.09.2021	Yes	
6	Bajrang Brick Field, Rudmali, Bateshwar road, Agra-- Latitude-26.853820 Logitude-78.601687-Shri Ram Swaroop Barua, Mob no-8868941282	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
7	Bajrang ent bhatta, village-Toolasahpur, Fatehabad, Agra- Latitude-26.968297, Logitude-78.140655-Shri Ashok, Mob no-8350201530	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
8	Balaji Brick Field, Pinahat, Bah, Agra- Latitude-26.895115, Logitude-78.378623	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
9	Bankey Bihari Brick Field, Modipura, Badhrauli, Bah, Agra- Latitude-26.896403, Logitude-78.468204-Shri P...	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
10	Baruaa Brick Field , Pyarampura, Jaitpura, Bah, Agra- Latitude-26.825808, Logitude-78.718987-Shri Devendra Varua, Mob no-8532846484	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
11	Baruaa Brick Field Bijauli, Bah, Agra- Latitude-26.848097, Logitude-78.693984-Shri Pawan Varua, Mob no-0562-2212180	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO

12	Bateshwarnath Brick Field, kalyanpura, Bah, Agra- Longitude-26.9162344, Latitude-78.431625.-Shri Bahadur Singh, Mob no-8012399873	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.09.2021	Yes	
13	Bhole Baba Brick Field (formerly-Jai Bhoori Maa Brick Field), Village-Basai Arela, Bah, Agra-- Latitude- 26°94253 Longitude-78°398-Shri Archan Sharma, Mob no-9012924515	Zig-Zag Type	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
14	Bhole Shankar Brick Field, Khasra no-183, Village- Viprawali, Bah, Agra- Latitude-26.89888, Longitude- 78.36144-Shri Gajraj Singh, Mob no-9293505820	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
15	Bihari Ji Brick Field, Khasra no-844,Village-Naglabhari, Bah, Agra-Longitude-26.9255272 Latitude-78.4212542- Shri Ram Baran Singh, Mob no-955710678	Zig-Zag Type	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
16	Dadua Baba Brick Field, Khasra no-152, Village- Bithauli, Bah, Agra-Longitude-26.927775, Latitude- 78.502747-Shri Ramkant, Mob no-9536640403	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.09.2021	Yes	
17	Shri Ganesh Brick Field, Village-Ratoti, Bah, Agra- Longitude-26.928310, Latitude-78.448385-Shri Ganesh Charan, Mob no-9897866211	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
18	Gaytri Brick Field, Village-Vipravali, Bah, Agra- Longitude-26.89346, Latitude-78.36273-Shri Shiv Kumar, Mob no-9432156200	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
19	Gomti Ent Udyog, Village-Kukthari, Bah, Agra- Longitude-26.89161, Latitude-78.43423-Shri Mahesh Chand	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
20	Goodluck Brick Field, Village-Sikrara, Fatehabad, Agra- Longitude-27.055449, Latitude-78.243361-Shri Devendra	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
21	Hari Brick Field, Khasra no-49, Village-Chaurangahar, Bah, Agra-Longitude-26.857530, Latitude-78.609967- Shri Hari	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.09.2023	Yes	
22	Hari Kripa Brick Field (formerly-Jagdish Brick Field), Village-Gopalpura, Bhadrauli, Bah, Agra-Longitude- 26.70776, Latitude-78.46781-Shri Sanjay Singh, Mob no- 8755661694	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
23	Himanshu Brick Field, Village-Gopalpura, Bah, Agra- Longitude-26.90719, Latitude-78.45669-Shri Heera Lal, Mob no-9719580713	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.09.2021	Yes	
24	Shri Shaymla Ji Brick Field, (foremly name-J.P. Brick Field), Hussainpura, Sutahari, Pinahat, Bah, Agra- Longitude-26.54296, Latitude-78.24468-Shri Brajesh Pathak, Mob no-9720363155	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO

25	Vidhata Brick Field (formerly-Jai Ambey Brick Field ), Village-Bhadrauli, Bah, Agra-Logitude-26.900313, Latitude-78.479190-Shri Vidhata	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
26	Jai Bajrang Brick Field, Shyahipura, tvariya, Bah, Agra-Logitude-26.906608, Latitude-78.432135-Shri Bajrang	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
27	Jai Bajrangbali Brick Field, Village-Manikpura, Bah, Agra-Logitude-26.912797, Latitude-78.434983--Shri Dinesh	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
28	Jai Bhawani Brick Field, Village-Toolasahpur, Shamsabad, Fatehabad, Agra-Logitude-26.973247 Latitude-78.139562-Shri Jogendra Singh, Mob no-9711720893	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
29	Jai Bhoomiya Baba Brick Field (formerly- Jai Karoli Maa Brick Field), Village-Kalyanpura, Bhadrauli, Bah, Agra-Logitude-26.89253, Latitude-78.44848-Shri Rama Kant Sharma, Mob no-9954036702	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
30	Jai Gopal Brick Field, Village-Vipravali Pinahat , Bah, Agra-Logitude-26.89958, Latitude-78.436008-Shri Rajveer, Mob no-9058888294, Whatss-9897916130	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
31	Jai Maa Jagat Kalyani Brick Field, Village-Bhadrauli, Bah, Agra-Logitude-26°53.51"N, Latitude-78°27.44"E - Shri Indrara Prakash, Mob no-9027940627	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
32	Jai Maa Kamakhya Brick Field, Village-Bhadrauli, Bah, Agra-Logitude-26.907488, Latitude-78.471112-Shri	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
33	Jai Maa Pitambara Brick Field (formerly-Om Brick Field), Farera,Bah, Agra-Logitude-26.89173, Latitude-78.52374-Shri Kamta Prasad, Mob no-9758174522	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
34	Jai Shankar Brick Field, Village-Manikpura, Bah, Agra-Logitude-26°55.37"N , Latitude-78°24.18"E - ShriAvnish Pachory, Mob no-9410333302	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
35	Jai Shiv Brick Field, Village-Gopalpura, Bah, Agra-Logitude-26.908764 Latitude-78.470642-Shri Hariram Singh	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
36	Jai Shiv Brick Field, Village-Viprawali, Bah, Agra-Logitude-26.898047, Latitude-78.362140-Shri Jay Shiv, Mob no-9927444026	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
37	Jawahar Brick Field, Village-Sutahari, Bah, Agra-Logitude-26.914307 Latitude-78.440711-Shri Gajendra Singh, Mob no-0562-2232426	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO

38	K.S.Brick Field (formerly- Satyam Shivam Brick Field), Village-Gajaura, Bah, Agra-Logitude-26°54.30"N Latitude-78°27.6"E-Shri Keshav Singh, Mob no-98941920759	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
39	Kalika Devi Brick Field (formerly-Jai Maa Bhadrakali Brick Field), Village-Nagriya, Bah, Agra-Logitude-26.911848 Latitude-78.481206-Shri Raghvendra , Mob no-9719157028	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
40	Kamal & Company Ent nirmata, Bah, Agra-Logitude-26.881132, Latitude-78.588019-Shri Kusum Garg, Mob no-9917479571	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 30.09.2021	Yes	
41	Krishna Brick Field, Khasra no-117, Ratoti, Bah, Agra-Logitude-26.92923, Latitude-78.44944-Shri Ramveer, Mob no-9719591341	Zig-Zag Type	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
42	Laxmi Brick Works (formerly-Bhole Baba Brick Field), Village-Arnota, Bah, Agra-Logitude-26.938434, Latitude-78.37759-Shri K.M. Agarwal, Mob no-7906840156	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
43	Laxmi Brick Field (formerly-Amar Brick Field), Bah, Agra-Logitude-26.861380, Latitude-78.603409-Shri Bunty Barua, Mob no-8534820841	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
44	Maa Bhawani Brick Field, Village-Naglabhari, Bah, Agra-Logitude-26°58.49"N Latitude-78°24.45"E -Shri Manohar Singh, Mob no-812660812	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
45	Maa Durga Brick Field (formerly-Shiv Shakti Brick Field), Village-Kakarkhera, Bah, Agra-Logitude-26.9403 Latitude-78.42254 -Shri Shyam Sunder Prashar, Mob no-8392888844	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
46	Maa Vaishno Devi Brick Field (formerly-Om Hari Brick Field), Village-Modipura, Bhadraulli, Bah, Agra-Logitude-27°6.12"N Latitude-78°31.4"E -Shri Ajay Tomar, Mob no-9761577474	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
47	Pitambra Brick Field (formerly- Maa Vasino Brick Field), Village-Basai Arela, Bah, Agra-Logitude-26.94853 Latitude-78.38816 -Shri Nand Kishor, Mob no-9897521407	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
48	Madhawar Brick Field, Village-Paintikhera, Fatehabad, Agra-Logitude-27.024251, Latitude-78.206401-Shri Subhas Chand, Mob no-9997031223	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
49	Madhvi Brick Field (formerly-Jai Maa Kaurali Brick Field), Village-Bhadrauli, Bah, Agra-Logitude-26°54.11"N Latitude-78°27.53"E -Shri Manoj Kumar, Mob no-7017597614	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	

50	Mahadev Brick Field, Village-Laduapura, Bah, Agra-Logitude-26.918595, Latitude-78.377481-Shri Sumit Singh, Mob no-9719404045	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
51	Makhan Das Brick Field (formerly-Bhramlal Brick Field), Gurjafalu, Manikpura, Bah, Agra-Logitude-26°55.3"N Latitude-78°24.3"E -Shri Vijay Kumar, Mob no-8755406428	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
52	Mata Ent Udyog, Basai Arela, Bah, Agra-Logitude-26°55.3"N Latitude-78°23.39"E -Shri Ramakant Sharma, Mob no-8449610884	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
53	Modi Brick Field, Village-Sutahari, Shyhipura, Bah, Agra-Logitude-26°56.48"N Latitude-78°26.30"E -Shri Ashok Kumar, Mob no-9927434514	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
54	Mohan Brick Field, Village-kukthari, Bah, Agra-Logitude-26°53.25, Latitude-78°25.20-Shri Devendra Singh Mob no-8193019171	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
55	Mukhiya Brick Field, Village-Bhadrauli, Bah, Agra-Logitude-26.993147, Latitude-78.603518-Shri Vishal Singh Mob no-9758808164	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
56	Shri Naga ji Brick Field, Village-Naglabhari, Bah, Agra-Logitude-26.917481, Latitude-78.432109-Shri Ramesh Chandra Sharma, Mob no-9720363155	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
57	Nathuram Mishra Ent udyog, Village-Beteshwar, Bah, Agra-Logitude-26.924919 Latitude-78.558187 -Shri Nathuram	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
58	Navdurga Brick Field, Village-Masoorpura, Bah, Agra-Logitude-26.898955, Latitude-78.596862-Shri Sandeep Kumar, Mob no-9412588325	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
59	New Baba Balaji Brick Field (formerly- Upadhyay Brick Field), Sutahari, Syahipura, Bah, Agra-Logitude-26.912849, Latitude-78.434934-Shri Munna Lal, Mob no-7302632301	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
60	New Baba Brick Field, Kamalpura, Kauchaura Road, Bah, Agra-Logitude-26.846850, Latitude-78.717051-Shri Kali Charan	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
61	New Jai Karauli Maa Brick Field, Village-Gopalpura, Bah, Agra-Logitude-26.9048, Latitude-78.45974-Shri Mahesh Dutt Sharma, Mob no-9719001521	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
62	New Mukhiya Brick Field, Village-Bhadrauli, Bah, Agra-Logitude-26.993137, Latitude-78.603518-Shri Bachan Singh, Mob no-9719001521	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	



63	New Shiv Shakti Brick Field, Village-Basai, Bhadauriya, Bah, Agra-Logitude-26.939361 , Latitude-78.440461-Shri Harendra Sharma, Mob no-9760453418	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
64	Jai Maa Kali Brick Field, (Formerly-Maa Annpurna Brick Field), Village-Uganpura, Bah, Agra- Logitude-26.868984 , Latitude-78.613389-Shri Ankit Sharma, Mob no-9412671332	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
65	Om Brick Field, Village-Dhorra, Fatehabad, Agra-Logitude-27.032609 , Latitude-78.321211-Shri Ram Gopal, Mob no-9411057762	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.12.2021	Yes	
66	Om Sai Brick Field, Bah, Agra-Logitude-26.857487 , Latitude-78.609891-Shri Shiv Kumar	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
67	Om Shankar Brick Field, Village-Puramudgal, Bah, Agra-Logitude-26.812912 , Latitude-78.623779-Shri Shiv Datta Sharma, Mob no-8532846684	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
68	Baba Brick Field, (Shri Karoli Maa Brick Field), Khasra no- 712,713 , Gopalpura, Devpura Road, Bah, Agra-Logitude-26°54'698" , Latitude-78°28'082"-Shri Suresh Chandra Sharma, Mob no-9719066688	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
69	Parvati Brick Field (formerly-Bhole Baba Brick Field), Village-Bhadrauli Tubewellpura, Bah, Agra-Logitude-26°53.12"N , Latitude-78°27.50"E-Shri Kamlesh, Mob no-9568202138	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
70	Pawan Brick Field , Village-Tilupura, Jaitpur, Bah, Agra-Logitude-26°85536 , Latitude-78°70408-Shri Shashi Devi, Mob no-9012668934	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
71	Pawan Brick Field, Village-Kinnerpura, Bithauli Road, Bah, Agra-Logitude-26.910438 Latitude-78.485821-Shri RamBabu, Mob no-8325082500	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
72	Peepaldev Brick Field, Village-Chaurangahar, Bah, Agra-Logitude-26.852987 Latitude-78.612087-Shri Peepul Dev, Mob no-9325682096	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
73	Rehna wali Brick Field (Old Name-Radha Brick Field), Milik Naglabhari, Bah, Agra-Logitude-26.935501 Latitude-78.421405-Shri Bihari	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
74	Radhey Brick Field (formerly-Vaishno Brick Field), Village-Arjunpura, Bah, Agra-- Latitude- 26.890862,- Logitude -78.464097-Shri Ram Naresh Sharma, Mob no-9536365860	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
75	Radhey-Radhey Brick Field, Jaitpurkalan(Dabah), Chitrahahat, Bah, Agra-- Latitude 26°53.29"N , -Logitude 78°25.04"E-ShriDevendra Singh, Mob no-9568110297	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	

76	Rama Ent Udyog, Jaitpur Kelan, Bah, Agra- Latitude-26.851583,-Longitude -78.703839-Shri Ram	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
77	RSG Brick Field,Khasra no. 302, Kachaura Road, Jaitpur,Bah, Agra-- Latitude- 26.851552,-Longitude -78.703856-Shri Shashi Sharma	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
78	Sai Baba Brick Field, Village-Tubelpura, Bah, Agra-Longitude-26°53.25, Latitude-78°27.49-Shri Mahesh Chandra, Mob no-9837177943	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
79	Sandeep Brick Field, Village-Lakhanpur, Bah, Agra-Longitude-26.856161, Latitude-78.703893-Rita Jain, Mob no-9012668934	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
80	Saraswati Brick Field, Village-Gopalpura, Bah, Agra-Longitude-26054.756 , Latitude-78028.292-Archna, Mob no-9719066688	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
81	Shankar Brick Field, Khasra no-239, Village-Gidroaun, Fatehabad, Agra-Longitude-27.033429 Latitude-78.303936-Shri Pappu Agarwal, Mob no-9720004444	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
82	Shankar Suman Brick Field, Nandgavan road, Village-Pinahat, Bah, Agra-Longitude-26.905851 Latitude-78.381626-Shri Shankar	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
83	Sharma Brick Field, Khasra no-635, Village-Dhimshree gari gosai, Fatehabad, Agra-Longitude-27.003258 Latitude-78.198198-Shri Pooran Chand Sharma, Mob no-7351987597	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
84	Sharma Brick Field, Village-Bharapura, Fatehabad, Agra-Longitude-27.033524 Latitude-78.294001	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
85	Sharma Ent Udyog, Khasra no-538, Village-Bichaula, Fatehabad, Agra-Longitude-27.045113, Latitude-78.269812-ShriRakesh Kumar Sharma, Mob no-9690328931	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
86	Shiv Bhole Baba Ent Udyog, Gata no-483, Chitrahah, Bah, Agra-Longitude-26.840517, Latitude-78.772636-Shri Ramkant Dubey, Mob no-9690902034	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
87	Shiv Brick Field, Khasra no-142, Village-Bhaupura, Bah, Agra-Longitude-26.881290 Latitude-78.542017-Shri Ranjana	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
88	Shiv Shankar Brick Field, Village-Ladooyapura, Bah, Agra-Longitude-26.92172, Latitude-78.38125-Shri Mahesh Chandra Sharma, Mob no-9837177914	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
89	Shiv Ent Udyog, Village-Rooppura, Bah, Agra-Longitude-26.838623, Latitude-78.674024-Shri Aman Singh, Mob no-8881208339	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	

90	Shiv Shakti Brick Field, Khasra no-1128, Village-Savora, Arnota, Pinahut Road, Agra-Logitude-26.932677, Latitude-78.378557-Shri Pankaj Katara, Mob no-9927477433	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
91	Jai Shiv Shakti Brick Field, (formerly name-Shiv Shakti Brick Field), Village-Nagla Bahri, Bah, Agra-Logitude-26.932677, Latitude-78.378557-Shri Pankaj Katara, Mob no-9927477433	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
92	Shiv Shankar Brick Field, Village-Manikpura, Bah, Agra-Logitude-26.9311833, Latitude-78.4038878-Shri Ravi Kumar, Mob no-9412497044	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
93	Shivam Brick Field (formerly-Swati Brick Field), Village-Chausangi, Bah, Agra-Logitude-26.891381, Latitude-78.505709-Shri Mahesh Dutt Sharma	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
94	Shivbaba Brick Field, Village-Pinahat, Bah, Agra-Logitude-26.891936, Latitude-78.3798843-Shri Dinesh	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	Yes	Closure Order issued by HO
95	Shivlal & Co., Village- Khandar, Fatehabad, Agra-Logitude-26°59.37"N , Latitude-78°20.11"E -Shri Shivlal	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
96	Shree Baldev Brick Field, Gopalpura, Gajraula, Bah, Agra-Logitude-26.907945, Latitude-78.470004-Shri Baldev Singh, Mob no-7356925361	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
97	Shree Bateshwar nath Brick Field, Village-Manikpura, Bah, Agra-Logitude-26.929086, Latitude-78.39961-Shri Harendra Sharma, Mob no-9760453408	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
98	Shree Bhagwan Brick Field, Village-Viprawali, Bah, Agra-Logitude-26.894278, Latitude-78.363494	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
99	Shree Ganpati Brick Field, Village-Puchpeda, Bah, Agra-Logitude-26.848107, Latitude-78.694123	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	Yes	Closure Order issued by HO
100	Shree Ram Brick Field, Village-Milik, Naglabhari, Bah, Agra-Logitude-26°56.18"N Latitude-78°26.8"E -Shri Mahaveer Prasad, Mob no-8218038977	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
101	Shree Sita Ram Brick Field (Formerly name-Shri Raam Brick Field), Village-Sukhatal, Bah, Agra-Logitude-26.91395 Latitude-78.41915 -Shri Shiv Shant, Mob no-9412447044	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
102	Shree Tiwari Ent Udyog, Village-Dhayapura, Bah, Agra-Logitude-26.834671 Latitude-78.697339	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
103	Shyam Brick Field (formerly-Aryan Brick Field), Village-Garhirumpura, Bah, Agra-Logitude-26.827602 Latitude-78.670682 -Shri Shyam Kishor, Mob no-9457200680	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	

104	Skund Mata Brick Field, Village-Naglabhari, Bah, Agra-Logitude-26.922043 Latitude-78.428044 -Shri Pradeep Sharma, Mob no-9410250934	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
105	Tenguriya Brick Field, Village-Kutubpur Rohai, Fatehabad, Agra-Logitude-26.97052 Latitude-78.16598 -Shri Gopi Chand, Mob no-9758143494	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
106	Rama Brick Field ( Uma Brick Field), Village-puracanera, Bah, Agra-Logitude-26.8357436, Latitude-78.5079262-Shri Prem Singh, Mob no-9897661910	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2022	Yes	
107	Upadhyay Brick Field, Khasra no-406, Village-Madhana, Fatehabad, Agra-Logitude-26.919731, Latitude-783500393-Shri Sateesh Chandra Sharma, Mob no-8750323291	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
108	Upadhyay Brick Field, Village-Bithauli, Bah, Agra-Logitude-27.0596568, Latitude-78.2552679-Shri Ashok Sharma, Mob no-8630149488	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
109	Shri Ji Brick Field, Khasra no-31, Village-Gopalpura, Bah, Agra-Logitude-26°55.395, Latitude-78°27.362 -Shri Ajay Raaj Shastri, Mob no-9837441582	Zig-Zag Type	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
110	Maa Kaila Devi Brick Field, Village-Bhadrauli, Bah, Agra-Logitude-26.90387, Latitude-78.46461 -Shri Sandeep Tiwari, Mob no-9758648253	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
111	Shri Ram Guru Brick Field, Village-Gurja Flue, Bah, Agra -Logitude-26°54.982"N , Latitude-78°24.143"E - Shri Shyam Sundar Das, Mob no-9837441581	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Not Applied	No	Closure Order issued by HO
112	Girvar Brick Field, (Formely Name-Om Shanti Brick Field), Village-Sutahari, Pura Jawahar, Bah, Agra - Latitude-26°59.9"N , Logitude-78°26.8"E -Shri Ashok Kumar	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	
113	New Bajrang Brick Field, (Formely name-Mahalaxmi Brick Field, Village-Gopalpura, Bah), Village-Gopalpura,, Bah, Agra -Latitude-26°54.42"N , Logitude-78°27.18"E -Shri Rahul	fixed chimney bull's trench kiln	20,000/day	Soil, sand, water	Coal-3.5 MT/day	Settling chamber with stack	Circle, 100 Feet, Porthole location & Platform -as per norms	Granted upto 31.07.2021	Yes	

## Information regarding Closure Status of Brick Kilns-District-Agra

1	Shiv Shankar Brick Field, (formerly name-Ayush Brick Field), Village-Gopalpura, Jaitpur Kala, Bah, Agra
2	Bajrang ent bhatta, village-Toolasahpur, Fatehabad, Agra
3	Balaji Brick Field, Pinahat, Bah, Agra
4	Bankey Bihari Brick Field, Modipura, Badhrauli, Bah, Agra
5	Baruaa Brick Field Bijauli, Bah, Agra
6	Bhole Shankar Brick Field, Khasra no-183, Village-Viprawali, Bah, Agra
7	Shri Ganesh Brick Field, Village-Ratoti, Bah, Agra
8	Gaytri Brick Field, Village-Viprawali, Bah, Agra
9	Gomti Ent Udyog, Village-Kukthari, Bah, Agra
10	Goodluck Brick Field, Village-Sikrara, Fatehabad, Agra
11	Shri Shaymla Ji Brick Field, (foremerly name-J.P. Brick Field), Hussainpura, Sutahari, Pinahat, Bah, Agra
12	Vidhata Brick Field (formerly-Jai Ambey Brick Field ), Village-Bhadrauli, Bah, Agra
13	Jai Bajrang Brick Field, Shyahipura, tvariya, Bah, Agra
14	Jai Bajrangbali Brick Field, Village-Manikpura, Bah, Agra
15	Jai Maa Kamakhya Brick Field, Village-Bhadrauli, Bah, Agra
16	Jai Shiv Brick Field, Village-Gopalpura, Bah, Agra
17	Jawahar Brick Field, Village-Sutahari, Bah, Agra
18	Laxmi Brick Field (formerly-Amar Brick Field), Bah, Agra
19	Nathuram Mishra Ent udyog, Village-Beteshwar, Bah, Agra
20	New Baba Brick Field, Kamalpura, Kauchaura Road, Bah, Agra
21	New Shiv Shakti Brick Field, Village-Basai, Bhadauriya, Bah, Agra
22	Om Sai Brick Field, Bah, Agra
23	Pawan Brick Field, Village-Kinnerpura, Bithauli Road, Bah, Agra
24	Peepaldev Brick Field, Village-Chaurangahar, Bah, Agra
25	Rehna wali Brick Field (Old Name-Radha Brick Field), Milik Naglabhari, Bah, Agra
26	Rama Ent Udyog, Jaitpur Kelan, Bah, Agra
27	Shankar Suman Brick Field, Nandgavan road, Village-Pinahat, Bah, Agra
28	Sharma Brick Field, Village-Bharapura, Fatehabad, Agra
29	Jai Shiv Shakti Brick Field, (formerly name-Shiv Shakti Brick Field), Village-Nagla Bhari, Bah, Agra
30	Shivbaba Brick Field, Village-Pinahat, Bah, Agra
31	Shree Baldev Brick Field, Gopalpura, Gajraula, Bah, Agra
32	Shree Bhagwan Brick Field, Village-Viprawali, Bah, Agra
33	Shree Ganpati Brick Field, Village-Puchpeda, Bah, Agra
34	Shree Tiwari Ent Udyog, Village-Dhaypura, Bah, Agra
35	Maa Kaila Devi Brick Field, Village-Bhadrauli, Bah, Agra
36	Shri Ram Guru Brick Field, Village-Gurja Flue, Bah, Agra

## Action Plan 2021-22 for Crop Residue Management (Uttar Pradesh)

Annex-WB-1

### Awareness Generation (IEC Activities)

S.No.	Activity	No.	Period	Coverage
1	Advertisement in Print Media (Leading News Papers)	Weekly	July to August, 2021	75 Districts
2	Million Farmers Schools	15000	July, 2021	10 Lac Farmers
3	Kissano ki baat Vagyaniko ke sath online through NIC	2	July & August, 2021	All Districts
4	State Level Kharif Gosthi	1	June 2021	Headquarter
5	District Level Kharif Gosthi	75	June –July 2021	75 Districts
6	Bolck Level Kharif Gosthi	821	July to August 2021	821 Blocks
7	Fixing of Hoardings	1328	Up to 31 August, 2021	At Block Headquarters : Mandies, Roadside, Market, Schools, Petrol Pump
8	Audio Visual Clips on TV	14 Days (Two Times)	September to October, 2021	On Doordarshan & other popular Channels.
9	Broadcast of Radio Jingles	14 Days (Two Times)	September to October, 2021	On Akashwani & other FM Channels.
10	Display of Audio Video Film	15	July to August 2021	To be prepared by Headquarter & displayed at different Gosthies and training programmes
11	Distribution of Leaflets	10 lac	May to July, 2021	75 Districts
12	Demonstration of implements	500 Ha.	October, 2021	75 Districts
13	Training of progressive farmers	24,333	July to Nov., 2021	1-At government training Institute of the department 2-At 84 KVKs (05 training each of 50 farmers at every KVK)



Nagar Nigam Agra

City parks/ gardens having/ link Compost Pits

क्र.सं.	कक्ष सं.	स्थल पार्क का नाम (पिट्स)	पिट्स संख्या	लिंक पार्को का नाम	पिट का साइज (LxBxH) Feet में
1	64	नेहरू नगर	2	बाग फरजाना रोड स्टेट बैंक कालोनी	8x4x3
2	83	कमला नगर बी ब्लॉक अनिल गुप्ता हास्पिटल के पास	2	सरला बाग कालोनी	8x4x3
3	83	बी ब्लॉक शिवम् पार्क	2	सरला बाग कालोनी मं0 न0 24 के पास	8x4x3
4	83	बी ब्लॉक लक्ष्मण पार्क	2	सरला बाग कालोनी मं0 न0 149 के पास	8x4x3
5	83	बी ब्लॉक सत्यम् पार्क	2	सरला बाग कालोनी मं0 न0 124 के पास	8x4x3
6	83	कमला नगर पार्क ए ब्लॉक 209 के पास	2	जीवन ज्योति कालोनी	8x4x3
7	83	कमला नगर दुर्गा पार्क बी ब्लॉक	2	अदन बाग कालोनी मं0 न0 63 के पास	8x4x3
8	83	बी ब्लॉक हाइडिल कालोनी	2	अदन बाग कालोनी मं0 न0 24 के पास	8x4x3
9	83	मधुवन पार्क ए ब्लॉक कमला नगर	2	अदन बाग एक्स्टेसन	8x4x3
10	45	कावेरी कुन्ज तिकौना पार्क फेस 2	2	लार्यस कालोनी पार्क	8x4x3
11	45	पानी टंकी वाला पाक कावेरी कुन्ज फेस 2	2	सरला बाग कालोनी	8x4x3
12	45	कावेरी कुन्ज फेस 2 म नं. 108 पास	2	वेभव पुरी कालोनी पार्क	8x4x3
13	45	राधा बिहार कालोनी ए 26 के पास	2	कृष्णा कालोनी पार्क	8x4x3
14	45	राधा बिहार कालोनी एम. 35	2	टैगोर नगर कालोनी मं0 न0 114 के पास	8x4x3
15	45	राधा बिहार कालोनी शिव मन्दिर पार्क	2	हीरा बाग कालोनी निकट जॉ शरद गुप्ता	8x4x3
16	82	ब्रजबिहार कालोनी वृन्दावन पार्क	2	सूर्य नगर कालोनी गनपति रायल अपार्ट मेन्ट के पास	8x4x3
17	82	कर्मयोगी इन्कलेव मन्दिर पार्क	2	सूर्य नगर कालोनी मं0 नं0 95 के पास	8x4x3
18	82	कर्मयोगी इन्कलेव एम.17 के पास	2	भरतपुर हाऊस कालोनी	8x4x3

19	82	कर्मयोगी इन्कलेव एम.6 के पास	2	भरतपुर हाऊस कालोनी मं0 न0 113 के पास	8x4x3
20	83	भोले मन्दिर पार्क कमला नगर डी ब्लाक	2	भरतपुर हाऊस कालोनी मं0 न0 50 के पास	8x4x3
21	87	लक्ष्मी नारायण पार्क कमला नगर ई ब्लाक	2	कमला नगर ई ब्लोक बच्चा पार्क	8x4x3
22	87	जनक पार्क कमला नगर	2	कमला नगर एफ ब्लाक 639 के पास	8x4x3
23	47	खन्दारी मास्टर प्लान रोड	2	कमला नगर एफ ब्लाक 601 के पास	8x4x3
24	47	खन्दारी कालोनी म. नं. 62 के पास	2	कमला नगर सीता राम वाटिका	8x4x3
25	65	कालिन्दीपुरम बडा पार्क	2	दयानन्द पार्क कमला नगर	8x4x3
26	65	एलोरा एन्कलेव म. नं. 48 के पास	2	एलोरा एन्कलेव म. नं. 135 के पास	8x4x3
27	65	प्रगति पुरम कालोनी	2	प्रोफेसर कालोनी एफ ब्लाक कमला नगर	8x4x3
28	65	इन्द्रधनुष कालोनी	2	न्यू आगरा निकट बिजली सबस्टेसन	8x4x3
29		दारु दयाल खंदारी कैम्पस	2	खन्दारी आई0ई0टी0 कैम्पस	8x4x3
30		कमला नगर फूल वाटिका	2	संजय प्लेस राजकीय उद्यान	8x4x3
31		पालीवाल बाबा फाटक पार्क	2	संजय प्लेस शहीद स्मारक पार्क	8x4x3
32		पालीवाल जोन्स पब्लिक लाइब्रेरी पार्क	2	बाग फरजाना 2 रोड स्टेट बैंक कालोनी	8x4x3
33		पालीवाल सेन्ट पीटर्स के पीछे पार्क	2	चर्च रोड बाग फरजाना डा0 संजीव शर्मा के पास	8x4x3
34		पालीवाल इको क्लब पार्क	2	कालिन्दीपुरम छोटा पार्क	8x4x3
35		पालीवाल योग स्थल पार्क	2	राहुल विहार पार्क	8x4x3
36		पालीवाल ग्रीन क्लब पार्क	2	एलोरा एन्कलेव म. नं. 239 के पास	8x4x3
37		पालीवाल स्मृति स्थल पार्क	2	एलोरा एन्कलेव पार्क स्वामी आपर्टमेन्ट के पास	8x4x3
38		पालीवाल अम्बेडकर कालेज के पीछे पार्क	2	जयराम बाग कालोनी उपाध्याय मार्केट के पास	8x4x3
39		पालीवाल सहयोग वाटिका पार्क	2	जयराम बाग कालोनी पार्क	8x4x3
40		पालीवाल सूरसरोवर के सामने पार्क	2	फैन्डस विहार कालोनी मं0 न0 27 के पास	8x4x3
41	7	माधव पार्क ताज नगरी फेस प्रथम	2	राहुल विहार कालोनी पार्क	8x4x3
42	70	नेहरू इन्कलेव डा. के. एस. यादव के बराबर	2	गंगा रतन होटल के सामने फतेहाबाद रोड	8x4x3



43	70	हदीद नगर एकता पाक	2	खन्दारी कालोनी मं0 न0 87 के पास	8x4x3
44	71	पुरानी मण्डी गोल पार्क	2	एलोरा एन्केलेव मं0 नं0 149 के पास	8x4x3
45	71	विश्व नगर 4/37 के सामने	2	पानी की टंकी के पास लार्यस कालोनी	8x4x3
46	70	शहीद नगर एम.आई.जी. 136 के सामने	2	फैन्डस विहार कालोनी मं0 न0 76 के पास	8x4x3
47	70	शहीद नगर एम.आई.जी. 58 के सामने	2	नेहरू इन्वलेव 74 के पास	8x4x3
48	70	हदीद नगर शालीमार पार्क	2	एलोरा एन्केलेव मं0 नं0 184 के पास	8x4x3
49	70	कावेरी विहार वशिष्ठपुरम	2	कावेरी विहार वशिष्ठपुरम पार्क 2	8x4x3
50		अम्बेडकर पार्क आर्मी एरिया	2	पुरानी मण्डी वीरानाना अहिल्या बाई होल्कर पार्क	8x4x3
51		अम्बेडकर पार्क आगरा फोर्ट मैन गेट	2	काठ की पुलिया वीरानाना झलकारी बाई पार्क	8x4x3
52		हज्जाह गार्डन आगरा फोर्ट के सामने	2	हदीद नगर स्वामी विवेकानन्द पार्क	8x4x3
53		षाहजाह गार्डन ताजमहल गेट	2	हदीद नगर सर सैयद पार्क	8x4x3
54	63	किदवई पार्क रोड	2	डिफेन्स स्टैट फेस 1	8x4x3
55	34	सेक्टर 1 – आवास विकास सिकन्दरा।	2	सेक्टर 1 ए – आवास विकास सिकन्दरा।	8x4x3
56	34	सेक्टर 2 सूरवाटिका (सेन्ट्रल पार्क)	2	ईदगाह कालोनी एक्सचेंज के सभी पार्क	8x4x3
57	34	सेक्टर 4 पार्क न0 3	2	कैलाशपुरी पार्क	8x4x3
58	34	सेक्टर 8 आवास विकास	2	न्यू राजा मण्डी ए0डी0ए0 क्वाटर पार्क	8x4x3
59	34	सेक्टर 10 आवास विकास कालोनी	2	सेक्टर 10 (ए)आवास विकास कालोनी	8x4x3
60	34	सेक्टर 12 सी आवास विकास	2	सेक्टर 11 आवास विकास पार्क	8x4x3
61	34	सेक्टर 12 सीडी पार्क 1	2	सेक्टर 12 सीडी पार्क 2	8x4x3
62	34	सेक्टर 12 सीडी पार्क 3	2	सेक्टर 12 सीडी पार्क 4	8x4x3
63	34	सेक्टर 5 आवास विकास पार्क 2	2	सेक्टर 4 अवासा विकास पार्क	8x4x3
64	22	पाण्डव नगर	2	जनकपुरी कालोनी पार्क	8x4x3
65		जयपुर हाउस ए.डी.ए. आफिस के पास।	2	जयपुर हाऊस रामलीला पार्क	8x4x3
66		जयपुर हाउस ए.डी.ए. आफिस के पीछे।	2	जयपुर हाऊस अहिसा पार्क	8x4x3

67	हनुमान पार्क बी ब्लॉक फेस प्रथम ट्रांस यमुना कालोनी।	2	कैलाशपुरी पार्क 2	8x4x3
68	अम्बेडकर पार्क फेस ट्रांस यमुना पार्क।	2	सेक्टर 04 पार्क	8x4x3
69	गैहवाली पार्क फेस द्वितीय ट्रांस यमुना कालोनी।	2	प्रताप नगर डी ब्लॉक	8x4x3
70	भगत सिंह पार्क फेस द्वितीय ट्रांस यमुना कालोनी	2	अलकापुरी पार्क	8x4x3
71	भोले बाबा पार्क फेस द्वितीय ट्रांस यमुना कालोनी।	2	मानस नगर शाहगंज	8x4x3
72	केदार नगर सी 28	2	मानस नगर 2 पार्क	8x4x3
73	जयपुर हाऊस अहिंसा पार्क	2	तोता का ताल	8x4x3
74	ताज नगरी मन्दिर वाला पार्क फेस 1	2	बसन्त विहार पार्क	8x4x3
75	सेक्टर 5 आवास विकास पार्क 1	2	मालवी कुंज	8x4x3

**COMPOST PRODUCTION REPORT****mFMS Portal – ID : 1095489****FROM : 01-04-2020 – 31-03-2021**

<b>S.NO</b>	<b>MONTH</b>	<b>QUANTITY (MT)</b>
<b>1.</b>	<b>APRIL</b>	<b>LOCKDOWN</b>
<b>2.</b>	<b>MAY</b>	<b>LOCKDOWN</b>
<b>3.</b>	<b>JUNE</b>	<b>104</b>
<b>4.</b>	<b>JULY</b>	<b>107.3</b>
<b>5.</b>	<b>AUGUST</b>	<b>109.3</b>
<b>6.</b>	<b>SEPTEMBER</b>	<b>248.2</b>
<b>7.</b>	<b>OCTOBER</b>	<b>299.7</b>
<b>8.</b>	<b>NOVEMBER</b>	<b>226.6</b>
<b>9.</b>	<b>DECEMBER</b>	<b>140.3</b>
<b>10.</b>	<b>JANUARY</b>	<b>101.4</b>
<b>11.</b>	<b>FEBRUARY</b>	<b>254.3</b>
<b>12.</b>	<b>MARCH</b>	<b>419.5</b>
<b>TOTAL QUANTITY : 2010.6 MT</b>		



# Indian Agro Organics



MANUFACTURER & EXPORTER - CITY COMPOST, COMPOST, ORGANIC FERTILIZERS, FLOWER COMPOST & ALLIED PRODUCTS

Ref. No. ....

Dated .....

To,  
AGRA NAGAR NIGAM  
M.G ROAD  
AGRA

Dated : 17<sup>th</sup> May, 2021

**SUB : Production & Sale @ Compost Processing Plant , Kuberpur , Agra**

**Duration : 01-04-2020 to 31-03-2021 (FY. : 2020-21 )**

1. Compost Production Quantity = 2010.6 MT
2. Sales ( To Cooperative ) Quantity = 1970.5 MT

Thanks & Regards

For INDIAN AGRO ORGANICS

Auth. Signatory



OFFICE ADDRESS : 23/249, JEONI MANDI, AGRA -282004 (U.P.)

FACTORY ADDRESS : UNIT I : AGRA NAGAR NIGAM DUMPING SITE KUBERPUR, ETMADPUR, AGRA -282006 (U.P.)

UNIT II : RAJ NAGAR, LOHA MANDI, AGRA -282002 (U.P.)

UNIT III : SHYAMATA, ILGAHUA, MANAMANDI, SEVA, SANDHIA, TENDU, BARRANG, MATIYARA, CHAMPAN...



**Nagar Nigam Agra**  
**City parks/ gardens having/ link Campost Pits**

क.सं.	कक्ष सं.	स्थल पार्क का नाम (पिट्स)	लिक पार्क का नाम	पार्क/उद्यान का नाम
1	64	नेहरू नगर	बाग फरजाना रोड स्टेट बैंक कालोनी	पार्क
2	83	कमला नगर बी ब्लॉक अनिल गुप्ता हारपीटल के पास	सरला बाग कालोनी	पार्क
3	83	बी ब्लॉक शिवम् पार्क	सरला बाग कालोनी म0 न0 24 के पास	पार्क
4	83	बी ब्लॉक लक्ष्मण पार्क	सरला बाग कालोनी म0 न0 149 के पास	पार्क
5	83	बी ब्लॉक सत्यम् पार्क	सरला बाग कालोनी म0 न0 124 के पास	पार्क
6	83	कमला नगर पार्क ए ब्लॉक 209 के पास	जीवन ज्योति कालोनी	पार्क
7	83	कमला नगर दुर्गा पार्क बी ब्लॉक	अदन बाग कालोनी म0 न0 63 के पास	पार्क
8	83	बी ब्लॉक हाइडिल कालोनी	अदन बाग कालोनी म0 न0 24 के पास	पार्क
9	83	मधुवन पार्क ए ब्लॉक कमला नगर	अदन बाग एवशटेसन	पार्क
10	45	कावेरी कुन्ज तिकौना पार्क फेस 2	लार्यस कालोनी पार्क	पार्क
11	45	पानी टकी वाला पाक कावेरी कुन्ज फेस 2	सरला बाग कालोनी	पार्क
12	45	कावेरी कुन्ज फेस 2 म न. 108 पास	वेभव पुरी कालोनी पार्क	पार्क
13	45	राधा बिहार कालोनी ए 26 के पास	कृष्णा कालोनी पार्क	पार्क
14	45	राधा बिहार कालोनी एम. 35	टैगोर नगर कालोनी म0 न0 114 के पास	पार्क
15	45	राधा बिहार कालोनी शिव मन्दिर पार्क	हीरा बाग कालोनी निकट डॉ शरद गुप्ता	पार्क
16	82	ब्रजबिहार कालोनी वृन्दावन पार्क	सूर्य नगर कालोनी गनपति रॉयल अपार्ट मेन्ट के पास	पार्क
17	82	कर्मयोगी इन्कलेव मन्दिर पार्क	सूर्य नगर कालोनी म0 न0 95 के पास	पार्क
18	82	कर्मयोगी इन्कलेव एम.17 के पास	भरतपुर हाऊस कालोनी	पार्क
19	82	कर्मयोगी इन्कलेव एम.6 के पास	भरतपुर हाऊस कालोनी म0 न0 113 के पास	पार्क
20	83	भोले मन्दिर पार्क कमला नगर डी ब्लॉक	भरतपुर हाऊस कालोनी म0 न0 50 के पास	पार्क

21	87	लक्ष्मी नारायण पार्क कमला नगर ई ब्लॉक	कमला नगर ई ब्लॉक बच्चा पार्क	पार्क
22	87	जनक पार्क कमला नगर	कमला नगर एफ ब्लॉक 639 के पास	पार्क
23	47	खन्दारी मास्टर प्लान रोड	कमला नगर एफ ब्लॉक 601 के पास	पार्क
24	47	खन्दारी कालोनी म. नं. 62 के पास	कमला नगर सीता राम वाटिका	पार्क
25	65	कालिन्दीपुरम बड़ा पार्क	दयानन्द पार्क कमला नगर	पार्क
26	65	एलोरा एन्कलेव म. नं. 48 के पास	एलोरा एन्कलेव म. नं. 135 के पास	पार्क
27	65	प्रगति पुरम कालोनी	प्रोफेसर कालोनी एफ ब्लॉक कमला नगर	पार्क
28	65	इन्द्रधनुश कालोनी	न्यू आगरा निकट बिजली सबस्टेशन	पार्क
29		दाऊ दयाल खंदारी कैम्पस	खन्दारी आई0ई0टी0 कैम्पस	पार्क
30		कमला नगर फूल वाटिका	सजय प्लेस राजकीय उद्यान	पार्क
31		पालीवाल बाबा फाटक पार्क	सजय प्लेस शहीद स्मारक पार्क	उद्यान विभाग पार्क
32		पालीवाल जोन्स पब्लिक लाइब्रेरी पार्क	बाग फरजाना 2 रोड स्टेट बैंक कालोनी	उद्यान विभाग पार्क
33		पालीवाल सेन्ट पीटर्स के पीछे पार्क	चर्च रोड बाग फरजाना डा0 सजीव शर्मा के पास	उद्यान विभाग पार्क
34		पालीवाल इको क्लब पार्क	कालिन्दीपुरम छोटा पार्क	उद्यान विभाग पार्क
35		पालीवाल योग स्थल पार्क	राहुल विहार पार्क	उद्यान विभाग पार्क
36		पालीवाल ग्रीन क्लब पार्क	एलोरा एन्कलेव म. नं. 239 के पास	उद्यान विभाग पार्क
37		पालीवाल स्मृति स्थल पार्क	एलोरा एन्कलेव पार्क स्वामी अपार्टमेन्ट के पास	उद्यान विभाग पार्क
38		पालीवाल अम्बेडकर कालेज के पीछे पार्क	जयराम बाग कालोनी उपाध्याय मार्केट के पास	उद्यान विभाग पार्क
39		पालीवाल सहयोग वाटिका पार्क	जयराम बाग कालोनी पार्क	उद्यान विभाग पार्क
40		पालीवाल सूरसरोवर के सामने पार्क	फैन्डस विहार कालोनी म0 न0 27 के पास	उद्यान विभाग पार्क
41	7	माधव पार्क ताज नगरी फेस प्रथम	राहुल विहार कालोनी पार्क	पार्क
42	70	नेहरू इन्कलेव डा. के. एस. यादव के बराबर	गंगा रतन होटल के सामने फतेहाबाद रोड	पार्क
43	70	शहीद नगर एकता पार्क	खन्दारी कालोनी म0 न0 87 के पास	पार्क
44	71	पुरानी मण्डी गोल पार्क	एलोरा एन्कलेव म0 नं0 149 के पास	पार्क
45	71	विभव नगर 4/37 के सामने	पानी की टकी के पास लार्स कालोनी	पार्क
46	70	शहीद नगर एम.आई.जी. 136 के सामने	फैन्डस विहार कालोनी म0 न0 76 के पास	पार्क
47	70	शहीद नगर एम.आई.जी. 58 के सामने	नेहरू इन्कलेव 74 के पास	पार्क
48	70	शहीद नगर शालीमार पार्क	एलोरा एन्कलेव म0 न0 184 के पास	पार्क
49	70	कावेरी विहार वशिष्ठपुरम	कावेरी विहार वशिष्ठपुरम पार्क 2	पार्क

50		अम्बेडकर पार्क आर्मी एरिया	पुरानी गण्डी वीरानगना अहिल्या नाई होल्कर पार्क	उद्यान विभाग पार्क
51		अम्बेडकर पार्क आगरा फोर्ट मैन गेट	काठ की पुलिया वीरानगना झलकारी नाई पार्क	उद्यान विभाग पार्क
52		हाज्जाह गार्डन आगरा फोर्ट के सामने	ह्रीद नगर रवागी विवेकानन्द पार्क	उद्यान विभाग पार्क
53		शाहज्जाह गार्डन ताजमहल गेट	ह्रीद नगर रार रीयद पार्क	उद्यान विभाग पार्क
54	63	किदवाई पार्क रोड	डिफेन्स स्टेट फेस 1	पार्क
55	34	सेक्टर 1 - आवास विकास सिकन्दरा।	सेक्टर 1 ए - आवास विकास सिकन्दरा।	पार्क
56	34	सेक्टर 2 सूखाटिका (सेन्ट्रल पार्क)	ईदगाह कालोनी एक्सपेन्ज के सभी पार्क	पार्क
57	34	सेक्टर 4 पार्क न0 3	कैलाशपुरी पार्क	पार्क
58	34	सेक्टर 8 आवास विकास	न्यू राजा गण्डी ए0डी0ए0 क्वाटर पार्क	पार्क
59	34	सेक्टर 10 आवास विकास कालोनी	सेक्टर 10 (ए)आवास विकास कालोनी	पार्क
60	34	सेक्टर 12 सी आवास विकास	सेक्टर 11 आवास विकास पार्क	पार्क
61	34	सेक्टर 12 सी+डी पार्क 1	सेक्टर 12 सी+डी पार्क 2	पार्क
62	34	सेक्टर 12 सी+डी पार्क 3	सेक्टर 12 सीडी पार्क 4	पार्क
63	34	सेक्टर 5 आवास विकास पार्क 2	सेक्टर 4 आवास विकास पार्क	पार्क
64	22	पाण्डव नगर	जनकपुरी कालोनी पार्क	पार्क
65		जयपुर हाउस ए.डी.ए. आफिस के पास।	जयपुर हाऊस रामलीला पार्क	पार्क
66		जयपुर हाउस ए.डी.ए. आफिस के पीछे।	जयपुर हाऊस अहिसा पार्क	पार्क
67		हनुमान पार्क वी ब्लॉक फेस प्रथम ट्रांस यमुना कालोनी।	कैलाशपुरी पार्क 2	पार्क
68		अम्बेडकर पार्क फेस ट्रांस यमुना पार्क।	सेक्टर 04 पार्क	पार्क
69		गैहवाली पार्क फेस द्वितीय ट्रांस यमुना कालोनी।	प्रताप नगर डी ब्लॉक	पार्क
70		भगत सिंह पार्क फेस द्वितीय ट्रांस यमुना कालोनी	अलकापुरी पार्क	पार्क
71		भोले बाबा पार्क फेस द्वितीय ट्रांस यमुना कालोनी।	मानस नगर शाहगंज	पार्क
72		कंदार नगर सी 28	मानस नगर 2 पार्क	पार्क
73		जयपुर हाऊस अहिसा पार्क	तोता का ताल	पार्क
74		ताज नगरी मन्दिर वाला पार्क फेस 1	बसन्त विहार पार्क	पार्क
75		सेक्टर 5 आवास विकास पार्क 1	मालवी कुंज	पार्क



# Comprehensive Action Plan 2021-22 for Crop Residue Management (Uttar Pradesh)

Annex-WB-3

## 1-Awareness Generation (IEC Activities)

S.No.	Activity	No.	Period	Coverage
1	Advertisement in Print Media (Leading News Papers)	Weekly	July to August, 2021	75 Districts
2	Million Farmers Schools	15000	July, 2021	10 Lac Farmers
3	Kissano ki baat Vagyaniko ke sath online through NIC	2	July & August, 2021	All Districts
4	State Level Kharif Gosthi	1	June 2021	Headquarter
5	District Level Kharif Gosthi	75	June –July 2021	75 Districts
6	Bolck Level Kharif Gosthi	821	July to August 2021	821 Blocks
7	Fixing of Hoardings	1328	Up to 31 August, 2021	At Block Headquarters : Mandies, Roadside, Market, Schools, Petrol Pump
8	Audio Visual Clips on TV	14 Days (Two Times)	September to October, 2021	On Doordarshan & other popular Channels.
9	Broadcast of Radio Jingles	14 Days (Two Times)	September to October, 2021	On Akashwani & other FM Channels.
10	Display of Audio Video Film	15	July to August 2021	To be prepared by Headquarter & displayed at different Gosthies and training programmes
11	Distribution of Leaflets	10 lac	May to July, 2021	75 Districts
12	Demonstration of implements	500 Ha.	October, 2021	75 Districts
13	Training of progressive farmers	24,333	July to Nov., 2021	1-At government training Institute of the department 2-At 84 KVKs (05 training each of 50 farmers at every KVK)



## **2-Availability of implements to individuals farmers and Farm Machinery Banks to FPO's & Societies**

- Crop Residue Management implements will be made available to the individual farmers and Farm Machinery Banks to FPO's, Societies and Panchayats under Centrally Sponsored Promotion of Agricultural Mechanization for In Situ management of crop residue Scheme.

### **Individual Farmers :**

- CRM implements will be made available at 50% subsidy from CRM scheme and other implements at 40% -- 50% subsidy from Submission on Agricultural Mechanization Scheme (SMAM).

### **Farm Machinery Banks :**

- Farm Machinery Banks will be provided at 80% subsidy in the following manner.
  - (a) FMB of Rs. 5 – 15 Lakh to FPO's farmer Societies, Cooperative Societies and Cane Societies.
    - Rs. 5.00 Lakh - from CRM Scheme - CRM Implements  
80% subsidy is Rs 4.00 Lakh
  - Rs. 10.00 Lakh – From SMAM Scheme – CRM and Other implements  
80% subsidy is Rs. 8.00 Lakh
  - (b) FMB of Rs. 5.00 Lakh – To Cooperative , Cane Societies & Panchayats  
80% subsidy i.e. Rs. 4.00 Lakh from CRM Scheme

### **Progress of Implement Distribution (Till 2020-21) :**

- |   |       |
|---|-------|
| - Individual Farmers                          | 31501 |
| - Farm Machinery Banks to Societies and FPO's |       |
| (a) Rs. 5.00 – 15.00 Lakh                     | 4750  |
| (b) Rs. 5.00 Lakh                             | 900   |

### **Action Plan for 2021-22**

#### **Individual Farmers at 50% subsidy**

**CRM Scheme** **7160**

#### **Farm Machinery Banks at 80% subsidy-**

- |   |     |
|---|-----|
| (a) Rs. 5.00 to 15.00 lakh to FPO's, Farmer Societies<br>(Rs. 5.00 Lakh from CRM Scheme<br>Rs. 10.00 Lakh from SMAM Scheme) | 800 |
| (b) Rs. 5.00 Lakh from CRM Scheme<br>(Cooperative Societies, Cane Societies & Panchayats)                                   | 900 |

#### **Time Line**

- |                                |   |                       |
|--------------------------------|---|-----------------------|
| - Empanelment of Manufacturers | - | By 15 April, 2021     |
| - Selection of Beneficiaries   | - | By 30 June, 2021      |
| - Distribution of Implements   | - | By 30 September, 2021 |

### **3- Innovative Activities**

1-Flodding of field after harvesting and chopping of stubble in the field as adopted successfully in Pilibhit district in the year 2020-21

2-Digging of compost pit and putting the stubble in these pits and leaving for decomposition through spray of waste decomposer as adopted in many districts

3-Farmers would be encouraged to bring Parali to cow shelters and take cow dung from their as successfully done in Unnao district.

4-Use of waste decomposer :- In the year 2020-21 farmers were distributed waste decomposers free of cost. Culture was prepared from 100 ML waste decomposer solution by mixing Besan/Jaggery in it. This culture was spread on the stubble and stubble decomposed in 25 to 28 days. One bottle of 100 ml is sufficient for one acre field.

In the year 2020-21 - 2.62 Lakh bottles brought from National Centre of Organic Farming approved firm and 4000 capsules from IARI, Pusa, New Delhi and were distributed to the farmers free of cost.

In the year 2021-22 - Ten Lakh bottles are planned to be made available to the farmers by the end of August 2021.

### **4- Supplying Stubble to Cow Shelters :**

Uttar Pradesh has 5226 Cow shelters in the state in which 5,63,856 Cows are housed. These require regular supply of fodder for feeding.

25% of stubble can be mixed with their fodder for feeding. These shelters need stubble to be spread on the floors also to save cow from severe winters. This is an innovative activity started by UP Government in which stubble from field to cow shelters was supplied. Labour cost for collection was met by MNREGA and transportation was done by Animal Husbandary Department.

#### **Progress :**

Year	Stubble Supplied
2020-21	43,901 MT
2021-22 (Proposed)	50,000 MT